



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**

**WASHINGTON, D.C. 20374-5063**

**CONTRACT NO - N47408-99-D-8014**

**DELIVERY ORDER NO. 0018 PRESSURE TESTING REPORT**

**DESC PROJECT NO. RRD 01-13**

# **Pressure Testing Completion Report**

**NAVSTA Roosevelt Roads, Puerto Rico**

Project No: 065/07074-18

Date: 30-Dec-02

Worley Report No: 065\0707418\G49-0250D

DESC Report No. SSR-2754-E&U



## **Worley International Inc.**

Worley International Inc.  
13105 Northwest Freeway, Suite 200  
Houston, Texas, 77040  
Tel: +1 713 690 1131  
Fax: +1 713 690 1981  
Web: <http://www.worley.org>





© Copyright  
2002 Worley International Inc.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**PROJECT 065/07074-18 - PRESSURE TESTING COMPLETION REPORT**

REV	DESCRIPTION	ORIG	REVIEW	WORLEY APPROVAL	DATE	CLIENT APPROVAL	DATE
A	Issued for Internal Review	 Dale England	 Kirsten Glesne	N/A	12-Dec-2002	N/A	
A	Issued as Final	 Dale England	 Kirsten Glesne	N/A	30-Dec-2002	N/A	



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**CONTENTS**

**EXECUTIVE SUMMARY ..... ES-1**

**1. INTRODUCTION.....1**

    1.1 Purpose of Inspection ..... 1

    1.2 Legal Requirements For Pressure Testing..... 1

    1.3 Description of Facilities and Test Sections ..... 2

**2. PRESSURE TESTING .....7**

    2.1 Pressure Test Procedures .....7

    2.2 Pressure Test Sections.....7

    2.3 Pressure Test Fluid Specifications ..... 8

    2.4 Pressure Testing Activities and Sequence ..... 9

**3. RESULTS AND RECOMMENDATIONS..... 10**

    3.1 Test Assessment Methods ..... 10

    3.2 Pressure Test Results ..... 10

    3.3 Problems Encountered ..... 12

        3.3.1 Leakage..... 12

        3.3.2 Suspected Leak & Remedial Actions ..... 13

**4. POINTS OF CONTACT..... 16**

**5. REFERENCES..... 17**

**APPENDICES**

APPENDIX A – PROJECT SCHEDULE ..... A-1

APPENDIX B – SKETCHES ..... B-1

APPENDIX C – PRESSURE TEST PROCEDURES, CHARTS AND CALCULATIONS ..... C-1

APPENDIX D – TEST EQUIPMENT CALIBRATION CERTIFICATES ..... D-1

APPENDIX E – EQUIPMENT AND MATERIALS LIST ..... E-1

APPENDIX F – NAVSTA ROOSEVELT ROADS PROJECT PHOTOGRAPHS ..... F-1

APPENDIX G – ALPHA LEAK DETECTION RECORDS ..... G-1

APPENDIX H – DAILY PRODUCTION SITE REPORTS ..... H-1



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

## **ABBREVIATIONS**

<b>Abbreviation</b>	<b>Description</b>
a.m.	ante meridian (before noon)
AC	alternating current
ACA	after contract award
ACI	American Concrete Institute
ACM	asbestos-containing-materials
A/E	architect engineer
AGM	above ground marker
AISC	American Institute of Steel Construction
AISI	American Institute of Steel and Iron
AMC	Air Mobility Command
ANSI	American National Standards Institute
API	American Petroleum Institute
ASA	American Standards Association
ASME	American Society of Mechanical Engineers
AWS	American Welding Society
Bbl	barrel (42 gallons)
BOS	Base Operation Support
Bpd	barrels per day
Cf/min	cubic feet per minute
CAD	computer aided drafting
CDRL	contract data requirements lists
CFR	Code of Federal Regulations
COTR	Contracting Officer Technical Representative
CP	cathodic protection
CPAF	cost plus award feed
°C	degrees Centigrade



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

<b>Abbreviation</b>	<b>Description</b>
DB&B	Double block and bleed
DC	direct current
DESC	Defense Energy Support Center
DFSP	Defense Fuel Support Point
DOD	Department of Defense
DOT	Department of Transportation
ECDET	East Coast Detachment
ECP	Entry Control Point
EPA	Environmental Protection Agency
ERD	Environmental review document
FAR	Federal Acquisition Regulation
FCCM	facilities capital cost of money
Ft.	feet (')
FISC	Fleet Industrial Supply Center
F76	diesel fuel
°F	degrees Fahrenheit
Gal	Gallon
Gal/day	gallons per day
Gal/yr	gallons per year
Gpm	gallons per minute
ISA	Instrument Society of America
JP-5	jet propulsion fuel, grade 5
JP-8	jet propulsion fuel, grade 8
Lbs/hr	Pounds per hour
Lbs/yr	Pounds per year
Lf	Linear foot
MAOP	Maximum allowable operating pressure
MAWP	Maximum allowable working pressure



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

<b>Abbreviation</b>	<b>Description</b>
Mbbls	1000 barrels
MBTU	Millions of British Thermal Units
MCAS	Marine Corps Air Station
MF	Magnetic flux
MILCON	Military construction
MLD	Metal loss detection
N/A	Not applicable
NACE	National Association of Corrosion Engineers
NAS	Naval Air Station
NAVFAC	Naval Facilities
NAVFACCO	Naval Facilities Engineering Command Contracts Office, Washington, DC
NEC	National Electric Code
NESC	National Electric Safety Code
NFPA	National Fire Protection Association
NFESC	Naval Facility Engineering Services Center
NOB	Norfolk Operations Base
NTR/EIC	Naval Technical Representative/Engineer In Charge
O&M	Operation and Maintenance
OSHA	Occupational Safety and Health Act
P&ID	pipng and instrument diagram
PCR	project completion report
PEP	project execution plan
p.m.	post meridian (after noon)
PEI	Petroleum Equipment Institute
PI	pipeline indicator
POL	petroleum, oil and lubricants
Psi	pounds per square inch
Psia	pounds per square inch, absolute



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

<b>Abbreviation</b>	<b>Description</b>
QSR	Quality Surveillance Representative
Psig	pounds per square inch, gauge
RVP	Reid vapor pressure
SF	square feet
SMYS	specified minimum yield strength
TVP	True vapor pressure
UT	ultrasonic testing



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

## **EXECUTIVE SUMMARY**

Worley International Inc. (Worley) was tasked with the inspection by pressure testing of the POL pipelines at United States Naval Station Roosevelt Roads, Puerto Rico. The inspection was conducted during two mobilizations between July 08 and July 27, 2002 and October 28 and November 03, 2002. The pressure test inspections consisted of a four hour strength test on all exposed pipe sections and a subsequent four hour leak test for all test sections containing buried pipe. The tests were conducted by two engineers from Worley International (Worley), and support personnel from NAVSTA Roosevelt Roads Fuels and Fuels Management Contractor United Paradyne.

Initially, pressure testing was to be conducted in thirteen individual test sections. Two test sections were deleted from Worley's Scope of Work before pressure testing operations were initiated, one test section was terminated after initiation of pressure test due to leakage in valves and appurtenances, and one test section subdivided into two pressure test segments at the request of NAVSTA Roosevelt Roads Fuels. Of the remaining eleven test sections inspected, all passed the requirements as established by state and federal regulations; however, some of the systems contained drips, leaks in fittings and flanges, and other appurtenances which were documented and included in this report for further attention and review, but did not have a detrimental effect on the overall evaluation of the results. This report provides a discussion for the purpose of the pressure tests, submits the pressure test procedures, and includes an engineering assessment of the data. The pressure test results are summarized in Table 3.1.





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

## **1. INTRODUCTION**

The Defense Energy Supply Center (DESC) under Naval Facilities Engineering Service Center (NFESC) Contract No. N47408-99-D-8014 tasked Worley International Inc. (Worley) to provide management, design and engineering services to conduct a Pipeline Integrity Assessment Program (PIAP). The objective of which is to assess the integrity and conduct periodic inspections of Petroleum, Oil and Lubricants (POL) pipelines worldwide. NFESC tasked Worley under Delivery Order No. 0018 of that contract to conduct inspections of the POL pipelines by conducting pressure tests in July, October and November 2002 at Naval Station Roosevelt Roads, Puerto Rico.

### **1.1 Purpose of Inspection**

The basic objectives of the pipeline pressure testing were to:

- Establish the pressure carrying integrity components of the pipeline with respect to the Maximum Operating Pressure (MOP) that the pipeline was likely to experience in service. This was accomplished, in accordance with requirements established in 49 CFR 195;
- Establish the pressure carrying integrity of the components in the Marine Transfer Area (MTA) with respect to the maximum working pressure that the pipeline components are likely to experience in service, in accordance with requirements established in 33 CFR 156;
- Provide NAVSTA Roosevelt Roads fuels personnel a measure of confidence in the pipeline's ability to continue to safely operate up to certain maximum internal pressures.

The procedures implemented maximized the value of the pressure test to the pipeline operator by providing a documented and improved a level of certainty with respect to test segment leak assessment.

### **1.2 Legal Requirements For Pressure Testing**

The pipelines at NAVSTA Roosevelt Roads are covered under the Code of Federal Regulations (CFR) Title 49, Part 195. The procedures set out in this document will provide pressure testing to satisfy the local operator and comply with applicable requirements of 49 CFR Part 195 and ASME Standard B31.4.

Military Handbook 1022 paragraph 12.12.1 states to "Conduct pipeline inspection in accordance with API RP 570." API RP 570 recommends that buried pipelines be leak tested every 5 to 15 years based on soil resistivity.

In addition, 49 CFR Part 195 documents the need to record the results of pressure testing and that test records should be maintained for the life of the facility tested.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

33 CFR Part 156 requires annual testing of pipelines in a MTA, where MTA pipelines are defined as pipelines between the ship connection and the first valve inside the secondary containment area. The secondary containment area is defined in 40 CFR Part 112 as dykes/berms or retaining walls sufficiently impervious to contain oil, curbing, weirs/booms or other barriers, spill diversion ponds, etc. As several of the test segments identified in this document fall outside of the secondary containment, these were required to be tested in accordance with 33 CFR Part 156.

### **1.3 Description of Facilities and Test Sections**

The Defense Fuel Supply Point pipeline system at NAVSTA Roosevelt Roads consists of fourteen (14) pipeline sections that transfer and distribute DFM and JP-5 throughout the base. The various pipeline sections were constructed of 3-inch, 4-inch, 6-inch, 8-inch, 10-inch, 12-inch, 16-inch, and 18-inch diameter pipe and included the following:

- Test Section 1 consisted of 16-inch (primary) and 12-inch (secondary) DFM pipelines on Pier 1 from General Twin Seal Double Block and Bleed Valve Nos. TFD-146 and TFD-147 that extended down Pier 1 and terminated at Camlock fittings attached to 4-inch General Twin Seal Double Block and Bleed Valve Nos. FP1-100, FP1-101, FP1-102, FP1-103, FP1-104, FP1-105, FP1-106 and FP1-107. This test section was comprised of approximately 375 feet of 16-inch, 364 feet of 12-inch, and 8 feet of 8-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 2 consisted of a 16-inch JP-5 pipeline on Pier 1 from General Twin Seal Double Block and Bleed Valve No. TFJ-216 that extended down Pier 1 and terminated at Camlock fittings attached to 4-inch General Twin Seal Double Block and Bleed Valve Nos. FP1-108, FP1-109, FP1-110, FP1-111, FP1-112 and FP1-113. This test section was comprised of approximately 411 feet of 16-inch, 26 feet of 12-inch, and 7 feet of 8-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 3 consisted of 16-inch (primary) and 12-inch (secondary) DFM pipelines on Pier 1A from General Twin Seal Double Block and Bleed Valve Nos. TFD-148 and TFD-149 that terminated at Pier 1 Loading Stations 1 through 6 8-inch General Twin Seal Double Block and Bleed Valve Nos. 103, 106, 113, 116, 124, 127, 133, 136, 142, 145, 153 and 156; 8-inch Stockham Gate Valve Nos. 104, 107, 114, 117, 125, 128, 134, 137, 143, 146, 154 and 157; and 8-inch Ball Valve Nos. 105, 108, 115, 118, 126, 129, 135, 138, 144, 147, 155 and 158. The 8-inch Stockham Gate Valve Nos. 161, 162, 163 and 164 located on Pier 1A were opened to allow interconnection of the 12-inch and 16-inch pipelines for pressure testing concurrently. This test section was comprised of approximately 2020 feet of 16-inch and 2600 feet of 12-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Test Section 4 consisted of a 16-inch JP-5 pipeline on Pier 1A from General Twin Seal Double Block and Bleed Valve Number TFJ-217 that extended to the end of Pier 1A and terminated at Pier 1A 8-inch General Twin Seal Double Block and Bleed Valve Nos. 100, 110, 121, 130, 139 and 150; 8-inch Stockham Gate Valve Nos. 101, 111, 122, 131, 140 and 151; 8-inch Ball Valve Nos. 102, 112, 123, 132, 141 and 152; and Stockham Gate Valve Nos. 160 and 159. This test section was comprised of approximately 2020 of 16-inch and 580 feet of 12-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 5 consisted of a 12-inch DFM pipeline on Pier 3 from General Twin Seal Double Block and Bleed Valve Nos. TFD-130, TFD-153 and TFD-131 at Pier 3 Pumping Station that terminated at the end of Pier 3 at Valve Number FP3-100, FP3-101, FP3-104, FP3-105, FP3-108, FP3-109, FP3-112, FP3-113, FP3-116, FP3-117, FP3-120, FP3-121, FP3-122, FP3-123, FP3-124, FP3-125, FP3-126, FP3-127, FP3-130, FP3-131, FP3-134, FP3-135, FP3-138, FP3-139, FP3-142, FP3-143, FP3-146 and FP3-147; and Pier 3 Pipe Trench Valve Nos. FP3-100, FP3-101, FP3-104, FP3-105, FP3-108, FP3-109, FP3-112, FP3-113, FP3-116, FP3-117, FP3-120, FP3-121, FP3-122, FP3-124, FP3-125, FP3-126, FP3-127, FP3-130, FP3-131, FP3-134, FP3-135, FP3-138, FP3-139, FP3-142, FP3-143, FP3-146 and FP3-147. **(DELETED FROM SCOPE)**
- Test Section 6 consisted of a 12-inch JP-5 pipeline on Pier 3 from General Twin Seal Double Block and Bleed Valve Nos. TFJ-214 and TFJ-237 at Pier 3 Pumping Station that terminated at the end of Pier 3 at Valve Number FP3-102, FP3-103, FP3-107, FP3-108, FP3-110, FP3-111, FP3-114, FP3-115, FP3-118, FP3-119, FP3-128, FP3-129, FP3-132, FP3-133, FP3-136, FP3-137, FP3-140, FP3-141, FP3-144 and FP3-145; and Pier 3 Pipe Trench Valve Nos. FP3-102, FP3-103, FP3-106, FP3-107, FP3-110, FP3-111, FP3-114, FP3-115, FP3-118, FP3-119, FP3-128, FP3-129, FP3-132, FP3-133, FP3-136, FP3-137, FP3-140, FP3-141, FP3-144 and FP3-145. **(DELETED FROM SCOPE)**
- Test Section 7 consisted of a 16-inch JP-5 pipeline from General Twin Seal Double Block and Bleed Valve No. TFJ-216 on Pier 1 and General Twin Seal Double Block and Bleed Valve No. TFJ-217 that traversed through Valve Pit No. 24 and terminated at a 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-213 attached to a 16-inch x 16-inch x 12-inch tee at Valve Pit No. 24. The pipeline continues from Valve Pit No. 24 to Pump House 1982 where the test section terminated at 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-157 and 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160. This test section was comprised of approximately 1332 feet of 16-inch pipe, 3678 feet of 12-inch, and 3 feet of 8-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Test Section 8-Primary consisted of a 12-inch DFM pipeline from 12-inch General Twin Seal Block and Bleed Valve No. PH-1982-156 and 10-inch General Twin Seal Block and Bleed Valve No. PH-1982-159 in the containment area of Pump House 1982, exited Pump House 1982 containment area as two 16-inch pipelines and swaged to two 12-inch pipelines before entering Valve Pit 56, traversed through Valve Pit No. 24 and swaged to a single 12-inch pipeline before entering Valve Pit No. 27 and terminated at Pier 1 16-inch General Twin Seal Block and Bleed Valve No. TFD-147 and Pier 1A 16-inch General Twin Seal Block and Bleed Valve No. TFD-149. In addition, at Valve Pit No. 56 a 6-inch take off terminated at 6-inch General Twin Seal Block and Bleed Valve No. TFD-128 and a 12-inch lateral pipeline at Valve Pit No.24 terminated at Pier 3 12-inch General Twin Seal Block and Bleed Valve No. TFD-131 and 4-inch General Twin Seal Block and Bleed Valve No. TFD-150. This test section was comprised of 345 feet of 16-inch and 5685 feet of 12-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 8-Secondary consisted of a 12-inch DFM pipeline that terminated at Pier 1 General Twin Seal Block and Bleed Valve No. TFD-146 and Pier 1A General Twin Seal Block and Bleed Valve No. TFD-148, traversed to Pump House 466. At Pump House 466, one 12-inch section branched to Pier 3 and terminated at 12-inch General Twin Seal Block and Bleed Valve No. TFD-130 and 4-inch General Twin Seal Block and Bleed Valve No. TFD-151 and one 12-inch section terminated at Valve Pit No. 8 General Twin Seal Block and Bleed Valve No. TFD-144. This test section was comprised of 6085 feet of 12-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 9 consisted of a 12-inch JP-5 pipeline that terminated at Valve Pit No. 9 General Twin Seal Double Block and Bleed Valve No. TFJ-140 traversed through Valve Pit No. 9 pig launcher to Pump House 1982 where it terminated at 12-inch General Twin Seal Block and Bleed Valve Nos. PH-1982-108 and PH-1982-109. Prior to the piping entering Pump House 1982 a 12-inch lateral branched to the 12-inch pig receiver at Pump House 1982 and terminated at 12-inch General Twin Seal Block and Bleed bypass Valve No. TFJ-231. This test section was comprised of approximately 24 feet 14-inch and 3473 feet of 12-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 10 consisted of an 8-inch JP-5 pipeline that terminated at Valve Pit No. 9 General Twin Seal Block and Bleed Valve No. TFJ-139, traversed through Valve Pit No. 3 to Naval Station Roosevelt Roads Air Field and terminated at Ball Valve Nos. TFJ-153 and TFJ-154. This test section was comprised of approximately 6085 feet of 8-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Test Section 11 consisted of 14-inch, 10-inch and 6-inch JP-5 pipelines that terminated at Ball Valve Nos. 164 and 170 located at Air Field Filter/Separators and traversed to Aircraft Refueling Pit No. 1 Station No. 1 and No. 2 Ball Valve Nos. AC1-103, AC1-105, AC1-106; AC1-200, AC1-202; Pit No. 2 Station No. 1 and No. 2 Ball Valve Nos. AC2-100, AC2-102, AC2-200, AC2-202; Pit No. 3 Station No. 1 and No. 2 Ball Valve Nos. AC3-100, AC3-102, AC3-200, AC3-202; Pit No. 4 Station No. 1 and No. 2 Ball Valve Nos. AC4-100, AC4-102, AC4-200, AC4-202. The pipelines were interconnected via a ½-inch hose connected at the Air Field Filter/Separators through 1-inch connections near Ball Valve Nos. 164 and 170. This test section was comprised of approximately 1274 feet of 14-inch, 329 feet of 10-inch and 793 feet of 6-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 12 consisted of a 12-inch DFM pipeline from Tank 82, Tank 83, Tank 1080 and Tank 1082, traversed through Valve Pit No. 20 to Pump House 1982 where the 12-inch pipeline branched into two 16-inch suction headers in Pump House 1982. One 16-inch branch terminated at DFM-1 pump valve Nos. PH-1982-138, PH-1982-139, PH-1982-140, PH-1982-141, PH-1982-142, PH-1982-143; DFM-2 pump ball Valve Nos. PH-1982-144, PH-1982-145, PH-1982-146, PH-1982-147, PH-1982-148; DFM-3 pump ball valve Nos. PH-1982-150, PH-1982-151, PH-1982-152, PH-1982-153, PH-1982-154 and terminated at 12-inch General Twin Seal Double Block and Bleed Valve PH-1982-156 and 10-inch General Twin Seal Double Block and Bleed Valve PH-1982-159 in Pump House 1982 containment area. The two 16-inch suction headers traversed from Pump House 1982 and terminated at Tank 1995 General Twin Seal Double Block and Bleed Valve Nos. TFD-113, TFD-114 and TFD-115; Tank 1996 General Twin Seal Double Block and Bleed Valve Nos. TFD-118 and TFD-119; Tank 2436 General Twin Seal Double Block and Bleed Valves Nos. TFD-116 and TFD-117; and Valve Pit 8 General Twin Seal Double Block and Bleed Valve No. TFD-144. This test section was comprised of approximately 2758 feet of 16-inch pipe, 1548 feet of 12-inch, 86 feet of 10-inch, 27 feet of 8-inch and 5 feet of 6-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.
- Test Section 13 consisted of a 16-inch JP-5 pipeline from Pump House 1982 General Twin Seal Double Block and Bleed Valve Nos. PH-1982-101, PH-1982-102 and PH-1982-103, swaged to 18-inch and traversed to JP-5 Tank Farm. At JP-5 Tank Farm, the pipeline reduced to 16-inch and terminated at Tank 2270 General Twin Seal Double Block and Bleed Valve Nos. TFJ-117, TFJ-118 and TFJ-119; Tank 2271 General Twin Seal Double Block and Bleed Valve Nos. TFJ-112, TFJ-114 and TFJ-115; Tank 2272 General Twin Seal Block and Bleed Valve Numbers TFJ-108, TFJ-110 and TFJ-111; Tank 2273 General Twin Seal Double Block and Bleed Valve Nos. TFJ-100, TFJ-102 and TFJ-103; Tank 2274 Double Block and Bleed Valve Nos. TFJ-104, TFJ-106 and TFJ-107, the 16-inch pipeline swaged to 12-inch and terminated at Valve Pit No. 9 General Twin Seal Double Block and Bleed Valve



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

Nos. TFJ-139 and TFD-140; Valve Pit No. 10 General Twin Seal Double Block and Bleed Valve Nos. TFJ-123, Tank 381 General Twin Seal Double Block and Bleed Valve Nos. TFJ-134, TFJ-135 and TFD-139. This test section was comprised of approximately 2240 feet of 18-inch, 4967 feet of 16-inch, 2833 feet of 12-inch, 81 feet of 8-inch, and 19 feet of 3-inch, Schedule 40, Grade B pipe with an ANSI rating of 150#.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

## **2. PRESSURE TESTING**

### **2.1 Pressure Test Procedures**

Inspection services were conducted in accordance with the plans and procedures contained in the Contractor Report SSR-2683-E&U, "Preliminary Pressure Test Procedures, Defense Fuel Supply Point, NAVSTA Roosevelt Roads, Puerto Rico", dated December 2001. A four (4) hour strength test and four (4) hour leak test were conducted for pressure test section Nos. 7, 8-Primary, 8-Secondary, 9, 10, 12, and 13. A four (4) hour strength test was conducted for pressure test section Nos. 1, 2, 3, and 4. Pressure test section Nos. 5, 6 and 11 were deleted from the Scope of Work. The test pressure established was a minimum of 125% of the maximum allowable operating pressure (120 PSIG) calculated to be applied at the highest elevation point in the test segment and maintained for four (4) continuous hours at or above the minimum test pressure. For those pressure test segments not visually inspected for leakage during the pressure test, and additional four (4) hour test at 110% of the MAOP was conducted. All tests were recorded on a continuous chart with deadweight and temperature readings taken every fifteen (15) minutes for the duration of the four (4) hour strength test and every thirty (30) minutes during the four (4) hour leak test.

Closing the appropriate valve(s) at each termination point to isolate each test section commenced each pressure test. Each test section was then fitted with a test manifold consisting of fittings and hoses leading to the deadweight tester, chart recorder, bleed-off hose, pressure gauge, and pump discharge. A flow meter was placed in line to enable recording of the amounts of flow injected and withdrawn from the test section. NAVSTA Roosevelt Roads Fuels Pump House 1982 pumps were used to pressure the systems to centrifugal pump dead head pressure and air vented at all points (where possible). The pipeline pressure was then increased at a controlled rate with the NAVSTA Roosevelt Roads Fuels supplied Annovi Reverberi pressure pump and the recording of test data for the required four (4) or eight (8) hours commenced. Any leaks discovered were either repaired or a container placed under the leak to contain and measure the amount of DFM and or JP-5 lost during the pressure test period. Detailed procedures for each of the twelve (12) tests are included in Appendix C for reference.

### **2.2 Pressure Test Sections**

The assigned Pressure Test Numbers and associated pipeline(s) for the fourteen tests are included in Table 2.1. Sketches of the pressures test segments are included in Appendix B.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

<b>Table 2.1 Pressure Test Sections</b>				
<b>Pressure Test No.</b>	<b>MAOP (PSIG)</b>	<b>Minimum Strength Test Pressure (PSIG)</b>	<b>Minimum Leak Test Pressure (PSIG)</b>	<b>Reference Drawings</b>
1	120	155.0	N/A	SK-18-15-0101
2	120	152.0	N/A	SK-18-15-0102
3	120	150.0	N/A	SK-18-15-0103
4	120	150.7	N/A	SK-18-15-0104
5	Deleted	Deleted	Deleted	SK-18-15-0105 Sheets 1-2
6	Deleted	Deleted	Deleted	SK-18-15-0106 Sheets 1-2
7	120	163.0	170.0	SK-18-15-0107 Sheets 1-3
8-Primary	120	155.7	153.0	SK-18-15-0108 Sheets 1-4
8-Secondary	120	161.7	158.5	SK-18-15-0108 Sheets 1-4
9	120	161.8	162.8	SK-18-15-0109 Sheets 1-2
10	120	155.0	152.0	SK-18-15-0110 Sheets 1-2
11	Deleted	Deleted	Deleted	SK-18-15-0111
12	120	179.7	168.5	SK-18-15-0112 Sheets 1-3
13	120	204.0	188.0	SK-18-15-0109 Sheets 1-3

**2.3 Pressure Test Fluid Specifications**

Pressure testing was conducted using Diesel Fuel Marine (DFM) or JP-5 as the test mediums for the pipelines at United States Naval Station Roosevelt Roads Puerto Rico. The following are physical properties of DFM and JP-5:

**Diesel Fuel Marine (DFM)**

Specific Gravity (water = 1.0)	0.830 to 0.860 (39 API to 33 API)
Compressibility, 1/β	6.25 x 10 <sup>-6</sup> in <sup>3</sup> /psi to 6.36 x 10 <sup>-6</sup> in <sup>3</sup> /psi
Liquid Volumetric Expansion Coefficient, g	4.63 x 10 <sup>-4</sup> in./in./°F
Flash Point	140°F (closed cup method)

**JP-5**

Specific Gravity (water = 1.0)	0.788 to 0.845 (48 API to 36 API)
Compressibility, 1/β	6.25 x 10 <sup>-6</sup> in <sup>3</sup> /psi to 6.36 x 10 <sup>-6</sup> in <sup>3</sup> /psi
Liquid Volumetric Expansion Coefficient, g	5.0 x 10 <sup>-4</sup> in./in./°F
Flash Point	140°F (closed cup method)





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

**2.4 Pressure Testing Activities and Sequence**

The twelve pressure tests were conducted from July 8 to July 28, 2002 and from October 28, 2002 through November 3, 2002 and completed on the dates noted in Table 2.2. Refer to Appendix A for project testing schedule.

**Table 2.2 Pressure Test Schedule**

<b>Pressure Test Section No.</b>	<b>Product Service</b>	<b>Pipeline Designation</b>	<b>Date Test Completed</b>
1	DFM	Pier 1 to Shore Block Valves	July 20, 2002
2	JP-5	Pier 1 to Shore Block Valve	July 16, 2002
3	DFM	Pier 1A to Shore Block Valves	July 13, 2002
4	JP-5	Pier 1 to Shore Block Valve	July 17, 2002
5	DFM	Pier 3 to Pier 3 Pumping Station	Deleted
6	JP-5	Pier 3 to Pier 3 Pumping Station	Deleted
7	JP-5	PH 1982 to Pier 1 and Pier 1A Block Valves	October 30, 2002
8-Primary	DFM	Pier 1 and Pier 1A Shore Block Valves to VP27 to VP 24 to Pier 3 to VP 56 to PH 1982	July 11, 2002
8-Secondary	DFM	Pier 1 and Pier 1A Shore Block Valves to VP27 to PH 466 to VP 24 to Pier 3 to PH 1982	July 20, 2002
9	JP-5	Valve Pit No. 9 to PH 1982	July 23, 2002
10	JP-5	Valve Pit No. 9 to Airfield Filter/Separator	July 22, 2002
11	JP-5	Airfield Filter/Separators to Pantographs	Failed
12	DFM	PH 1982 to DFM Tank Farm (Tanks 82-83-1080-1082) and to DFM Tanks 1995-1996-2436	July 15, 2002
13	JP-5	PH 1982 to JP-5 Tank Farm (Tanks 2270, 2271, 2272, 2273 and 2274)	November 3, 2002



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

### 3. RESULTS AND RECOMMENDATIONS

Eleven of the twelve pipeline segments subjected to pressure testing passed the California State Fire Marshal's criteria for acceptance. The pressure test results are presented in Table 3.1. The recorded data for each completed pressure test as well as Pressure/Added Volume Plot, Pressure/Temperature vs. Time Plot, and Pressure/Temperature Calculations for the eleven (11) test sections is provided in Appendix C.

#### 3.1 Test Assessment Methods

The pipeline test sections was assessed by one or more of the following methods:

- **Visual Inspection**

Any exposed pipe, fittings and other appurtenances were visually inspected for evidence of leakage.

- **Pressure/Added Volume Plot**

This is an approach to determine the air content in the pipeline during the initial pressurization to insure that the air content doesn't exceed 0.2% of the pipeline volume.

- **Pressure/Temperature vs. Time Plot**

The pressure/time plot was evaluated for differences in exposed pipe and buried pipe temperatures that do not correspond or provide similar pressure readings recorded.

- **Pressure/Temperature Calculations**

If the pressure/temperature assessment calculation resulted in a volumetric loss, which is not equal or greater than the "allowable" unaccountable volumetric loss, then the pressure test was considered acceptable. The change in volume was calculated by the following equation:

Volumetric Change = (volume due to change in pressure) + (change in volume due to change in temperature) + (volume added) – (volume withdrawn).

#### 3.2 Pressure Test Results

Pipeline pressure tests were performed in accordance with the requirements of the hydrostatic testing provisions of Chapter 5.5 of the California Government Code and Title 2, Division 3, Chapter 1, Article 5.5 of the California Code of Regulations, and the California State Fire Marshall's (CSFM) "Procedures for Hydrostatic Testing of Hazardous Liquid Pipelines in California" (October 1994 Edition). The acceptance or failure based on the California State Fire Marshall's test requirements for each segment is noted in Table 3.1.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

The “Volume Change Calculations for Pipeline Pressure Test (calculated volume/pressure slope method)” involved calculating the theoretical volume change based on weighting factors, corrected temperature differences, test pressure difference, Kp (volume adjustment factor for pressure change), Kt (volume adjustment factor for temperature change) and fluid volume gain or loss.

A successful pressure test occurred when the net volume change was less than the CSFM allowable change. The results for the fourteen test sections are summarized below:

**Table 3.1 Pressure Test Calculation Results**

<b>Test Number</b>	<b>Pipeline Designation</b>	<b>Minimum Test Pressure (PSIG)</b>	<b>Calculated Loss/Gain (Gallons/Hour)</b>	<b>Allowable Change (Gallons/Hour)</b>	<b>Pipeline Test Status</b>
1	DFM	155.0	(4.08)	4.77	Passed
2	JP-5	152.0	(44.42)	4.49	Passed
3	DFM	150.0	(5.92)	8.66	Passed
4	JP-5	150.7	1.75	1.75	Passed
5	DFM	Deleted	Deleted	Deleted	Deleted
6	JP-5	Deleted	Deleted	Deleted	Deleted
7	JP-5	150.7	(37.28)	8.08	Passed
8-Primary	DFM	153.0	1.88	9.56	Passed
8-Secondary	DFM	161.7	(0.36)	9.53	Passed
9	JP-5	161.8	(10.8)	7.20	Passed
10	JP-5	155.0	(7.15)	7.94	Passed
11	JP-5	Failed	Failed	Failed	Failed
12	DFM	168.5	7.23	8.63	Passed
13	JP-5	188.0	14.32	15.17	Passed



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

### **3.3 Problems Encountered**

#### **3.3.1 Leakage**

The following visual seeps and leaks of product through appurtenances, flanges, etc. were observed during the pressure testing activities:

- Pressure Test Number 1 (DFM Pipeline Segment from Pier 1 to Shore Block Valves TFD-146 and TFD-147)
  1. Visible leak in 12-inch DFM Primary blind flange at Pier 1 end. (Refer to Photograph No. 6.)
- Pressure Test Number 7 (JP-5 Pump House 1982 to Pier 1, Pier 1A and Pier 3)
  1. Visible leak in 16-inch flanged tee at Pump House 1982 containment area.
  2. Visible leak in 16-inch check valve flange gaskets at Pump House 1982 containment area.
- Pressure Test Number 8-Primary (VP 27 to VP 56, Pump House 1982, Pier 1, Pier 1A and Pier 3)
  1. 2-inch nipple on air eliminator at VP 24. (Refer to Photograph 16)
  2. Swagelok fitting leak on 12-inch General Twin Seal Double Block and Bleed at VP 24. (Refer to Photograph 16)
  3. 16-inch check valve arm seal leak at Pump House 1982.
- Pressure Test Number 11 (NAVSTA Airfield Filter/Separators to Pantographs)
  1. 1-1/2-inch Cla-Val Regulator on Lane 1 Pit No. 4.
  2. 4-inch Cla-Val Regulator on Lane 1 Pit No. 4.
  3. 1-inch Downcomer Velan Ball Valve HB 2000 on Lane 1 Pit No. 4.
  4. Two (2) 4-inch 150# Velan Ball on Lane 1 Pit No. 4.
  5. 1-inch threaded Velan Ball on Lane 1 Pit No. 4.
  6. 6-inch Control Valve Flange Gasket on Lane 1 Pit No. 2.
  7. 4-inch 150# Cla-Val Regulator on Lane 1 Pit No. 2.
  8. Two (2) 4-inch 150# Velan Ball on Lane 1 Pit No. 2.
  9. Three Joints on Pantograph on Lane 1 Pit No. 2.
  10. Two (2) 4-inch 150# Velan Ball (AC1-200 and AC1-202) on Lane 2 Pit No. 1.
  11. 4-inch Cla-Val Regulator on Lane 2 Pit No. 1.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Pressure Test Number 12 (DFM PH 1982 to DFM Tanks 82-83-1080-1082 and DFM Tanks 1995-1996-2436)
  1. Leak in PH 1982 DFM-2 Pump Casing Seals.
  2. Leak in PH 1982 DFM-1 Pump Pressure Relief Flange Gasket. (Refer to Photograph No. 6)
  3. Leak in PH 1982 DFM-2 Pump Pressure Relief Flange Gasket. (Refer to Photograph No. 6)
- Pressure Test Number 13 (JP-5 PH 1982 to JP-5 Tanks 2270, 2271, 2272, 2273, 2274, 1084, 381 and Valve Pit No. 9)
  1. Leak in flange gasket at Tank 2270 reducing flange.
  2. Leak in flange gasket at Tank 2271 General Twin Seal Double Block and Bleed 16-inch Valve TFJ-113.
  3. Leak in flange gasket at Tank 2272 reducing flange.
  4. Leak in flange gasket at Tank 2273 valve flange.

### **3.3.2 Suspected Leak & Remedial Actions**

A review of the results of Pressure Test No. 7 conducted on July 17, 2002 is presented as follows and Alpha Lead Detection Daily Reports are included in Appendix G:

NAVSTA Roosevelt Roads Fuels personnel started filling and initial pressuring of system with Pump House 1982 JP-5 centrifugal pump No. 2 from PH 1982 through VP 27 to Pier 1 General Twin Seal Block and Bleed Valve No. TFJ-215 and Pier 1A General Twin Seal Double Block and Bleed Valve No. TFJ-217 Pier and from VP 24 valve TFJ-154 to Pier 3 General Twin Seal Double Block and Bleed Valve Nos. TFJ-214 and TFJ-235.

At 8:25 AM, started pressuring the pipeline with 95 PSIG. At 8:52 AM, at test pressure requiring 57.2 gallons was pumped into the pipeline to pressure from 95.0 PSIG to 165.0 PSIG. A review of the Pressure versus Volume plot data indicates the dV/dP plot line remained consistent until 150 PSIG was obtained and a shift in the angle of the dV/dP line occurred.

Several leaks were observed in 16-inch flange gaskets in the Pump House 1982 retention area and leakage caught and measured during the test period. The cumulative amount of leakage was measured at 18 ounces (0.14 gallons) during the initial four-hour strength test. The 12-inch Valve Pit No. 24 valve was closed 1.95 hours into the pressure test after unexplained pressure degradation continued. After examination of all end points of the test during this initial 1.95 hours, it was discovered that Valve No. TFJ-215 at Pier 1A and Valve No. TFJ-217 at Pier 1



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

was in the open position, thus both Pier 1 and Pier 1A piping had been pressured and under test pressure.

As the ambient and exposed pipe temperatures continued to rise from 84.6 °F to 90.1 °F and 85.0 °F to 96.0 °F respectfully during this 1.95 hour period, the increasing ambient and exposed pipe temperature effects from the large amount of exposed Pier 1 and Pier 1A piping should have assisted in stabilizing, maintaining and increasing the test pressure even with the small volume of product lost through the flange gasket leaks that were observed.

A review of the test data revealed that the pressure decreased from 161.7 PSIG to 152.9 PSIG (8.8 PSIG) or 4.51 gal/hr during the 1.95 hour test period without any signs of improvement. At this point the 12-inch pipeline was isolated from the remainder of the test from Valve Box 24 to Pier 3 by closing the 12-inch valve TFJ-213 at VP 24. Calculations confirmed that during the 1.95-hour test period, the test had a calculated loss of 62.71 gallons that exceeded CSFM allowable of 5.92 gallons. During the next 2.05 hours or until the conclusion of the strength test, the pressure decreased from 152.9 PSIG to 150.7 PSIG (2.2 PSIG) or 1.07 gal/hr. As the decrease in pressure degradation changed dramatically from 4.51 gal/hr to 1.07 gal/hr after the 12-inch Pier 3 segment was isolated, it was concluded that the 12-inch section exhibited conditions that warranted further review at a later time.

On July 18, 2002 at 8:30 AM, the 12-inch valve TFJ-213 at Valve Pit No. 24 was opened. NAVSTA Roosevelt Roads Fuels personnel started repressuring the system with Pump House 1982 JP-5 centrifugal pump from VP 24 Valve TFJ-213 to Pier 3 General Twin Seal Double Block and Bleed Valve Nos. TFJ-214 and TFJ-235. Pier 3 pressure gauge was removed and a small amount of air was bleed at Pier 3 pressure gauge port. Valve TFJ-214 was closed and pressuring initiated from VP 24 Valve TFJ-213 to Pier 3 Valve Nos. TFJ-214 and TFJ-235. At 10:02 AM, test pressure of 161.5 PSIG was achieved. At 1:15 P.M., the test pressure was 151.7 PSIG. During the 3.21-hour test period, the pressure decreased from 161.5 PSIG to 151.7 PSIG (9.8 PSIG) or 3.05 gal/hr. The 3.05-gallon per hour loss compares similar to that observed on July 17, 2002 after accounting for the volume lost from the leaking 16-inch flange gaskets.

At 1:38 PM, the pressure was reduced from 151.7 PSIG to 75 PSIG and no volumes of air were observed during pressure reduction. At 2:45 PM, pressure increased to 76.7 PSIG. During this 1.11 period the pressure increased 1.7 PSIG. After this unexplained increase of pressure was observed, it was concluded that a high-pressure leak (150 PSIG) was contained in the section from VP 24 to Pier 3 that was not observed at low pressures (75 PSIG).

On August 16, 2002, Fuels personnel drained JP-5 from VP 24 to Pier 3. On August 20 to August 23, 2002, Alpha Leak Detection probed holes at twenty-foot intervals (Refer to Photograph No. 43) over the route of the 12-inch pipeline from Valve Pit 24 to Pier 3. On August 22 Alpha injected Sulphur Hexafluoride (SF<sub>6</sub>) at Valve Pit No. 24 with nitrogen and received JP-5 at Pier 3. On August 23 vacuum trucks removed 12600 gallons of JP-5 from pipeline. On



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

August 24, an additional 4400 gallons of JP-5 was removed from the pipeline. On August 26, 2002 at 3:30 P.M., Alpha Leak Detection reinjected SF<sub>6</sub> and nitrogen and pressured the pipeline to 67 PSIG.

On August 27, the pipeline was pressured to 153 PSIG with nitrogen and probe holes were checked for indications of SF<sub>6</sub>. On August 28 Alpha verified that no indication of SF<sub>6</sub> were located in any of the probe holes and that the pipeline pressure remained constant at 153 PSIG over a twenty four (24) hour period. After verification of test results, the pipeline was purged with nitrogen to purge nitrogen and SF<sub>6</sub> mixture and pipeline was pressured to 20 psig.

It is recommended that prior to returning the 12-inch pipeline segment from VP 24 valve TFJ-213 to Pier 3 General Twin Seal Double Block and Bleed Valves Nos. TFJ-214 and TFJ-235 to service, a four hour strength and four hour leak test should be conducted to ensure that leaks are not present.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

4. POINTS OF CONTACT

Table 4.1 Points of Contact			
Name	Organization	Position	Phone
Terri Regin	NFESC ECDET	COTR/NTR/EIC	(202) 433-5196 (202) 433-5089 FAX
Lt. Jose Feliz	NAVSTA Roosevelt Roads	Fuels Officer	(787) 865-3422 (787) 865-4122
Carlos Brown	NAVSTA Roosevelt Roads	Fuels Foreman	(787) 865-4080 (787) 865-4122
Dale England	Worley International	Project Engineer	(713) 933-1165 (713) 690-1981 FAX
Kirsten Glesne	Worley International	Pipeline Engineer	(713) 933-1129 (713) 690-1981 FAX
Bill Hinkle	Worley International	Structural Engineer	(713) 933-1110 (713) 690-1981 FAX
Victor Torres	United Paradyne	Liquid Fuels Maintenance	(787) 396-1821





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

## **5. REFERENCES**

Worley used the following references and NFESC supplied documents and publications listed below to form a part of this document to the extent referenced. The publications are referred to within the text by the basic designation only.


1. American Petroleum Institute, RP 1107 "Recommended Practice for Pipeline Maintenance Welding Practices", 3rd Edition, April 1991.
2. American Petroleum Institute, RP 1110 "Recommended Practice for Pressure Testing of Liquid Petroleum Pipelines", 3rd Edition, December 1991.
3. American National Standards Institute/American Society of Mechanical Engineers B31.4 "Liquid Transportation Systems for Hydrocarbons, Liquid Petroleum Gas, Anhydrous Ammonia, and Alcohols", 1992 Edition.
4. American National Standards Institute/National Fire Protection Association, NFPA 30 "Flammable and Combustible Liquids Code", August 1993.
5. Code of Federal Regulations, Part 33, Coast Guard, DOT, July 1, 1992 Edition.
6. Code of Federal Regulations, Part 49, Transportation of Hazardous Liquids by Pipeline, July 1, 1992 Edition.
7. California Pipeline Safety Act, as amended January 1, 1992.
8. Defense Fuel Supply Center, "Guidelines for Planning, Performing and Reporting Pipeline Integrity Assessments", September 1993.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix A – Project Schedule**



ID	Task Name	Duration	Start
1	Roosevelt Roads Pressure Testing	90 days	Sun 7/17/02
2	On-site Pressure test	90 days	Sun 7/17/02
3	Mobilization	1 day	Sun 7/17/02
4	Test Section 1	1 day	Tue 7/16/02
5	Perform Pressure Test	1 day	Tue 7/16/02
6	Test Section 2	1 day	Sat 7/20/02
7	Perform Pressure Test	1 day	Sat 7/20/02
8	Test Section 3	1 day	Mon 7/22/02
9	Perform Pressure Test	1 day	Mon 7/22/02
10	Test Section 4	1 day	Wed 7/17/02
11	Perform Pressure Test	1 day	Wed 7/17/02
12	Test Section 5	0 days	Mon 7/15/02
13	Deleted	0 days	Mon 7/15/02
14	Test Section 6	0 days	Wed 7/17/02
15	Deleted	0 days	Wed 7/17/02
16	Test Section 7	1 day	Wed 10/30/02
17	Perform Pressure Test	1 day	Wed 10/30/02
18	Test Section 8	1 day	Thu 10/31/02
19	Perform Pressure Test	1 day	Thu 10/31/02
20	Test Section 9	1 day	Tue 7/23/02
21	Perform Pressure Test	1 day	Tue 7/23/02
22	Test Section 10	1 day	Mon 7/22/02
23	Perform Pressure Test	1 day	Mon 7/22/02
24	Test Section 11	1 day	Thu 7/25/02
25	Failed	1 day	Thu 7/25/02
26	Test Section 12	6 days	Mon 7/15/02
27	Perform Pressure Test	3 days	Mon 7/15/02
28	Test Section 13	3 days	Fri 11/1/02
29	Perform Pressure Test	3 days	Fri 11/1/02

Task Split Progress  
 Milestone Summary Rolled Up Task  
 Rolled Up Split Rolled Up Milestone Rolled Up Progress  
 External Tasks Project Summary External Milestone  
 Deadline

Project: NAVSTA Roosevelt Roads Tr  
 Date: 7-15-02 to 11-03-02



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix B – Sketches**




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

Sketches

Sketch No.	Rev.	Title
SK-18-15-0101	0	Test Segment 1
SK-18-15-0102	0	Test Segment 2
SK-18-15-0103	0	Test Segment 3
SK-18-15-0104	0	Test Segment 4
SK-18-15-0105 Sheet 1 of 2 and Sheet 2 of 2	0	Test Segment 5
SK-18-15-0106 Sheet 1 of 2 and Sheet 2 of 2	0	Test Segment 6
SK-18-15-0107 Sheet 1 of 3, Sheet 2 of 3 and Sheet 3 of 3	0	Test Segment 7
SK-18-15-0108 Sheet 1 of 4 to Sheet 4 of 4	0	Test Segment 8 Primary
SK-18-15-0108 Sheet 1 of 4 to Sheet 4 of 4	0	Test Segment 8 Secondary
SK-18-15-0109 Sheet 1 of 2 and Sheet 2 of 2	0	Test Segment 9
SK-18-15-0110 Sheet 1 of 2 and Sheet 2 of 2	0	Test Segment 10
SK-18-15-0111	0	Test Segment 11
SK-18-15-0112 Sheet 1 of 2, Sheet 2 of 2 and Sheet 3 of 3	0	Test Segment 12
SK-18-15-0113 Sheet 1 of 3, Sheet 2 of 3 and Sheet 3 of 3	0	Test Segment 13

NOTES:  
 ALL PIPING SHOWN IN THIS DRAWING IS TO BE INSTALLED IN ACCORDANCE WITH THE VALVE NUMBERS.



**INFORMATION ONLY**

PIPELINE DRAWINGS  
 U.S. ARMY STATION  
 ROOSEVELT ROAD, PUERTO RICO  
 U.S. ARMY ENGINEER DIVISION HUNTSVILLE  
 HUNTSVILLE, ALABAMA

DATE: 12-05-01  
 DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED DATE: 12-20-01  
 SCALE: 1/8\"/>

THIS DRAWING WAS PREPARED BY  
 WORLEY INTERNATIONAL, INC. AND  
 CONTAINS PROPRIETARY INFORMATION  
 WHICH IS NOT TO BE  
 REPRODUCED, COPIED, OR USED  
 IN ANY MANNER WITHOUT THE WRITTEN  
 PERMISSION OF WOI.

Worley International Inc.  
 11740 Greenleaf Drive  
 Houston, TX 77060  
 281-416-5000

DATE: 12-05-01  
 DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED DATE: 12-20-01  
 SCALE: 1/8\"/>

DATE: 12-05-01  
 DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED DATE: 12-20-01  
 SCALE: 1/8\"/>


DATE: 12-05-01  
 DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED DATE: 12-20-01  
 SCALE: 1/8\"/>

DATE: 12-05-01  
 DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED DATE: 12-20-01  
 SCALE: 1/8\"/>

DATE: 12-05-01  
 DESIGNED BY: [Signature]  
 CHECKED BY: [Signature]  
 APPROVED DATE: 12-20-01  
 SCALE: 1/8\"/>

**Worley International Inc.**  
 Houston, Texas, USA  
 05 NOV 2002 12:40 1B  
 065-07074

NOTES:  
ALL WELDS ON PIER 1A WELD TO PROTECT FROM BOWING THE WELD UNLESS:



INFORMATION ONLY

SITE: PIPELINE DRAWINGS  
U.S. NAVAL STATION  
ROOSEVELT ROADS, PUERTO RICO

ORIGINAL DATA SUPPLIED BY:  
U.S. ARMY ENGINEER DIVISION, HUNTSVILLE  
CORPS OF ENGINEERS  
HUNTSVILLE, ALABAMA

TITLE: TEST SEGMENT 2

DESIGNED BY	DATE	12-05-01
CHECKED BY	DATE	12-20-01
ENGINEER BY	DATE	12-20-01
APPROVED BY	DATE	12-20-01
SCALE	DATE	12-20-01

THIS DRAWING WAS PREPARED BY  
WORLDWIDE INTERNATIONAL, INC. AND  
IS THE PROPERTY OF WORLDWIDE  
INTERNATIONAL, INC. AND MAY NOT BE  
REPRODUCED, COPIED, OR USED  
IN ANY MANNER WITHOUT THE  
WRITTEN PERMISSION OF WORLDWIDE  
INTERNATIONAL, INC.


World Facilities Engineering Service Center  
Washington Navy Yard  
1405 10th St. SW  
Washington, DC 20374-5063

REV	DATE	DESCRIPTION
1	11/17/05	GENERAL UPDATE
0	12-21-01	ISSUED AS FINAL

**Worley International Inc**  
Houston, Texas, TX

PROJECT NUMBER: 065-07074  
DATE: NOV 2002  
REV: 1D

NOTES:  
 1. WAREHOUSE PER 1A HAVE THE PROPER PIPA BEFORE THE WAREHOUSE.



INFORMATION ONLY

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 ORIGINAL DRAWN BY: ENGINEER EMBERTON HUNTSVILLE  
 U.S. ARMY CORP. OF ENGRS. HUNTSVILLE, ALABAMA

TITLE  
 TEST SEGMENT 3

DATE: 12-05-01  
 DRAWING NO: SK-18-15-0103



Naval Facilities Engineering Service Center  
 Headquarters  
 1400 Wilson Blvd., Suite 3000  
 Washington, DC 20017-3800

THIS DRAWING WAS PREPARED BY  
 WORTHLEY INTERNATIONAL, INC. AND  
 CHECKED BY THE SERVICE CENTER  
 ENGINEERS. THIS DRAWING IS NOT BE  
 USED FOR CONSTRUCTION OF THE  
 STRUCTURE UNLESS THE SERVICE CENTER  
 ENGINEERS HAVE REVIEWED AND  
 APPROVED THE DRAWING FOR THE  
 PROJECT.

NO.	DATE	BY	CHKD	DESCRIPTION
0	12-21-01	ISSUED AS FINAL		


DESIGN FILE: M:\07\18\DRAWINGS\15\SK\18150103.DWG	DATE: 12-27-02	TIME: 00
PROJECT NUMBER: 05-07074	DATE: 05 NOV 2002	TIME: 12:47
PROJECT NAME: WORTHLEY, TEXAS CO		
PROJECT NUMBER: 05-07074		

**Worley International Inc**  
 WORTHLEY, TEXAS CO





NOTES:  
ALL POINTS ON PIPES IN HAVE THE PREFIX PPI, BEFORE THE VALVE NUMBER.



INFORMATION ONLY

SITE	PIPELINE DRAWINGS
U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
DESIGN DATA SUPPLIER OR U.S. ARMY ENGINEER DISTRICT HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA	U.S. ARMY ENGINEER DISTRICT HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 4

DESIGNED BY	DATE	12-05-01
CHECKED BY	DATE	12-20-01
ENGINEER BY	DATE	12-20-01
APPROVED DATE	DATE	12-20-01
SCALE	DATE	12-20-01
DRAWING NO.	DATE	12-20-01
REV	DATE	12-20-01

THIS DRAWING WAS PREPARED BY  
WORLEY INTERNATIONAL, INC. AND  
CONSISTING OF THE COMPANY  
PROPERTY AND MAY NOT BE  
REPRODUCED OR USED  
WITHOUT WRITTEN PERMISSION  
FROM WORLEY INTERNATIONAL

CLIENT  
Naval Facilities Engineering Service Center  
Washington Navy Yard  
4305 10th Street SE, Suite 200  
Washington, DC 20340-3500

NO.	DATE	DESCRIPTION
1	11/02/02	GENERAL UPDATE
2	12-20-01	ISSUED AS FINAL

Worley International Inc  
HOUSTON, TEXAS USA

Worley International Inc  
1249  
06 NOV 2002

065-07074

1249


06 NOV 2002

1249

065-07074

1249

06 NOV 2002




**INFORMATION ONLY**

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 ORIGINAL DRAWING SUPPLIED BY  
 U.S. ARMY ENGINEER DIVISION HUNTSVILLE  
 HUNTSVILLE, ALABAMA

TEST SEGMENT 5  
 SHEET 1 OF 2  
 SCALE: 1" = 100'

NO.	DATE	BY	DESCRIPTION
1	12-20-01	...	...
2	12-20-01	...	...
3	12-20-01	...	...



THIS DRAWING WAS PREPARED BY ...  
 UNDER PROFESSIONAL SUPERVISION AND CONTROL OF THE ENGINEER WHOSE NAME AND LICENSE NO. ARE SHOWN HEREON. IT IS HEREBY CERTIFIED THAT THE INFORMATION CONTAINED HEREON IS TRUE AND CORRECT TO THE BEST OF HIS KNOWLEDGE AND BELIEF AND THAT HE IS NOT PROVIDING ANY DESIGN OR CONSTRUCTION SERVICES WITHOUT THE NECESSARY PROFESSIONAL APPROVAL.

NO.	DATE	BY	DESCRIPTION
1	11/02/02	...	GENERAL UPDATE
2	12-21-02	...	DISCUSSED AS FINAL

16" JP-5, SEE M-108 FOR CONT.  
 12" DPAL, SEE M-108 FOR CONT.  
 12" DPAL, SEE M-108 FOR CONT.

16" DPAL FROM PUMPHOUSE 1982, SEE M-108 FOR CONT.  
 12" DPAL, SEE M-108 FOR CONT.  
 12" DPAL, SEE M-108 FOR CONT.

12" DPAL, SEE M-108 FOR CONT.

**Worley International Inc**  
 665-07074 06 NOV 2002 1:31:18




# INFORMATION ONLY

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 ORIGINAL WAS SUPPLIED BY  
 U.S. ARMY ENGINEER DIVISION HUNTSVILLE  
 HUNTSVILLE, ALABAMA

TEST SEGMENT 5

SHEET 2 OF 2

SK-18-15-0105



DATE	12-20-01
BY	BM
DATE	12-20-01
BY	BM
DATE	12-20-01
BY	BM



Worley International Inc.  
 1405 S. State St.  
 Huntsville, AL 35894


THIS DRAWING WAS PREPARED BY  
 WORLEY INTERNATIONAL INC. AND  
 IS THE PROPERTY OF WORLEY INTERNATIONAL  
 INC. AND MAY NOT BE REPRODUCED OR  
 TRANSMITTED IN ANY FORM OR BY ANY  
 MEANS, ELECTRONIC OR MECHANICAL,  
 INCLUDING PHOTOCOPYING, RECORDING,  
 OR BY ANY INFORMATION STORAGE AND  
 RETRIEVAL SYSTEM, WITHOUT PRIOR  
 WRITTEN PERMISSION FROM WORLEY  
 INTERNATIONAL INC.

NO.	DATE	DESCRIPTION	BY	CHK
1	12-21-01	ISSUED AS FINAL		

**Worley International Inc.**  
 HOUSTON, TEXAS USA

DATE PLOTTED: 06 NOV 2002 15:13  
 PLOT BY: OC

PROJECT NUMBER: 055-07074




**INFORMATION ONLY**

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 ORIGINAL DATA SUPPLIED BY:  
 U.S. ARMY ENGINEER DIVISION  
 CORPS OF ENGINEERS  
 HUNTSVILLE, ALABAMA

TEST SEGMENT 6  
 SHEET 1 OF 2  
 SCALE: 1" = 100'

DATE	BY	REVISION
12-05-01	905	DRWN
12-20-01	905	CHG
12-20-01	905	CHK
12-20-01	905	APP
12-20-01	905	DES
12-20-01	905	REV



THIS DRAWING WAS PREPARED BY:  
 WALTER WILSON, INC. AND  
 CONSULTING ENGINEERING COMPANY  
 WASHINGTON, D.C. 20007  
 FOR THE USE OF THE U.S. ARMY  
 ENGINEER DIVISION, CORPS OF ENGINEERS  
 HUNTSVILLE, ALABAMA

DATE	BY	REVISION
11/17/02	905	GENERAL UPDATE
01/22/02	905	ISSUED AS FINAL

**Worley International Inc**  
 10000 10th Street, Suite 200  
 Washington, DC 20047-1000

DATE: 13:19  
 SCALE: 1" = 100'

PROJECT: 065-07074  
 SHEET: 1A  
 DATE: 05 NOV 2002

16" DFM FROM PUMPHOUSE 1982.  
 SEE M-105 FOR CONT.


12" JP-5 FROM PUMPHOUSE 1982.  
 SEE M-105 FOR CONT.

12" DFM, SEE  
 M-105 FOR CONT.

15" JP-5, SEE  
 M-108 FOR CONT.

12" DFM, SEE  
 M-108 FOR CONT.

12" DFM, SEE  
 M-108 FOR CONT.




# INFORMATION ONLY

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 ORIGINAL DRAWN BY: U.S. ARMY ENGINEER REGIONAL HUNTSVILLE  
 CONTRACTORS: HUNTSVILLE, ALABAMA

TITLE: TEST SEGMENT 6  
 SHEET 2 OF 2  
 DRAWING NO: SK-18-15-0106  
 SCALE:

OWNER	DATE	DESIGN
U.S. NAVY	12-06-01	IS
ENGINEER	12-20-01	BA
APPROVED DATE	12-20-01	
DATE	12-20-01	




West Florida Engineering Service Center  
 Washington Navy Yard  
 4150 York Street, S.W.  
 Washington, DC 20374-5044

THIS DRAWING WAS REPRODUCED BY THE U.S. NAVAL STATION AND THE U.S. ARMY ENGINEER REGIONAL HUNTSVILLE. THE U.S. ARMY ENGINEER REGIONAL HUNTSVILLE DOES NOT BE RESPONSIBLE FOR ANY ERRORS OR OMISSIONS IN THIS DRAWING. THE USER OF THIS DRAWING SHALL BE RESPONSIBLE FOR VERIFYING THE ACCURACY OF THE INFORMATION CONTAINED HEREIN.

NO.	DATE	BY	FOR
1	12-21-01	ISSUED AS FINAL	REVISION

PROJECT NUMBER: 085-07074  
 DATE: 06 NOV 2002  
 DRAWING NUMBER: 1322 CC

**Worley International Inc**  
 AUSTIN, TEXAS USA  
 085-07074 06 NOV 2002 1322 CC



**INFORMATION ONLY**

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO


ORIGINAL DATA SUPPLIED BY:  
 ENGINEER DIVISION HUNTSVILLE  
 U.S. ARMY CORPS OF ENGINEERS  
 HUNTSVILLE, ALABAMA

TITLE  
 TEST SEGMENT 7

SHEET 1 OF 3

DRAWING NO. SK-18-15-0107

DESIGNED BY	DATE	12-05-01
CHECKED BY	DATE	12-05-01
ENGINEER BY	DATE	12-05-01
APPROVED BY	DATE	12-05-01
SCALE	DATE	12-05-01



MECHANICAL ENGINEERING SERVICE CENTER  
 115 S. HIGHWAY 151  
 HOUSTON, TEXAS 77054-5063


THIS DRAWING WAS PREPARED BY  
 WORLEY PARSONS COMPANY  
 INFORMATION AND NOT BE USED  
 FOR ANY OTHER PROJECT  
 WITHOUT PRIOR WRITTEN APPROVAL

NO.	DATE	BY	DESCRIPTION
1	11/06/08	GENERAL UPDATE	
2	12-21-08	DISCLOSED AS FINAL	

**Worley International Inc**  
 NATIONAL, TEXAS, USA

DATE PLOTTED: 08 NOV 2002 13:30

065-07074



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1082 ARE LABELLED AS PH 1982-XXX

12" FROM JP TANK  
FARM. SEE M-106 FOR  
CONT.

12" FROM JP TANK  
FARM. SEE M-106 FOR  
CONT.


12" FROM JP TANK  
FARM. SEE M-106 FOR  
CONT.

INFORMATION ONLY

PRELIM DRAWINGS  
SITE  
U.S. NAVAL STATION  
ROOSEVELT BOWDS, PUERTO RICO  
ORIGINAL DRAWN BY  
U.S. ARMY ENGINEERS  
HUNTSVILLE, ALABAMA

TEST SEGMENT 7  
SHEET 2 OF 3  
SCALE  
DATE

NO.	DATE	BY	CHKD.	REVISION
1	12-05-01	RS	RS	
2	12-20-01	BM	BM	
3	12-20-01	BM	BM	
4	12-20-01	BM	BM	



Naval Facilities Engineering Service Center  
Huntsville, Alabama  
1435 10th Street, S.E.  
Huntsville, AL 35894-5000

NO.	DATE	BY	CHKD.	REVISION
1	11/05/02	BM	BM	GENERAL UPDATE
2	12-2-02	BM	BM	APPROVED AS FINAL

THIS DRAWING IS PROVIDED TO THE USER AS A SERVICE OF THE U.S. ARMY CORP OF ENGINEERS. THE USER ASSUMES ALL LIABILITY FOR THE USE OF THIS DRAWING AND ANY DAMAGE TO PROPERTY OR PERSONS ARISING FROM THE USE OF THIS DRAWING. THE U.S. ARMY CORP OF ENGINEERS IS NOT RESPONSIBLE FOR ANY DAMAGE TO PROPERTY OR PERSONS ARISING FROM THE USE OF THIS DRAWING.

**Worley International Inc**  
HOUSTON, TEXAS, USA

DESIGN FILE: M-105  
DATE: 107 NOV 2002 07:45  
PROJECT: 065-07074

107 NOV 2002 07:45  
107 NOV 2002 07:45

107 NOV 2002 07:45  
107 NOV 2002 07:45


107 NOV 2002 07:45  
107 NOV 2002 07:45

107 NOV 2002 07:45  
107 NOV 2002 07:45

107 NOV 2002 07:45  
107 NOV 2002 07:45

107 NOV 2002 07:45

NOTES:  
 ALL WAYS ON PIER 1A HAVE THE PROX. RPTA BEFORE THE WAVE NUMBER.



**INFORMATION ONLY**

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROSSETT ROAD, PUERTO RICO  
 ORIGINAL DATA SUPPLIED BY:  
 U.S. ARMY ENGINEER DIVISION, HUNTSVILLE  
 HUNTSVILLE, ALABAMA

TITLE  
 TEST SEGMENT 7  
 SHEET 3 OF 3  
 DRAWING NO. SK-18-15-0107

DESIGN DATE	12-06-01
CHECKED DATE	RS
DESIGNED DATE	12-29-01
DRAWN DATE	BA
APPROVED DATE	12-20-01
DATE	12-20-01

THIS DRAWING WAS PREPARED BY  
 WORLEY INTERNATIONAL INC. AND  
 CONTAINS INFORMATION THAT IS  
 PROPRIETARY TO WORLEY  
 INTERNATIONAL INC. AND IS TO BE  
 USED ONLY FOR THE PROJECT  
 SPECIFICALLY IDENTIFIED HEREIN.  
 ANY REUSE OF THIS INFORMATION  
 WITHOUT WRITTEN PERMISSION  
 FROM WORLEY INTERNATIONAL  
 IS STRICTLY PROHIBITED.





Worley International Inc.  
 1435 10th Street  
 Washington, DC 20004-2015

NO.	DATE	DESCRIPTION	BY	CHKD
1	11/06/01	GENERAL UPDATE		
2	12-21-01	ISSUED AS FINAL		

**Worley International Inc.**  
 HOUSTON, TEXAS USA

DATE PLOTTED: 06 NOV 2002 13:24  
 PLOT DEVICE: HP PLT  
 PLOT SCALE: 1:1  
 PLOT SHEET: 1A






<b>Worley International Inc</b> Houston, Texas USA	<b>TEST SEGMENT 7</b> <b>SHEET 3 OF 3</b> <b>SK-18-15-0107</b>
PROJECT NUMBER: 08S-07074 DATE: 09 NOV 2002 DRAWING NUMBER: 1334 SHEET NUMBER: 3 OF 3	THE ENGINEER HAS REVIEWED AND APPROVED THIS DRAWING FOR CONSTRUCTION. ANY CHANGES TO THIS DRAWING SHALL BE MADE BY THE ENGINEER.
DESIGNED BY: [Blank] DRAWN BY: [Blank] CHECKED BY: [Blank] DATE: [Blank]	THE ENGINEER HAS REVIEWED AND APPROVED THIS DRAWING FOR CONSTRUCTION. ANY CHANGES TO THIS DRAWING SHALL BE MADE BY THE ENGINEER.
PROJECT TITLE: TEST SEGMENT 7 SHEET TITLE: SHEET 3 OF 3	THE ENGINEER HAS REVIEWED AND APPROVED THIS DRAWING FOR CONSTRUCTION. ANY CHANGES TO THIS DRAWING SHALL BE MADE BY THE ENGINEER.

**PRELIMINARY DRAWINGS**  
 U.S. NAVAL STRATEGIC ROCKET CENTER  
 HUNTSVILLE, ALABAMA

**INFORMATION ONLY**



INFORMATION ONLY

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 DRAWING DATA SUPPLIED BY:  
 U.S. ARMY ENGINEER DIVISION HUNTSVILLE  
 CORPS OF ENGINEERS  
 HUNTSVILLE, ALABAMA

TITLE TEST SEGMENT 8 - PRIMARY  
 SHEET 1 OF 4  
 DRAWING NO. SK-18-15-0108  
 DATE 12-20-01

DRAWN	BGS	12-05-01
CHECKED	PS	12-20-01
APPROVED	DAE	12-20-01
DATE	DAE	12-20-01

Heral Facilities Engineering Service Center  
 Washington New York  
 U.S. NAVAL STATION S.F. Suite 2000  
 Washington, DC 20374-5062

THIS DRAWING WAS PREPARED BY  
 HERAL FACILITIES ENGINEERING SERVICE CENTER  
 WASHINGTON NEW YORK  
 U.S. NAVAL STATION S.F. SUITE 2000  
 WASHINGTON, DC 20374-5062

NO.	REVISION	DATE	BY	CHKD	APPROVED
1	GENERAL UPDATE	11/15/02	JMF	DAE	
2	REDESIGN AS FINAL	01/27/03	JMF	DAE	

**Worley International Inc**  
 HOUSTON, TEXAS, USA  
 055-07074  
 05 NOV 2002  
 14:16

16" DFM FROM PUMPHOUSE 1992.  
 SEE M-105 FOR CONT.


15" JF-5 FROM PUMPHOUSE 1992.  
 SEE M-105 FOR CONT.

12" DFM, SEE  
 M-105 FOR CONT.

16" JF-5, SEE  
 M-108 FOR CONT.

12" DFM, SEE  
 M-108 FOR CONT.

12" JF-5  
 M-108 FOR CONT.



16" FROM JPS TANKS 1995, 1996, AND 2036. SEE M-103 FOR CONT.

12" DIA.

12"

12"

12"

12"

12"

12"

12"

12"

17" DFM TO PIER 3. SEE M-106 FOR CONT.

17" DFM (SECONDARY) TO PIER 1. SEE M-108 FOR CONT.

17" FROM JPS TANK FARM, SEE M-102 FOR CONT.

17" FROM UP TANK FARM, SEE M-103 FOR CONT.

17" FROM UP TANK FARM, SEE M-102 FOR CONT.

17" FROM UP TANK FARM, SEE M-103 FOR CONT.

NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1992 ARE LABELLED AS PH 1992-XXX

**INFORMATION ONLY**

PIPELINE DRAWINGS  
 U.S. NAVAL STATION  
 ROOSEVELT ROADS, PUERTO RICO  
 ORIGINAL DATA SUPPLIED BY:  
 U.S. ARMY ENGINEER DIVISION, HUNTSVILLE  
 CORPS OF ENGINEERS  
 HUNTSVILLE, ALABAMA

TEST SEGMENT 8 - PRIMARY  
 SHEET 2 OF 4

SK-18-15-0108

DESIGNER	DATE	CHECKED	DATE
ENGINEER	DATE	APPROVED	DATE




David E. Kelly  
 David E. Kelly Engineering Service Center  
 1425 10th St., Suite 300  
 Nashville, TN 37203-5063

THIS DRAWING WAS PREPARED BY:	DATE
WORTHLEY INTERNATIONAL, INC. AND/OR CONSULTANTS	12-20-01
ORIGINATOR'S NAME	DATE
ORIGINATOR'S TITLE	DATE
DESIGNER'S NAME	DATE
DESIGNER'S TITLE	DATE
APPROVER'S NAME	DATE
APPROVER'S TITLE	DATE

REV	DATE	DESCRIPTION
1	11/17/06	PERIODIC UPDATE
2	12-21-01	ISSUED AS TANK RECORD DRAWING

**Worley International Inc.**  
 HOUSTON, TEXAS, USA  
 PROJECT NAME: [unreadable]  
 DATE: 06 NOV 2002

NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFERRED PFA, BEFORE THE VALVE NUMBERS.



INFORMATION ONLY

PIPELINE DRAWINGS  
SHEET NO. 8 - PRIMARY  
U.S. NAVAL STATION  
ROOSEVELT ROADS, PUERTO RICO  
ORIGINAL DATE SUBMITTED BY:  
U.S. ARMY ENGINEER DIVISION HUNTSVILLE  
CORPS OF ENGINEERS  
HUNTSVILLE, ALABAMA


NO.	DATE	BY	REVISION
1	12-07-01	BAS	ISSUED FOR CONSTRUCTION
2	12-20-01	RS	REVISED
3	12-20-01	RS	REVISED
4	12-20-01	RS	REVISED
5	12-20-01	RS	REVISED
6	12-20-01	RS	REVISED
7	12-20-01	RS	REVISED
8	12-20-01	RS	REVISED
9	12-20-01	RS	REVISED
10	12-20-01	RS	REVISED
11	12-20-01	RS	REVISED
12	12-20-01	RS	REVISED
13	12-20-01	RS	REVISED
14	12-20-01	RS	REVISED
15	12-20-01	RS	REVISED
16	12-20-01	RS	REVISED
17	12-20-01	RS	REVISED
18	12-20-01	RS	REVISED
19	12-20-01	RS	REVISED
20	12-20-01	RS	REVISED
21	12-20-01	RS	REVISED
22	12-20-01	RS	REVISED
23	12-20-01	RS	REVISED
24	12-20-01	RS	REVISED
25	12-20-01	RS	REVISED
26	12-20-01	RS	REVISED
27	12-20-01	RS	REVISED
28	12-20-01	RS	REVISED
29	12-20-01	RS	REVISED
30	12-20-01	RS	REVISED
31	12-20-01	RS	REVISED
32	12-20-01	RS	REVISED
33	12-20-01	RS	REVISED
34	12-20-01	RS	REVISED
35	12-20-01	RS	REVISED
36	12-20-01	RS	REVISED
37	12-20-01	RS	REVISED
38	12-20-01	RS	REVISED
39	12-20-01	RS	REVISED
40	12-20-01	RS	REVISED
41	12-20-01	RS	REVISED
42	12-20-01	RS	REVISED
43	12-20-01	RS	REVISED
44	12-20-01	RS	REVISED
45	12-20-01	RS	REVISED
46	12-20-01	RS	REVISED
47	12-20-01	RS	REVISED
48	12-20-01	RS	REVISED
49	12-20-01	RS	REVISED
50	12-20-01	RS	REVISED
51	12-20-01	RS	REVISED
52	12-20-01	RS	REVISED
53	12-20-01	RS	REVISED
54	12-20-01	RS	REVISED
55	12-20-01	RS	REVISED
56	12-20-01	RS	REVISED
57	12-20-01	RS	REVISED
58	12-20-01	RS	REVISED
59	12-20-01	RS	REVISED
60	12-20-01	RS	REVISED
61	12-20-01	RS	REVISED
62	12-20-01	RS	REVISED
63	12-20-01	RS	REVISED
64	12-20-01	RS	REVISED
65	12-20-01	RS	REVISED
66	12-20-01	RS	REVISED
67	12-20-01	RS	REVISED
68	12-20-01	RS	REVISED
69	12-20-01	RS	REVISED
70	12-20-01	RS	REVISED
71	12-20-01	RS	REVISED
72	12-20-01	RS	REVISED
73	12-20-01	RS	REVISED
74	12-20-01	RS	REVISED
75	12-20-01	RS	REVISED
76	12-20-01	RS	REVISED
77	12-20-01	RS	REVISED
78	12-20-01	RS	REVISED
79	12-20-01	RS	REVISED
80	12-20-01	RS	REVISED
81	12-20-01	RS	REVISED
82	12-20-01	RS	REVISED
83	12-20-01	RS	REVISED
84	12-20-01	RS	REVISED
85	12-20-01	RS	REVISED
86	12-20-01	RS	REVISED
87	12-20-01	RS	REVISED
88	12-20-01	RS	REVISED
89	12-20-01	RS	REVISED
90	12-20-01	RS	REVISED
91	12-20-01	RS	REVISED
92	12-20-01	RS	REVISED
93	12-20-01	RS	REVISED
94	12-20-01	RS	REVISED
95	12-20-01	RS	REVISED
96	12-20-01	RS	REVISED
97	12-20-01	RS	REVISED
98	12-20-01	RS	REVISED
99	12-20-01	RS	REVISED
100	12-20-01	RS	REVISED

**Worley International Inc**  
HUNTSVILLE, ALABAMA

PROJECT NUMBER: 065-07074  
DATE: 06 NOV 2002  
TIME: 14:17 DD

ISSUED AS FINAL  
DATE: 12-20-01  
BY: RS


DESIGNER	DATE	BY	REVISION
1	12-07-01	BAS	ISSUED FOR CONSTRUCTION
2	12-20-01	RS	REVISED
3	12-20-01	RS	REVISED
4	12-20-01	RS	REVISED
5	12-20-01	RS	REVISED
6	12-20-01	RS	REVISED
7	12-20-01	RS	REVISED
8	12-20-01	RS	REVISED
9	12-20-01	RS	REVISED
10	12-20-01	RS	REVISED
11	12-20-01	RS	REVISED
12	12-20-01	RS	REVISED
13	12-20-01	RS	REVISED
14	12-20-01	RS	REVISED
15	12-20-01	RS	REVISED
16	12-20-01	RS	REVISED
17	12-20-01	RS	REVISED
18	12-20-01	RS	REVISED
19	12-20-01	RS	REVISED
20	12-20-01	RS	REVISED
21	12-20-01	RS	REVISED
22	12-20-01	RS	REVISED
23	12-20-01	RS	REVISED
24	12-20-01	RS	REVISED
25	12-20-01	RS	REVISED
26	12-20-01	RS	REVISED
27	12-20-01	RS	REVISED
28	12-20-01	RS	REVISED
29	12-20-01	RS	REVISED
30	12-20-01	RS	REVISED
31	12-20-01	RS	REVISED
32	12-20-01	RS	REVISED
33	12-20-01	RS	REVISED
34	12-20-01	RS	REVISED
35	12-20-01	RS	REVISED
36	12-20-01	RS	REVISED
37	12-20-01	RS	REVISED
38	12-20-01	RS	REVISED
39	12-20-01	RS	REVISED
40	12-20-01	RS	REVISED
41	12-20-01	RS	REVISED
42	12-20-01	RS	REVISED
43	12-20-01	RS	REVISED
44	12-20-01	RS	REVISED
45	12-20-01	RS	REVISED
46	12-20-01	RS	REVISED
47	12-20-01	RS	REVISED
48	12-20-01	RS	REVISED
49	12-20-01	RS	REVISED
50	12-20-01	RS	REVISED
51	12-20-01	RS	REVISED
52	12-20-01	RS	REVISED
53	12-20-01	RS	REVISED
54	12-20-01	RS	REVISED
55	12-20-01	RS	REVISED
56	12-20-01	RS	REVISED
57	12-20-01	RS	REVISED
58	12-20-01	RS	REVISED
59	12-20-01	RS	REVISED
60	12-20-01	RS	REVISED
61	12-20-01	RS	REVISED
62	12-20-01	RS	REVISED
63	12-20-01	RS	REVISED
64	12-20-01	RS	REVISED
65	12-20-01	RS	REVISED
66	12-20-01	RS	REVISED
67	12-20-01	RS	REVISED
68	12-20-01	RS	REVISED
69	12-20-01	RS	REVISED
70	12-20-01	RS	REVISED
71	12-20-01	RS	REVISED
72	12-20-01	RS	REVISED
73	12-20-01	RS	REVISED
74	12-20-01	RS	REVISED
75	12-20-01	RS	REVISED
76	12-20-01	RS	REVISED
77	12-20-01	RS	REVISED
78	12-20-01	RS	REVISED
79	12-20-01	RS	REVISED
80	12-20-01	RS	REVISED
81	12-20-01	RS	REVISED
82	12-20-01	RS	REVISED
83	12-20-01	RS	REVISED
84	12-20-01	RS	REVISED
85	12-20-01	RS	REVISED
86	12-20-01	RS	REVISED
87	12-20-01	RS	REVISED
88	12-20-01	RS	REVISED
89	12-20-01	RS	REVISED
90	12-20-01	RS	REVISED
91	12-20-01	RS	REVISED
92	12-20-01	RS	REVISED
93	12-20-01	RS	REVISED
94	12-20-01	RS	REVISED
95	12-20-01	RS	REVISED
96	12-20-01	RS	REVISED
97	12-20-01	RS	REVISED
98	12-20-01	RS	REVISED
99	12-20-01	RS	REVISED
100	12-20-01	RS	REVISED



INFORMATION ONLY

PIPELINE DRAWINGS U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO		TITLE TEST SEGMENT 8 - PRIMARY
ORIGINAL DATA SUPPLIED BY: U.S. ARMY ENGINEER DIVISION - HUNTSVILLE HUNTSVILLE, ALABAMA		SHEET 4 OF 4.
DRAWN BY: [Signature] DATE: 12-07-01	CHECKED BY: [Signature] DATE: 12-20-01	DESIGNED BY: [Signature] DATE: 12-20-01
APPROVED DATE: 12-20-01		
PROJECT NO.: SK-18-15-0108		
SHEET NO.: 4		
SCALE:		
DATE: 12-20-01		
CLIENT: Naval Facilities Engineering Service Center Washington, DC 20374-5063		
DESIGNER: Worley International Inc. Houston, Texas, USA		
PROJECT NO.: 065-07074		
DATE: 06 NOV 2002		
TIME: 14:18		
BY: [Signature]		
PROJECT NO.: 065-07074		
DATE: 06 NOV 2002		
TIME: 14:18		
BY: [Signature]		

**Worley International Inc**  
 HOUSTON, TEXAS, USA  
 PROJECT NO.: 065-07074  
 DATE: 06 NOV 2002  
 TIME: 14:18  
 BY: [Signature]



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 8 - SECONDARY
DATE	12-20-01
DESIGNED BY	SK-18-15-0108
CHECKED BY	
APPROVED BY	
DATE	12-20-01
SCALE	
SHEET	1 OF 4

DESIGNED BY	SK-18-15-0108
CHECKED BY	
APPROVED BY	
DATE	12-20-01
SCALE	
SHEET	1 OF 4

THIS DRAWING IS PROVIDED BY  
 THE ENGINEER FOR THE USER'S INFORMATION ONLY. IT IS NOT TO BE USED FOR CONSTRUCTION OR FOR ANY OTHER PURPOSE WITHOUT THE WRITTEN APPROVAL OF THE ENGINEER.



NEW FACILITIES ENGINEERING SERVICE DATE  
 Washington, New York  
 1435 York Street, S.E., Suite 300  
 Washington, DC 20374-5363

NO.	DATE	BY	DESCRIPTION
1	11/17/02	SK	GENERAL UPDATE
2	12-21-01	SK	ISSUED AS FINAL

DESIGNED BY	SK-18-15-0108
CHECKED BY	
APPROVED BY	
DATE	12-20-01
SCALE	
SHEET	1 OF 4

**Worley International Inc**  
 Houston, Texas, USA  
 065-07074  
 06, NOV 2002  
 14:16 1:0

15" DPM FROM PUMPHOUSE 1982.  
 SEE M-105 FOR CONT.

15" JP-S FROM PUMPHOUSE 1982.  
 SEE M-105 FOR CONT.

12" DPM TO BEERING PIER  
 PFD 4.21

12" JPUS SEE  
 M-105 FOR CONT.

12" DPM TO BEERING PIER  
 PFD 4.21

12" JP-S TO BEERING PIER

12" DPM TO BEERING PIER  
 PFD 4.21

12" JP-S TO BEERING PIER

12" DPM TO BEERING PIER  
 PFD 4.21


12" JP-S TO BEERING PIER

12" DPM TO BEERING PIER  
 PFD 4.21

12" JP-S TO BEERING PIER

12" DPM TO BEERING PIER  
 PFD 4.21

12" JP-S TO BEERING PIER



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1982 ARE LABELLED AS PH 1982-XXX

12" FROM JP TANK  
TANK CONNECTS TO  
TANK. SEE M-102 FOR  
CONT.

12" FROM DFM TANK  
SEE M-103 FOR  
CONT.

12" DFM (SECONDARY)  
TO PIER 1, SEE M-108  
FOR CONT.

12" DFM TO PIER 3.  
SEE M-106 FOR CONT.

INFORMATION ONLY

PIPELINE DRAWINGS  
U.S. NAVAL STATION  
ROOSEVELT ROAD, PUERTO RICO

ORIGINAL DATA SUPPLIED BY  
U.S. ARMY ENGINEER DIVISION, HUNTSVILLE  
HUNTSVILLE, ALABAMA

TITLE  
TEST SEGMENT 8 - SECONDARY  
SHEET 2 OF 4

DESIGN	BAS	12-07-01
CHECKED	RS	12-20-01
DATE	DATE	DATE
ENGINEER	GM	
DATE	DATE	DATE
APPROVED	DATE	DATE
DATE	DATE	DATE

THE DRAWING IS PROVIDED AS  
FOR INFORMATION ONLY AND  
CONTAINS PROPRIETARY DESIGN  
INFORMATION AND MAY NOT BE  
REPRODUCED, COPIED, OR USED  
IN ANY MANNER WITHOUT THE  
WRITTEN PERMISSION OF  
Worley International Inc.

REV	DATE	DESCRIPTION
1	11/17/05	GENERAL UPDATE
2	01/12/07	DISSESSED AS FINAL


DESIGNED BY	BAS
CHECKED BY	RS
DATE	12-07-01
SCALE	AS SHOWN

PROJECT NO.	055-07074
DATE	08 NOV 2002
SCALE	1:1

**Worley International Inc**  
Houston, Texas USA

DESIGN FILE: N:\074\18\DRAWINGS\18\SK18150108B.DWG  
TIME: 13:37  
PL: AMNHE  
BY: AMNHE

NOTES:  
ALL THREE BAY PIER 1A HAVE THE PROPER PUMP LOCATIONS THE SAME NUMBER.



INFORMATION ONLY

SITE	PIPELINE DRAWINGS
U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO	
ORIGINAL DATA SUPPLIED BY:	
U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA	
TITLE	TEST SEGMENT 8 - SECONDARY
DESIGNER	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01
SCALE	SK-18-15-0108
REV	0

DESIGNED BY	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01
SCALE	SK-18-15-0108
REV	0

THIS DRAWING HAS BEEN PREPARED BY THE ENGINEER AND HIS OR HER ASSISTANTS AND IS NOT TO BE USED FOR ANY OTHER PROJECT WITHOUT THE WRITTEN APPROVAL OF THE ENGINEER.

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street, S.E. Suite 3000  
Washington, DC 20374-5063

DESIGNED BY	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01

DESIGNED BY	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01

DESIGNED BY	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01


DESIGNED BY	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01

DESIGNED BY	12-20-01
CHECKED BY	12-20-01
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED DATE	12-20-01

Worley International Inc  
Houston, Texas USA

DATE OF PLOT: 08 NOV 2022  
SCALE: 14:17 CD





INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY	U.S. ARMY ENGINEER DIVISION CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	
TEST SEGMENT 8 - SECONDARY	
SHEET 4 OF 4	
SCALE	AS SHOWN
DATE	12/05/02

**WORLEY INTERNATIONAL INC.**  
A TEXAS LIMITED LIABILITY COMPANY

1655 W. LOOP WEST, SUITE 300  
HOUSTON, TEXAS 77056

OWNER	SCA
DATE	12/05/02
DESIGNED BY	Michael E. Schmitt, PE
CHECKED BY	Michael E. Schmitt, PE
APPROVED BY	Michael E. Schmitt, PE
DATE	12/05/02

PROJECT: Naval Facilities Engineering Service Center  
Client: Naval Facilities Engineering Service Center  
1655 W. Loop West, Suite 300  
Houston, TX 77056

THIS DRAWING WAS PREPARED BY  
WORLEY INTERNATIONAL INC. AND  
CONSISTS OF THESE SHEETS.  
IT IS THE RESPONSIBILITY OF THE  
OWNER TO REVIEW THIS DRAWING  
AND MAKE ANY NECESSARY  
CHANGES BEFORE PROCEEDING  
WITH ANY WORK.

NO.	DATE	DESCRIPTION	BY	CHK.

**Worley International Inc.**  
HOUSTON, TEXAS, USA

DATE: 06 NOV 2002  
TIME: 14:18


SCALE: 14:18

DRAWING NUMBER: 065-07074

6" JP-5 TO  
AIRFIELD, SEE  
A-105 FOR CONT.

12" JP-5, SEE  
A-105 FOR  
CONT.

12" JP-5, SEE  
A-105 FOR CONT.



INFORMATION ONLY

PIPELINE DRAWINGS	DATE	BY
U.S. NAVAL STATION	12-07-01	RS
ROOSEVELT ROADS, PUERTO RICO	12-20-01	RS
U.S. ARMY ENGINEER DIVISION - HUNTSVILLE	12-20-01	BM
CORPS OF ENGINEERS	12-20-01	BM
HUNTSVILLE, ALABAMA	12-20-01	BM
TEST SEGMENT 9	12-20-01	BM
SHEET 1 OF 2	12-20-01	BM
DRAWING NO.	12-20-01	BM
SCALE	12-20-01	BM
SK-18-15-0109	12-20-01	BM

12" JP-5, SEE  
A-105 FOR CONT.

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
DESIGNED BY	BM
DATE	12-20-01
PROJECT NO.	12-20-01
DATE	12-20-01

THIS DRAWING IS PROVIDED BY  
WORLEY INTERNATIONAL INC. AND  
CONTAINS PROPRIETARY COMPANY  
INFORMATION AND MAY NOT BE  
REPRODUCED OR USED  
WITHOUT THE WRITTEN APPROVAL  
OF WORLEY INTERNATIONAL INC.


NEW FACILITIES ENGINEERING SERVICE CENTER	DATE	BY
Washington Army Depot	12-20-01	BM
U.S. Army Corps of Engineers	12-20-01	BM
Huntsville, AL	12-20-01	BM

REVISION	DATE	BY	DESCRIPTION
1	11/17/06	BM	GENERAL UPDATE
0	07-21-01	BM	DISSESSED AS FINAL

PROJECT NUMBER	065-02074
DATE	07 NOV 2002
SCALE	07:54
PROJECT NAME	1C

**Worley International Inc**  
Houston, Texas, USA

NOTE: ALL VALVE NUMBERS IN THE FILTER/SEPARATOR STAND AND IN THE TANK 2437 PUMP STATION ARE LABELLED AS TF-I-XXX.



PIPELINE DRAWINGS


SITE: U.S. NAVAL STATION  
ROOSEVELT ROADS, PUERTO RICO

ORIGINAL DATA SUPPLIED BY: U.S. ARMY ENGINEER DIVISION, HUNTSVILLE  
CORPS OF ENGINEERS, HUNTSVILLE, ALABAMA

TITLE: TEST SEGMENT 11

DATE: 12-07-01  
CHECKED: RS  
DATE: 12-20-01  
DESIGNED: BN  
DATE: 12-20-01  
SCALE: 1/8" = 1'-0"

DRAWN: BKS  
DATE: 12-07-01  
CHECKED: RS  
DATE: 12-20-01  
DESIGNED: BN  
DATE: 12-20-01  
SCALE: 1/8" = 1'-0"



THIS DRAWING WAS PREPARED BY CLIENT  
KORD FACILITIES ENGINEERING SERVICE CENTER  
CORPUS CHRISTI, TEXAS  
FOR THE USE OF THE U.S. ARMY ENGINEER DIVISION  
HUNTSVILLE, ALABAMA  
WITHOUT WRITER'S APPROVAL

1. 11/07/02 GENERAL UPDATE  
0. 12-2-01 ISSUED AS FINAL

DATE: 12-2-01  
BY: BKS  
CHECKED: RS  
DATE: 12-20-01  
DESIGNED: BN  
DATE: 12-20-01  
SCALE: 1/8" = 1'-0"


DATE: 12-2-01  
BY: BKS  
CHECKED: RS  
DATE: 12-20-01  
DESIGNED: BN  
DATE: 12-20-01  
SCALE: 1/8" = 1'-0"

DATE: 12-2-01  
BY: BKS  
CHECKED: RS  
DATE: 12-20-01  
DESIGNED: BN  
DATE: 12-20-01  
SCALE: 1/8" = 1'-0"

DATE: 12-2-01  
BY: BKS  
CHECKED: RS  
DATE: 12-20-01  
DESIGNED: BN  
DATE: 12-20-01  
SCALE: 1/8" = 1'-0"

**Worley International Inc**  
HOUSTON, TEXAS, USA

10/11/02  
14:12  
11A



INFORMATION ONLY

SITE	PIPELINE DRAWINGS
U.S. NAVAL STATION	U.S. ARMY ENGINEER DIVISION HUNTSVILLE
ROOSEVELT ROADS, PUERTO RICO	HUNTSVILLE, ALABAMA
ORIGINAL DATA SUPPLIED BY:	SCALE
	1" = 20'-0"
TITLE	TEST SEGMENT 12
SHEET 1 OF 3	
DRAWING NO.	SK-18-15-0112

DATE	12-07-01
DATE	12-09-01
DATE	12-20-01
DATE	12-20-01
DATE	12-20-01

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CHANGES PROPRIETARY COMPANY INFORMATION AND MAY NOT BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS WITHOUT PRIOR WRITTEN APPROVAL.

CHK	DATE	BY


1. 12-20-01 CHANGES PER SITE VISIT  
 2. 12-21-01 DISSESSED AS FINAL

Worley International Inc	20 DEC 2001	09:22	18
DES-07074	LAST UPDATE		

**Worley International Inc**  
 HUNTSVILLE, ALABAMA

QUALITY POLICY: MEET OR EXCEED CUSTOMER EXPECTATIONS

DES-07074



INFORMATION ONLY

PIPELINE DRAWINGS  
 U.S. NAVAL STATION,  
 ROOSEVELT ROADS, PUERTO RICO  
 U.S. ARMY ENGINEER DIVISION, HUNTSVILLE,  
 HUNTSVILLE, ALABAMA

TEST SEGMENT 13  
 SHEET 1 OF 3  
 DRAWING NO. SK-18-15-0113  
 SCALE 1" = 100'

DESIGNED BY: [ ] DATE: 12-07-01  
 CHECKED BY: [ ] DATE: [ ]  
 ENGINEER: [ ] DATE: [ ]  
 APPROVED: [ ] DATE: [ ]

Head Facilities Engineering Service Center  
 Washington Navy Yard  
 1415 Third Street S.E., Suite 3000  
 Washington, DC 20374-5800


THIS DRAWING WAS PREPARED BY THE U.S. ARMY ENGINEER DIVISION. IT IS THE PROPERTY OF THE U.S. ARMY ENGINEER DIVISION. IT IS LOANED TO YOU FOR YOUR INFORMATION AND USE ONLY. IT IS NOT TO BE REPRODUCED, COPIED, OR USED FOR ANY OTHER PURPOSE WITHOUT THE WRITTEN PERMISSION OF THE U.S. ARMY ENGINEER DIVISION.

DATE	BY	REVISION

0112-21-01 ISSUED AS FINAL  
 DATE: [ ] BY: [ ]

Worley International Inc  
 HOUSTON, TEXAS USA  
 065-27074  
 11 APR 2002  
 16:15

DESIGN FILE: N:\DRAWINGS\15\SR18150113.DWG  
 TIME: 16:15  
 BY: RSTRANGE



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1082 ARE LABELLED AS PH 1082-XXX

INFORMATION ONLY

PIPELINE DRAWINGS	DATE	BY
U.S. NAVAL STATION ROOSEVELT BOARDS, PUERTO RICO		
ORIGINAL DATA SUPPLIED BY:		
U.S. ARMY ENGINEER DIVISION HUNTSVILLE ENGINEERS HUNTSVILLE, ALABAMA		

TEST SEGMENT 13	DATE	BY
SHEET 2 OF 3		
SCALE	DATE	BY
SK-18-15-0113	12-20-01	


REVISIONS	DATE	BY	REASON
1	12-07-01		ISSUE FOR CONSTRUCTION
2	12-20-01		REVISIONS TO PER 1, SEE M-108
3	12-20-01		REVISIONS TO PER 1, SEE M-108

DESIGNER	CHECKER	DATE
APPROVED	DATE	BY

**Worley International Inc**  
HOUSTON, TEXAS USA

DATE: 07 NOV 2002 08:42  
PROJECT: 065-07074

DESIGNER: [Name]  
CHECKER: [Name]  
DATE: 08-42  
PROJECT: 065-07074



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1882 ARE LABELLED AS PH 1882-XXX

17\"/>

17\"/>

INFORMATION ONLY

SITE	PIPELINE DRAWINGS
DESIGN DATA SUPPLIED BY:	U.S. NAVAL STATION ROOSEVELT ROAD, PUERTO RICO
ENGINEER	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS FORTSMITH, ARIZONA
TITLE	TEST SEGMENT 9
DATE	SHEET 2 OF 2
SCALE	DRAWING NO. SK-18-15-0109

17\"/>




Worley International Inc.  
HOUSTON, TEXAS USA



Neal Fackelmeier  
Professional Engineer  
1435 10th Street S.E.  
Washington, DC 20314-5061

NO.	DATE	DESCRIPTION
1	11/11/02	REVISION UPDATE
2	01/22/03	ISSUED AS FINAL

NO.	DATE	DESCRIPTION
1	12-20-01	ISSUED AS SECONDARY TO PIER 1, SEE M-108 FOR CONT.
2	12-20-01	ISSUED AS SECONDARY TO PIER 3, SEE M-106 FOR CONT.



INFORMATION ONLY

PIPELINE DRAWINGS	DATE	BY
U.S. NAVAL STATION ROOSEVELT ROADS, PUEBLO RICO	12-07-01	
U.S. ARMY ENGINEERS ENGINEERS HUNTSVILLE COMBAT CENTER HUNTSVILLE, ALABAMA	12-20-01	
TEST SEGMENT 13	12-20-01	
SHEET 3 OF 3	12-20-01	
SCALE	12-20-01	
DRAWING NO.	12-20-01	
SK-18-15-0113		

12" JP-5, SEE M-102 FOR COM. 1

12" JP-5, SEE M-102 FOR COM. 2

12" JP-5, SEE M-102 FOR COM. 3

12" JP-5, SEE M-102 FOR COM. 4

12" JP-5, SEE M-102 FOR COM. 5

12" JP-5, SEE M-102 FOR COM. 6

12" JP-5, SEE M-102 FOR COM. 7

12" JP-5, SEE M-102 FOR COM. 8

12" JP-5, SEE M-102 FOR COM. 9

12" JP-5, SEE M-102 FOR COM. 10

12" JP-5, SEE M-102 FOR COM. 11

12" JP-5, SEE M-102 FOR COM. 12

12" JP-5, SEE M-102 FOR COM. 13

12" JP-5, SEE M-102 FOR COM. 14

12" JP-5, SEE M-102 FOR COM. 15

12" JP-5, SEE M-102 FOR COM. 16

12" JP-5, SEE M-102 FOR COM. 17

12" JP-5, SEE M-102 FOR COM. 18

12" JP-5, SEE M-102 FOR COM. 19

12" JP-5, SEE M-102 FOR COM. 20

12" JP-5, SEE M-102 FOR COM. 21

12" JP-5, SEE M-102 FOR COM. 22

12" JP-5, SEE M-102 FOR COM. 23

12" JP-5, SEE M-102 FOR COM. 24

12" JP-5, SEE M-102 FOR COM. 25

12" JP-5, SEE M-102 FOR COM. 26

12" JP-5, SEE M-102 FOR COM. 27

12" JP-5, SEE M-102 FOR COM. 28

12" JP-5, SEE M-102 FOR COM. 29

12" JP-5, SEE M-102 FOR COM. 30

12" JP-5, SEE M-102 FOR COM. 31

12" JP-5, SEE M-102 FOR COM. 32

12" JP-5, SEE M-102 FOR COM. 33

12" JP-5, SEE M-102 FOR COM. 34

12" JP-5, SEE M-102 FOR COM. 35

12" JP-5, SEE M-102 FOR COM. 36

12" JP-5, SEE M-102 FOR COM. 37

12" JP-5, SEE M-102 FOR COM. 38

12" JP-5, SEE M-102 FOR COM. 39

12" JP-5, SEE M-102 FOR COM. 40

12" JP-5, SEE M-102 FOR COM. 41

12" JP-5, SEE M-102 FOR COM. 42

12" JP-5, SEE M-102 FOR COM. 43

12" JP-5, SEE M-102 FOR COM. 44

12" JP-5, SEE M-102 FOR COM. 45

12" JP-5, SEE M-102 FOR COM. 46

12" JP-5, SEE M-102 FOR COM. 47

12" JP-5, SEE M-102 FOR COM. 48

12" JP-5, SEE M-102 FOR COM. 49

12" JP-5, SEE M-102 FOR COM. 50

12" JP-5, SEE M-102 FOR COM. 51

12" JP-5, SEE M-102 FOR COM. 52

12" JP-5, SEE M-102 FOR COM. 53

12" JP-5, SEE M-102 FOR COM. 54

12" JP-5, SEE M-102 FOR COM. 55

12" JP-5, SEE M-102 FOR COM. 56

12" JP-5, SEE M-102 FOR COM. 57

12" JP-5, SEE M-102 FOR COM. 58

12" JP-5, SEE M-102 FOR COM. 59

12" JP-5, SEE M-102 FOR COM. 60

12" JP-5, SEE M-102 FOR COM. 61

12" JP-5, SEE M-102 FOR COM. 62

12" JP-5, SEE M-102 FOR COM. 63

12" JP-5, SEE M-102 FOR COM. 64

12" JP-5, SEE M-102 FOR COM. 65

12" JP-5, SEE M-102 FOR COM. 66

12" JP-5, SEE M-102 FOR COM. 67

12" JP-5, SEE M-102 FOR COM. 68

12" JP-5, SEE M-102 FOR COM. 69

12" JP-5, SEE M-102 FOR COM. 70

12" JP-5, SEE M-102 FOR COM. 71

12" JP-5, SEE M-102 FOR COM. 72

12" JP-5, SEE M-102 FOR COM. 73

12" JP-5, SEE M-102 FOR COM. 74

12" JP-5, SEE M-102 FOR COM. 75

12" JP-5, SEE M-102 FOR COM. 76

12" JP-5, SEE M-102 FOR COM. 77

12" JP-5, SEE M-102 FOR COM. 78

12" JP-5, SEE M-102 FOR COM. 79

12" JP-5, SEE M-102 FOR COM. 80

12" JP-5, SEE M-102 FOR COM. 81

12" JP-5, SEE M-102 FOR COM. 82

12" JP-5, SEE M-102 FOR COM. 83

12" JP-5, SEE M-102 FOR COM. 84

12" JP-5, SEE M-102 FOR COM. 85

12" JP-5, SEE M-102 FOR COM. 86

12" JP-5, SEE M-102 FOR COM. 87

12" JP-5, SEE M-102 FOR COM. 88

12" JP-5, SEE M-102 FOR COM. 89

12" JP-5, SEE M-102 FOR COM. 90

12" JP-5, SEE M-102 FOR COM. 91

12" JP-5, SEE M-102 FOR COM. 92

12" JP-5, SEE M-102 FOR COM. 93

12" JP-5, SEE M-102 FOR COM. 94

12" JP-5, SEE M-102 FOR COM. 95


12" JP-5, SEE M-102 FOR COM. 96

12" JP-5, SEE M-102 FOR COM. 97

12" JP-5, SEE M-102 FOR COM. 98

12" JP-5, SEE M-102 FOR COM. 99

12" JP-5, SEE M-102 FOR COM. 100



THIS DRAWING WAS PREPARED BY  
WORLD INFORMATION, INC. AND  
WORLD INFORMATION, INC. HAS  
ACCREDITED, COPIED, OR USED  
BEFORE IS INTENDED PURPOSE  
WITHIN FROM BRITISH APPROVAL

11/17/02 GENERAL UPDATE  
01/22-01 ISSUED AS FINAL

NO.	DATE	BY	DESCRIPTION
1	11/17/02	IC	GENERAL UPDATE
2	01/22-01	IC	ISSUED AS FINAL

DESIGNER	DATE	BY
IC	08-09	IC

**Worley International Inc**  
HOUSTON, TEXAS USA

DESIGN FILE: N3  
174\BYDRAWINGS\13\SK181501\COMB





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix C – Pressure Test Procedures, Charts and Calculations**



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures – Test #1: DFM Pipeline Segment from Pier 1 to Shore Block Valve Nos. TFD-146 and TFD-147**

- Verified DFM pipelines were isolated by insuring the following:
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-147 (Refer to Photograph No. 1) on DFM-Primary pipeline was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-146 on DFM-Secondary pipeline was closed;
  - 1-inch Apollo ball valves for 16-inch General Twin Seal Double Block and Bleed Double Block and Bleed Valve No. TFD-147 and 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-146 pressure relief bypass valving on shore side were closed;
  - 1-inch Apollo ball valve for 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-147 bypass pressure relief valving on pier side was opened;
  - 1-inch Apollo ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-146 bypass pressure relief valving on pier side was opened;
  - 4-inch General Twin Seal Double Block and Bleed Valve No. FP1-100, FP1-101, FP1-102, FP1-103, FP1-104, FP1-105, FP1-106 and FP1-107 (Refer to Photographs No. 2, No. 3, No. 4 and No. 5) on Pier 1 were closed;
  - 2-inch Cla-Val air-eliminators vented and closed.
- Removed 1-inch pipe nipple and 1-inch check valve from pressure relief bypass piping at DFM-Secondary 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-146.
- Removed 1-inch pipe plug from pressure relief bypass piping on 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-147.
- Connected ½-inch jumper hose from test manifold on 12-inch DFM-Secondary pipeline to 16-inch DFM-Primary pipeline to transfer pressure.
- Installed test manifold in pressure relief piping 1-inch tee including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from the Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using the NAVSTA Roosevelt Roads Pump House 1982 pump DFM-1, pressured the system to approximately 30 psig and checked all exposed piping for leaks.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Increased pressure at a controlled rate and recorded volume added at 10 psig intervals to 166.0 psig. On July 20, 2002 at 9:25 A.M, disengaged pump and started pressure test with 166.0 psig and recorded data for the required four (4) hours at fifteen (15) minute intervals. Pressure was maintained above a minimum pressure of 155.0 psig and below a maximum pressure of 196.0 psig during the four (4) hours by withdrawing 23.9 gallons of DFM from the pipeline and discharging to a storage container. A leak in a 16-inch DFM-Primary blind flange gasket (Refer to Photograph 6) at the end of Pier 1 was noted, but due to the location of the blind flange the amount of leakage of JP-5 could not be measured during the pressure test period.
- At 1:25 P.M after pressure test results were accepted, dismantled all pressure test equipment and insured all valves were returned to their original position prior to testing.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Test Procedures – Test #2: JP-5 Pipeline Segment from Pier 1 to Shore Block  
Valve No. TFJ-216**

- Verified JP-5 pipeline was isolated by insuring the following:
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-216 (Refer to Photograph No. 12) on JP-5 pipeline was closed;
  - 1-inch ball valve for 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-216 bypass pressure relief valving on shore side was closed;
  - 1-inch ball valve for 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-216 bypass pressure relief valving on pier side was opened;
  - 4-inch General Twin Seal Double Block and Bleed Valve No. FP1-108, FP1-109, FP1-110, FP1-111, FP1-112 and FP1-113 (Refer to Photographs No. 7, No. 8 and No. 9) on Pier 1 were closed;
  - 2-inch Cla-Val air-eliminator vented and plugged;
  - 2-inch AOP Ball Valve was closed.
- Removed 1-inch plug from 1-inch tee installed with pressure relief bypass piping at 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-216.
- Installed test manifold in pressure relief piping 1-inch tee including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using the NAVSTA Roosevelt Roads Pump House 1982 JP-5-3 pump pressured the system to approximately 107.0 psig and checked all exposed piping for leaks.
- Increased pipeline pressure at a controlled rate and recorded volume at 10 psig intervals to 152.0 psig. On July 16, 2002 at 11:02 A.M., disengaged pump and started pressure test with 152 psig and recorded test data for the required four (4) hours at fifteen (15) minute intervals. Pressure was maintained above a minimum pressure of 152.0 psig and below a maximum pressure of 194.0 psig for four (4) hours by withdrawing 43.3 gallons of JP-5 from the pipeline and discharging to a storage container. There were no reported leaks and no measurable amount of any JP-5 lost during the pressure test period.
- After pressure test results were accepted at 3:02 P.M., dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures – Test #3: DFM Pipeline Segment from Pier 1A to Shore Block Valve Nos. TFD-148 and TFD-149**

- Verified DFM pipelines were isolated by insuring the following:
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-149 on DFM primary pipeline and 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-148 (Refer to Photograph No. 10) on DFM secondary pipeline were closed;
  - 1-inch AOP ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-149 bypass pressure relief valving were closed;
  - 1-inch Apollo ball valve for 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-148 bypass pressure relief valving on pier side was closed;
  - 1-inch ball valve for 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-149 bypass pressure relief valving on pier side was opened;
  - 8-inch General Twin Seal Double Block and Bleed Valve Nos. FP1A-103, FP1A-106, FP1A-113, FP1A-116, FP1A-124, FP1A-127, FP1A-133, FP1A-136, FP1A-142, FP1A-145, FP1A-153 and FP1A-156 on Pier 1A were closed;
  - 8-inch WCB Figure 8V1019 Ball Valve No. FP1A-105, FP1A-108, FP1A-115, FP1A-118, FP1A-126, FP1A-129, FP1A-135, FP1A-138, FP1A-144, FP1A-147, FP1A-155 and FP1A-158 on Pier 1A were closed;
  - 8-inch Stockham Gate Valve No. FP1A-104, FP1A-107, FP1A-114, FP1A-117, FP1A-125, FP1A-128, FP1A-134, FP1A-137, FP1A-143, FP1A-146, FP1A-154 and FP1A-157 on Pier 1A were closed;
  - 8-inch Stockham Gate Valves No. FP1A-161, FP1A-162, FP1A-163 and FP1A-164 (Refer to Photograph No. 11) on Pier 1A were opened;
  - 2-inch Cla-Val air-eliminators were vented and closed;
  - 2-inch AOP Ball Valve on 2-inch Cla-Val air eliminator was closed.
- Removed 1-inch plug from 1-inch tee installed with pressure relief bypass piping at 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-148. (Refer to Photograph No. 13)
- Installed test manifold in pressure relief piping 1-inch tee including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using NAVSTA Roosevelt Roads Pump House 1982 pump DFM-1, pressured the system to approximately 135 psig. Thermal expansion increased pipeline pressure from 135 psig to 150.0 psig. On July 13, 2002 at 8:39 A.M., started pressure test with 150.0 psig and recorded test data for the required four (4) hours at fifteen (15) minute intervals.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Pressure was maintained above a minimum pressure of 150.0 psig and below a maximum pressure of 190.0 psig for four (4) hours by withdrawing 137.3 gallons of DFM from the pipeline and discharging to a storage container. There were no reported leaks and no measured amount of any DFM lost during the pressure test period.
- At 12:39 P.M. after pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures – Test #4: JP-5 Pier 1A to Shore Block Valve No. TFD-217**

- Verified JP-5 pipeline was isolated by insuring the following:
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-217 (Refer to Photograph No. 13) was opened;
  - 1-inch AOP ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-217 bypass pressure relief valving were closed;
  - 8-inch General Twin Seal Double Block and Bleed Valve FP1A-100, FP1A-110, FP1A-121, FP1A-130, FP1A-139 and FP1A-150 on Pier 1A were closed;
  - 8-inch Stockham Gate Valve FP1A-101, FP1A-111, FP1A-122, FP1A-131, FP1A-140 and FP1A-151 on Pier 1A were closed;
  - 8-inch WCB Figure 8V1019 Ball Valve FP1A-102, FP1A-112, FP1A-123, FP1A-132, FP1A-141 and FP1A-152 on Pier 1A were closed;
  - 8-inch Stockham Gate Valve No. FP1A-159 and FP1A-160 on Pier 1A (Refer to Photograph No. 11) were closed;
  - 2-inch Cla-Val air-eliminator vented and plugged;
  - 2-inch AOP Ball Valve on Cla-Val Air Eliminator closed;
  - 16-inch Stockham Gate Valve No. TFD-215 at Valve Pit No. 27 was opened;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-213 (Refer to Photograph No. 16) at Valve Pit 24 was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve PH-1982-217 and 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 at Pump House 1982 were closed (Refer to Photograph No. 16).
- Removed 1/2-inch plug from 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 body bleed on test pressure side at Pump House 1982.
- Installed test manifold in 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 body bleed at Pump House 1982 including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using the NAVSTA Roosevelt Roads Pump House 1982 pump JP-5-3, pressured the system to approximately 95 psig and checked all exposed piping for leaks.
- Increased pipeline pressure at a controlled rate and recorded volume at 10 psig intervals to 161.7 psig. On October 10, 2002 at 7:55 A.M., disengaged pump and started pressure test with 164 psig and recorded test data for the required four (4) hours at fifteen (15) minute



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

intervals. Pressure was maintained above a minimum pressure of 150.7 psig and below a maximum pressure of 161.7 psig for four (4) hours.

- After pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.





NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

### Test Procedures – Test #7: JP-5 Pump House 1982 to Pier 1 and Pier 1A

- Verified JP-5 pipelines were isolated by insuring the following:
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-216 (Refer to Photograph No. 1) on Pier 1 and 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-217 (Refer to Photograph No. 10) on Pier 1A JP-5 pipelines were closed;
  - 1-inch ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-216 and TFJ-217 bypass pressure relief valving at Pier 1 and Pier 1A were closed;
  - 16-inch Walworth Gate Valve No. TFJ-215 at Valve Pit 27 was open;
  - 1-1/2-inch Saturn ball valves for VP 27 stripper pumps were closed,
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-213 (Refer to Photograph No. 16) at Valve Pit 24 was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-157 and 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 at Pump House 1982 (Refer to Photograph No. 15) on JP-5 pipelines were closed;
  - 1-inch ball valve for 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-157 and 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 bypass pressure relief valving at Pump House 1982 were closed.
- Removed 1/2-inch plug from 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 body bleed on pressure side at Pump House 1982 containment area.
- Installed test manifold in 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-160 body bleed at Pump House 1982 containment area including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the FUELS transport truck.
- Using the NAVSTA Roosevelt Roads Pump House 1982 pump JP-5-3, pressured the system to approximately 95 psig and checked exposed piping for leaks.
- Increased pipeline pressure at a controlled rate and recorded volume at 10 psig intervals to 164 psig. On October 29, 2002 at 8:00 A.M., started pressure test with 164.0 psig recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the initial four (4) hours and at thirty (30) minute intervals for the final four (4) hours. The pressure during the test period fluctuated above a minimum pressure of 150.7 psig and below a maximum pressure of 161.7 psig for the initial four (4) hours and above a minimum pressure of 144.7 psig and a maximum pressure of 150.7 psig for the final four (4) hours. Leaks of JP-5 were observed in the 16-inch check valve flanges, 16-inch tee flanges, and 16-inch check valve



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

stem packing (Refer to Photograph No. 40) at Pump House 1982 containment area during the pressure test period.

- At 4:00 P.M. after pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures – Test #8 DFM-Primary: VP 27 to VP 56, Pump House 1982, Pier 1, Pier 1A and Pier 3**

- Verified DFM Primary pipelines were isolated by insuring the following:
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-147 on Pier 1 (Refer to Photograph No. 1) and 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-149 (Refer to Photograph No. 10) on DFM Primary pipelines were closed;
  - 1-inch Apollo ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-147 and TFD-149 bypass pressure relief valving at Pier 1 and Pier 1A were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-132 (Refer to Photograph No. 18) at Valve Pit No. 27 was open;
  - 1-1/2-inch Xomox ball valves for VP No. 27 stripper pumps were closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-154 at Valve Pit No. 24 was open (Refer to Photograph No. 16);
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-131 (Refer to Photograph No. 14) at Pier 3 Pumping Station was closed;
  - 4-inch General Twin Seal Double Block and Bleed Valve No. TFD-150 (Refer to Photograph No. 14) at Pier 3 Pumping Station was closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve TFD-131 and 4-inch General Twin Seal Double Block and Bleed Valve No. TFD-150 bypass pressure relief piping at Pier 3 Pumping Station were closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFD-128 (Refer to Photograph No. 17) at Valve Pit 56 was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-156 (Refer to Photograph No. 15) at Pump House 1982 containment area was closed;
  - 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-159 at Pump House 1982 containment area (Refer to Photograph No. 15) was closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-156 and 4-inch General Twin Seal Double Block and Bleed Valve No. TFD-150 bypass pressure relief piping at Pier 3 Pumping Station were closed.
- Removed 1/2-inch plug from 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-132 body bleed on pressure side at Valve Pit No. 27 (Refer to Photograph No. 18).
- Installed test manifold in 16-inch General Twin Seal Double Block and Bleed Valve body bleed at Valve Pit No. 27 including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.

- Using the NAVSTA Roosevelt Roads Pump House 1982 pump DFM-1, pressured the system to approximately 132.0 psig and checked all exposed piping for leaks. Leaks were observed at Valve Pit 24 General Twin Seal Block and Bleed Valve No. TFD-154 (Refer to Photograph No. 16) in the 2-inch threads of air eliminator piping and in the valve body bleed tubing connections.
- On July 11, 2002 at 10:30 A.M., disengaged pump and started pressuring test with 157.0 psig and recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the initial four (4) hours and at thirty (30) minute intervals for the final four (4) hours. The pressure during the test period fluctuated above a minimum pressure of 155.7 psig and a maximum pressure of 157.0 psig for the initial four (4) hours and above a minimum pressure of 153.0 psig and a maximum pressure of 157.2 psig for the final four (4) hours.
- At 6:30 P.M. after pressure test results were accepted, dismantled all pressure test equipment and collected fluid from leaks and insured all valves were returned to their original position prior to testing.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures – Test #8-Secondary: DFM VP 27 to VP 8, Pier 1, Pier 1A and Pier 3**

- Verified DFM-Secondary pipelines were isolated by insuring the following:
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-146 on Pier 1 (Refer to Photograph No. 1) and 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-148 (Refer to Photograph No. 10) on DFM pipelines were closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-146 and TFD-148 bypass pressure relief valving at Pier 1 and Pier 1A were closed,
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-133 at Valve Pit 27 was opened,
  - 1-1/2-inch Xomox ball valves for VP 27 stripper pumps were closed,
  - 12-inch General Twin Seal Double Block and Bleed Valve No. PH-466-108 and 12-inch General Twin Seal Double Block and Bleed Valve No. PH-466-109 (Refer to Photograph No. 39) at Pump House 466 on DFM-Secondary pipelines were opened,
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-154 at Valve Pit 24 was opened (Refer to Photograph No. 16),
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-130 at Pier 3 Pumping Station was closed (Refer to Photograph No. 14),
  - 4-inch General Twin Seal Double Block and Bleed Valve No. TFD-151 at Pier 3 Pumping Station was closed (Refer to Photograph No. 14),
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-130 and 4-inch General Twin Seal Double Block and Bleed Valve No. TFD-151 bypass pressure relief piping at Pier 3 Pumping Station were closed,
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-144 at Valve Pit 8 (Refer to Photograph No. 29) was closed.
- Removed 1/2-inch plug from 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-133 valve body bleed on pressure side at Valve Pit No. 27.
- Installed test manifold in 12-inch General Twin Seal Double Block and Bleed Valve body bleed at Valve Pit No. 27 including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using the NAVSTA Roosevelt Roads Pump House 1982 pump DFM-1, pressured the system to approximately 96.0 psig and checked all exposed piping for leaks.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- Increased pipeline pressure at a controlled rate and recorded volume at 10 psig intervals to 162.0 psig. On July 10, 2002 at 10:10 A.M., started pressure test with 162.0 psig and recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the initial four (4) hours and at thirty (30) minute intervals for the final four (4) hours. The pressure during the test period fluctuated above a minimum pressure of 162.0 psig and a maximum pressure of 163.5 psig for the initial four (4) hours and above a minimum pressure of 158.5 psig and a maximum pressure of 163.5 psig for the final four (4) hours. There were no reported leaks and no measured amount of any DFM lost during the pressure test period.
- At 6:10 P.M. after pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures – Test #9: JP-5 Pipeline Segment from Valve Pit No. 9 to PH-1982**

- Verified JP-5 pipeline was isolated by insuring the following:
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-233 (Refer to Photograph No. 19) on Valve Pit No. 9 launcher was closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-233 ½-inch bypass pressure relief valving on Valve Pit No. 9 launcher was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-140 (Refer to Photograph No. 19) in Valve Pit No. 9 was closed;
  - 1-inch ball valve for 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-140 bypass pressure relief valving on Valve Pit No. 9 was closed;
  - 12-inch temporary Gate Valve on Valve Pit No. 9 launcher was opened;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-108 and PH-1982-109 at Pump House 1982 were closed;
  - 1-inch ball valve for 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-108 and PH-1982-109 bypass pressure relief valving at Pump House 1982 were closed;
  - 12-inch temporary Gate Valve No. PH-1982-TFJ-230 (Refer to Photograph No. 20) on Pump House 1982 receiver was open;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-231 (Refer to Photograph No. 20) on Pump House 1982 receiver bypass was closed;
  - 1-inch ball valve for 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-231 bypass pressure relief valving on Pump House 1982 receiver bypass was closed.
- Removed 1-inch plug from 1-inch Apollo valve on Valve Pit No. 9 launcher barrel.
- Installed test manifold in 1-inch valve on Valve Pit No. 9 launcher barrel including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using the NAVSTA Roosevelt Roads tank 1084 pump JP-5-3, pressured the system to approximately 67.0 psig and checked all exposed piping for leaks.
- Increased pipeline pressure at a controlled rate up to 170.0 psig and recorded volume added every 10 psig. On July 23, 2002 at 8:43 A.M., started pressure test with 170 psig and recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the initial four (4) hours and at thirty (30) minute intervals for the final four (4) hours.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- The pressure during the test period fluctuated above a minimum pressure of 161.8 psig and a maximum pressure of 170.0 psig for the initial four (4) hours and above a minimum pressure of 152.0 psig and a maximum pressure of 155.0 psig for the final four (4) hours. There were no reported leaks of any JP-5 lost during the pressure test period.
- At 4:43 P.M., after the pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Test Procedures – Test #10: JP-5 Pipeline Segment from Valve Pit No. 9 to NAVSTA Airfield**

- Verified JP-5 pipeline was isolated by insuring the following:
  - 8-inch General Twin Seal Double Block and Bleed Valve No. TFJ-139 (Refer to Photograph No. 21) in Valve Pit No. 9 was closed;
  - 8-inch General Twin Seal Double Block and Bleed Valve No. TFJ-139 pressure relief valving was closed;
  - 8-inch General Twin Seal Double Block and Bleed Valve No. TFJ-212 (Refer to Photograph No. 42) in Valve Pit No. 3 was opened;
  - 8-inch Ball Valve No. TFJ-153 at NAVSTA Roosevelt Roads Airfield was closed.
- Removed 1-inch pressure gauge in Valve Pit No. 9.
- Installed test manifold in 1-inch gauge ball valve on Valve Pit No. 9 including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
- Using the NAVSTA Roosevelt Roads Tank 1084 JP-5 pump pressured the system to approximately 70.0 psig and checked all exposed piping for leaks.
- Increased pipeline pressure at a controlled rate and recorded volume added every 10 psig to 169.0 psig. On July 10, 2002 at 10:14 A.M., started pressure test with 169.0 psig and recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the initial four (4) hours and thirty (30) minute intervals for the final four (4) hours. The pressure during the test period fluctuated above a minimum pressure of 155.0 psig and a maximum pressure of 169.0 psig for the initial four (4) hours and above a minimum pressure of 152.0 psig and a maximum pressure of 155.0 psig for the final four (4) hours. A leak was observed from the 1-inch ball valve gauge in Valve Pit No. 9 and three (3) ounces of JP-5 was collected.
- At 6:14 P.M. after pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position prior to testing.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures: Test #11- NAVSTA Airfield Filter/Separators to Pantographs Terminated)**

- Verified JP-5 pipelines were isolated by insuring the following:
  - 12-inch Ball Valve No. TFJ-164 and TFJ-170 at Filter/Separators were closed;
  - 1-inch jumper hose was installed at Filter/Separator to transfer pressure;
  - Pit No. 1 Station No. 1 Valen Ball Valve No. AC1-100, AC1-103 and AC1-106 were closed;
  - Pit No. 1 Station No. 2 Valen Ball Valve No. AC1-200 and AC1-202 were closed;
  - Pit No. 2 Station No. 1 Valen Ball Valve No. AC2-100 and AC2-102 were closed;
  - Pit No. 2 Station No. 2 Valen Ball Valve No. AC2-200 and AC2-202 were closed;
  - Pit No. 3 Station No. 1 Valen Ball Valve No. AC3-100 and AC3-102 were closed;
  - Pit No. 3 Station No. 2 Valen Ball Valve No. AC3-200 and AC3-202 were closed;
  - Pit No. 4 Station No. 1 Valen Ball Valve No. AC4-100 and AC4-102 were closed;
  - Pit No. 4 Station No. 2 Valen Ball Valve No. AC4-200 and AC4-202 were closed.
- Installed test manifold in 1-inch ball valve located on pressure side of Ball Valve No. TFJ-170 at NAVSTA Airfield Filter/Separators including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the United Paradyne transport truck.
- Using NAVSTA Roosevelt Roads JP-5 pump pressured the system to approximately 5.0 psig.
- On July 25, 2002, increased pipeline pressure at a controlled rate up to 132 psig and recorded volume at 10 psig intervals. At 132.0 psig, started pressure test and recorded test data at fifteen (15) minute intervals. At 7:47 AM, repressured from 126 psig to 135 psig. At 8:37 AM, terminated pressure test with 137 psig due to leaks in Valen Ball Valves. Refer to Section 3.3.1 for List of Leaks.
- After cancellation of pressure test, dismantled all pressure test equipment and insured all valves were returned to their original position.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures: Test #12- DFM PH 1982 to DFM Tanks 82-83-1080-1082 and DFM Tanks 1995-1996-2436.**

- Verified DFM pipelines were isolated by insuring the following:
  - 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-156 and 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-159 (Refer to Photograph No. 15) on DFM pipelines at Pump House 1982 containment area were closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-156 and 10-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-159 bypass pressure relief valving at Pump House 1982 containment area were closed;
  - 12-inch Jamesbury Ball Valve No. PH-1982-105 in Pump House 1982 was closed;
  - 12-inch Jamesbury Ball Valve No. PH-1982-104 in Pump House 1982 was opened;
  - 8-inch Velan 150# Gate Valve No. PH-1982-139, PH-1982-140, PH-1982-141, PH-1982-142, PH-1982-145 and PH-1982-146 were closed;
  - 10-inch Velan 150# Gate Valve No. PH-1982-147, PH-1982-148, PH-1982-151, PH-1982-152, PH-1982-153 and PH-1982-154 were closed;
  - Pump House 1982 pump DFM-1 Jamesbury 8-inch Ball Valve No. PH-1982-138, Jamesbury 10-inch Ball Valve No. PH-1982-143 and PH-1982-159, Pump House 1982 pump DFM-2 Jamesbury 8-inch Ball Valve No. PH-1982-144 and Jamesbury 10-inch Ball Valve No. PH-1982-149, and Pump House 1982 pump DFM-3 Jamesbury 10-inch Ball Valve No. PH-1982-150 and Jamesbury 12-inch Ball Valve No. PH-1982-155 were closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. PH-1982-100 and PH-1982-101 at Pump House 1982 were opened;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-144 (Refer to Photograph No. 29) at Valve Pit 8 was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-144 bypass pressure relief valving at VP 8 was closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-120 and TFD-121 (Refer to Photograph No. 28) at Tank 2436 were closed;
  - 1-inch ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-120 and TFD-121 at Tank 2436 bypass pressure relief piping were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-114 and TFD-115 (Refer to Photograph No. 26) at Tank 1995 were closed;



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- 1-inch globe valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-113, TFD-114 and TFD-115 Tank 1995 bypass pressure relief piping were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-118 and TFD-119 (Refer to Photograph No. 27) at Tank 1996 were closed;
  - 1-inch ball valves for 16-inch General Twin Seal Double Block and Bleed Valve TFD-118 and TFD-119 Tank 1996 bypass pressure relief piping were closed;
  - 3-2-inch 150# blind flanges and 1-6-inch 150# blind flange at Tank 1082 (Refer to Photograph No. 24) were installed;
  - 3-12-inch 150# blind flanges and 1-6-inch 150# blind flange at Tank 1080 were installed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-108 and TFD-110 at Tank 82 (Refer to Photograph No. 22) were closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-101 and 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-102 (Refer to Photograph No. 23) at Tank 83 were closed;
  - 12-inch and 6-inch General Twin Seal Double Block and Bleed Valves (Refer to Photograph No. 24) at Valve Pit 18 were opened;
  - 12-inch Plug Valves No. TFD-104, TFD-105 and TFD-105 at Valve Pit 20 were opened;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-144 at Valve Pit 8 (Refer to Photograph No. 29) was closed.
- Removed 1/2-inch plug from 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-100 body bleed connections at Pump House 1982.
  - Installed test manifold in 12-inch General Twin Seal Double Block and Bleed Valve No. TFD-100 body bleed at Pump House 1982 including fittings and hoses for the deadweight tester, chart recorder, bleeder (to container), and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.
  - Using the NAVSTA Roosevelt Roads Pump House 1982 pump DFM-1, pressured the system to approximately 140 psig and checked any exposed piping for leaks.
  - On July 15, 2002 at 10:05 A.M., the pipeline pressure was increased at a controlled rate and recorded volume at 10 psig intervals to 185.0 psig. Test was started with 185.0 psig and recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the initial four (4) hours and thirty (30) minute intervals for the final four (4) hours.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- The pressure during the test period fluctuated above a minimum pressure of 180.0 psig and a maximum pressure of 185.0 psig for the initial four (4) hours and above a minimum pressure of 168.5 psig and a maximum pressure of 179.7 psig for the final four (4) hours. There were reported leaks in Pump House 1982 DFM-2 pump casing seal and pumps DFM-1 and DFM-2 pressure relief flange gaskets totaling 5.93 gallons of DFM lost during the pressure test period.
- At 6:05 P.M., after the pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks and insured all valves were returned to their original position.



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

---

**Test Procedures: Test #13- JP-5 PH 1982 to JP-5 Tanks 2270, 2271, 2272, 2273, 2274, 1084, 381 and Valve Pit No. 9**

- Verified JP-5 pipelines were isolated by insuring the following:
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-156 and 8-inch General Twin Seal Double Block and Bleed Valve No. TFJ-139 (Refer to Photograph No. 21) on JP-5 pipeline at Valve Pit No. 9 were closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block & Bleed Valve No. TFJ-156 and 8-inch General Twin Seal Double Block and Bleed Valve No. TFJ-139 (Refer to Photograph No. 21) bypass pressure relief valving at Valve Pit No. 9 were closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-123 in Valve (Refer to Photograph No. 33) Pit No. 10 was closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-134 and 6-inch General Twin Seal Double Block and Bleed Valve Nos. TFJ-135 and TFJ-138 (Refer to Photograph No. 32) at Tank 381 were closed;
  - ¾-inch Pressure Relief Valves at Tank 381 were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. 102 and 103 at Pump House 1982 were closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed No. 102 and 103 bypass pressure relief valving at Pump House 1982 were closed;
  - 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-231 at Pump House 1982 receiver was closed;
  - 1/2-inch ball valves for 8-inch General Twin Seal Twin Seal Double Block and Bleed Valve No. TFJ-231 pressure relief valving at Pump House 1982 receiver were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-118 and TFJ-119 (Refer to Photograph No. 34) at Tank 2270 were closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-117 (Refer to Photograph No. 34) at Tank 2270 was closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-118 and TFJ-119 and 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-117 (Refer to Photograph No. 34) bypass pressure relief valving at Tank 2270 were closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-112 (Refer to Photograph No. 35) at Tank 2271 was closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-114 and TFJ-115 (Refer to Photograph No. 35) at Tank 2271 was closed;



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

- 3/4-inch ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-114 and TFJ-115 bypass pressure relief valving at Tank 2271 was closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-110 and TFJ-111 (Refer to Photograph No. 36) at Tank 2272 were closed;
  - 1-inch ball valves for 12-inch General Twin Seal Double Block and Bleed Valve No. TFJ-110 and TFJ-111 bypass pressure relief valving at Tank 2272 were closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-108 (Refer to Photograph No. 36) at Tank 2272 was closed;
  - 1-inch ball valves for 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-108 bypass pressure relief valving at Tank 2272 were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-102 and TFJ-103 (Refer to Photograph No. 37) at Tank 2273 were closed;
  - 1-inch ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-102 and TFJ-103 bypass pressure relief valving at Tank 2273 were closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-100 (Refer to Photograph No. 37) at Tank 2273 was closed;
  - 1-inch ball valves for 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-100 bypass pressure relief valving at Tank 2273 were closed;
  - 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-106 and TFJ-107 (Refer to Photograph No. 38) at Tank 2274 were closed;
  - 1-inch ball valves for 16-inch General Twin Seal Double Block and Bleed Valve No. TFJ-106 and TFJ-107 bypass pressure relief valving at Tank 2274 were closed;
  - 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-104 (Refer to Photograph No. 38) at Tank 2274 was closed;
  - 1-inch ball valves for 6-inch General Twin Seal Double Block and Bleed Valve No. TFJ-104 bypass pressure relief valving at Tank 2274 were closed;
  - 12-inch Gate Valve at Valve Pit No. 11-A was opened.
- Removed 1/2-inch plug from 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-103 body bleed connection at Pump House 1982.
  - Installed test manifold in 16-inch General Twin Seal Double Block and Bleed Valve No. TFD-103 body bleed at Pump House 1982 including fittings and hoses for the deadweight tester, chart recorder, and pump discharge. Verified that the pressure relief and suction from Annovi Reverberi pressure pump (Refer to Photograph 41) were connected to the Fuels transport truck.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**


---

- Using the NAVSTA Roosevelt Roads Pump House 1982 JP-5 pump No. 2, circulate JP-5 through system from Tank 1084 pump to Tank 2273 to fill system and checked all exposed piping for leaks.
- Increased pipeline pressure at a controlled rate and recorded volume at 10 psig intervals to 224 psig. On November 03, 2002 at 7:50 A.M., started pressure test with 224 psig and recorded test data for the required eight (8) hours at fifteen (15) minute intervals for the first four (4) hours and at thirty (30) minute intervals for the final four (4) hours. The pressure during the test period fluctuated above a minimum pressure of 204 psig and a maximum pressure of 224 psig for the initial four (4) hours and above a minimum pressure of 188 psig and a maximum pressure of 212 psig for the final four (4) hours. The reported leaks were recorded in Section 3.3.1.
- At 3:50 P.M. after the pressure test results were accepted, dismantled all pressure test equipment and collected all fluid from leaks.






NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT - NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #1 Chart - DFM Pier 1 to Shore Block Valve




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #2 Chart – JP-5 Pier 1 to Shore Block Valve




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #3 Chart – DFM Pier 1A to Shore Block Valves




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #4 Chart – JP-5 Pier 1A to Shore Block Valve




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #7 Chart – JP-5 PH 1982 to Pier 1, Pier 1A and Pier 3




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #8-Primary Chart – DFM Primary PH 1982 to Pier 1, 1A and Pier 3




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #8-Secondary Chart – DFM Secondary PH 1982 to Pier 1, 1A, PH 466 and Pier 3



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO




Pressure Test #9 Chart – JP-5 Valve Pit No. 9 to PH-1982






NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #10 Chart – JP-5 Valve Pit No. 9 to Airfield Filter/Separators




NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #10 Chart – NAVSTA Airfield Filter/Separators to Pantographs (Cancelled)




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**



**Pressure Test #12 Chart – DFM Tanks 82, 83, 1080 & 1082 to PH 1982 to Tanks 1995, 1996 & 2436**



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



Pressure Test #13 Chart – JP-5 PH 1982 to Tanks 2270, 2271, 2272, 2273 & 2274

## Pressure Test Calculation Worksheet



<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	7/20/2002
<b>Segment Name:</b>	Test Section 1 Pier 1 to Shore Block Valves	<b>File:</b>	

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.375		375	375	3558		62.2%
2	12	12.750	0.375		364	364	2139		37.4%
3	8	8.625	0.322		8	8	21		0.4%
<b>Totals</b>					747	747	5718		100.0%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	166.0	177.0	11.0
Buried Temp.	deg F			
Exposed Temp.	deg F	89.1	97.1	8.0
Average Temp.	deg F	89.1	97.1	8.0
Volume Added	gal		-23.9	-23.90

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		DFM
Fluid Density	lb/cu.ft.	53.05
Fluid Bulk Modulus	psi	161290
Co-eff. Vol. Expansion	1/F	4.68E-04

Pipe Segment	Kp	KI	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	7.53E-06	-4.44E-04	-3.47E-03	-12.330	0.433	58.88	0.027
2	7.25E-06	-4.44E-04	-3.47E-03	-7.417	0.331	61.19	0.016
3	7.01E-06	-4.44E-04	-3.47E-03	-0.072	0.005	63.25	0.000
<b>Totals</b>	7.42E-06	-4.44E-04	-3.47E-03	-19.819	4.769	59.76	0.042

Total Unaccountable Loss = Volume Added +dV = -4.08 gal (gain)

Total Unaccountable Loss allowed by CSFM= 4.77 gal


\* Sum includes an additional 1 gal/hr (of testing) allowance







Pressure/Temperature/Time  
Pressure Test Section No. 1



Temperature deg. F

Pressure (psi)



## Pressure Test Calculation Worksheet



<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	7/16/2002
<b>Segment Name:</b>	Test Section No. 2 Pler 1 to Shore Block Valves	<b>File:</b>	

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (In.)	Outside Dia. (In.)	w.t. (In)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.500		411	411	3773		95.7%
2	12	12.750	0.375		26	26	153		3.9%
3	8	8.625	0.322		7	7	18		0.5%
<b>Totals</b>					444	444	3944		100.0%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	152.0	192.0	40.0
Buried Temp.	deg F			
Exposed Temp.	deg F	84.5	96.1	11.6
Average Temp.	deg F	84.5	96.1	11.6
Volume Added	gal		-43.3	-43.30

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		JP-5
Fluid Density	lb/cu.ft.	53.04
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.58E-06	-4.81E-04	-5.35E-03	-20.188	0.467	86.12	0.021
2	5.64E-06	-4.81E-04	-5.35E-03	-0.817	0.024	85.12	0.001
3	5.41E-06	-4.81E-04	-5.36E-03	-0.097	0.004	88.84	0.000
<b>Totals</b>							
	5.58E-06	5.34E-06	2.85E-04	1.125	4.495	86.10	0.022

Total Unaccountable Loss = Volume Added +dV = -44.42 gal

Total Unaccountable Loss allowed by CSFM= 4.49 gal

\* Sum includes an additional 1 gal/hr (of testing) allowance



## Pressurization Log




<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	7/16/2002
<b>Segment Name:</b>	Test Section No. 2 Pier 1 to Shore Block Valves	<b>File:</b>	J:\7074118\01 PIA\49 General Report\Puerto Rico Pressure Test Report\Appendix C\Test Section No. 2.xls\PL

Segment Pipe Specification						Conditions for Pressurization		
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
16	0.500		411	411	3773	Buried Pipe Temperature	F	
8	0.322		26	26	153	Exposed Pipe Temperature	F	84.5
8	0.322		7	7	18	Ambient Temperature	F	90.2
						Ground Temperature	F	
						Start Time	hr:min	10:35
						Finish Time	hr:min	11:02

Pressurization Log				Pressurization Plot
Deadwt. Tester (psig)	Change in Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)	
107				
115	8	3.5	0.44	
120	5	10.6	1.42	
125	5	17.9	1.46	
130	5	24.1	1.24	
135	5	30.9	1.36	
140	5	36.5	1.12	
145	5	42.2	1.14	
150	5	47.8	1.12	
155	5	52.3	0.90	
				Remarks

Pressure/Temperature/Time  
Test Section No. 2



Temperature deg. F

Pressure (psi)

1:02 AM  
1:15 AM  
1:30 PM  
1:45 PM  
12:45 PM  
12:15 PM  
1:30 PM  
1:41 PM  
2:15 PM  
2:40 PM  
3:02 PM

# Pressure Test Calculation Worksheet



<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	7/13/2002
<b>Segment Name:</b>	Test Section 3 Pier 1A to Shore Block Valves	<b>File:</b>	

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.500		2020	2020	18544		54.8%
2	12	12.750	0.375		2600	2600	15276		45.2%
<b>Totals</b>					4620	4620	33819		100.0%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	150.0	166.0	16.0
Buried Temp.	deg F			
Exposed Temp.	deg F	86.5	95.5	9.0
Average Temp.	deg F	86.5	95.5	9.0
Volume Added	gal		-137.3	-137.3

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		DFM
Fluid Density	lb/cu.ft.	52.33
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.58E-06	-4.81E-04	-4.24E-03	-78.537	2.295	86.12	0.103
2	5.64E-06	-4.81E-04	-4.23E-03	-64.679	2.364	85.12	0.086
<b>Totals</b>							
	5.61E-06	-4.81E-04	-4.23E-03	-143.216	8.659	85.67	0.190


Total Unaccountable Loss = Volume Added +dV = 5.92 gal (gain)

Total Unaccountable Loss allowed by CSFM= 8.66 gal

\* Sum includes an additional 1 gal/hr (of testing) allowance



Pressure/Temperature/Time  
Pressure Test No. 3



## Pressure Test Calculation Worksheet



<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	7/17/2002
<b>Segment Name:</b>	Test Section No. 4	<b>File:</b>	<small>C:\07\A\01\EN\003\Genrel\Report\Plan\Plan Pressure Test Report\Appendix C\Test Section No. 04.dwg\1001</small>

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.L (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.500		2057	2057	18883		84.6%
2	12	12.750	0.375		583	583	3425		15.4%
3	10	10.750	0.365		9				
<b>Totals</b>					2643	2640	22309		100.0%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	161.7	150.7	-11.0
Buried Temp.	deg F			
Exposed Temp.	deg F	84.9	85.8	0.9
Average Temp.	deg F	84.9	85.8	0.9
Volume Added	gal			-4.00

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		JP-5
Fluid Density	lb/cu.ft.	53.04
Fluid Bulk Modulus	psi	2.17556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.58E-06	-4.81E-04	-4.94E-04	-9.325	2.338	86.12	0.105
2	5.64E-06	-4.81E-04	-4.95E-04	-1.694	0.530	85.12	0.019
<b>Totals</b>	5.59E-06	-4.81E-04	-4.94E-04	-11.019	6.868	85.97	0.125

Total Unaccountable Loss = Volume Added +dV = 1.75 gal/hr

Total Unaccountable Loss allowed by CSFM= 1.75 gal/hr

\* Sum includes an additional 1 gal/hr (of testing) allowance





# Pressurization Log



Location:	Navsta Roosevelt Roads	Date:	7/17/2002
Segment Name:	Test Section No. 4	File:	L:\707418\GJ\PA(48) General Report\Puerto Rico Pressure Test Report\Appendix C (Test Section No. 04.xls)PTCW


Segment Pipe Specification					Conditions for Pressurization			
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
16	0.500		2057	2057	18883	Buried Pipe Temperature	F	84.9
12	0.375		580	583	3425	Exposed Pipe Temperature	F	85
10	0.365		3			Ambient Temperature	F	84.6
						Ground Temperature	F	
						Start Time	hr:min	8:25
						Finish Time	hr:min	8:52

Pressurization Log				Pressurization Plot																														
Deadwt. Tester (psig)	Change in Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)																															
100				<table border="1" style="width: 100%; margin-top: 10px;"> <caption>Data points for Pressurization Plot</caption> <tr><th>Added Volume (gal)</th><th>Pressure (psig)</th></tr> <tr><td>0</td><td>100</td></tr> <tr><td>7.8</td><td>105</td></tr> <tr><td>13.0</td><td>110</td></tr> <tr><td>18.3</td><td>115</td></tr> <tr><td>23.1</td><td>120</td></tr> <tr><td>27.7</td><td>125</td></tr> <tr><td>32.0</td><td>130</td></tr> <tr><td>36.1</td><td>135</td></tr> <tr><td>40.0</td><td>140</td></tr> <tr><td>43.8</td><td>145</td></tr> <tr><td>47.9</td><td>150</td></tr> <tr><td>50.6</td><td>155</td></tr> <tr><td>54.1</td><td>160</td></tr> <tr><td>57.2</td><td>165</td></tr> </table>	Added Volume (gal)	Pressure (psig)	0	100	7.8	105	13.0	110	18.3	115	23.1	120	27.7	125	32.0	130	36.1	135	40.0	140	43.8	145	47.9	150	50.6	155	54.1	160	57.2	165
Added Volume (gal)	Pressure (psig)																																	
0	100																																	
7.8	105																																	
13.0	110																																	
18.3	115																																	
23.1	120																																	
27.7	125																																	
32.0	130																																	
36.1	135																																	
40.0	140																																	
43.8	145																																	
47.9	150																																	
50.6	155																																	
54.1	160																																	
57.2	165																																	
105	5	7.8	1.56																															
110	5	13.0	1.04																															
115	5	18.3	1.06																															
120	5	23.1	0.96																															
125	5	27.7	0.92																															
130	5	32.0	0.86																															
135	5	36.1	0.82																															
140	5	40.0	0.78																															
145	5	43.8	0.76																															
150	5	47.9	0.82																															
155	5	50.6	0.54																															
160	5	54.1	0.70																															
165	5	57.2	0.62																															

**Remarks**



Pressure/Temperature/Time  
Test Section No. 4



Temperature deg. F

Pressure (psi)

# Pressure Test Calculation Worksheet



Location:	Navsta Roosevelt Roads	Date:	10/29/2002
Segment Name:	Test Section No. 7 PH 1982 to Pier 1 & 1A	File:	

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.406	1295	37	1332	12536	35.68%	1.02%
2	12	12.750	0.375	3675	9	3678	21609	63.21%	0.05%
3	10	10.750	0.365		3	3	12		0.04%
<b>Totals</b>				4970	43	5013	34158	98.9%	1.1%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	174.0	170.0	-4.0
Buried Temp.	deg F	86.1	90.1	4.0
Exposed Temp.	deg F	87.3	87.2	-0.1
Average Temp.	deg F	87.3	85.1	-2.2
Volume Added	gal			-1.95

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		JP-5
Fluid Density	lb/cu.ft.	53.04
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.82E-06	-4.81E-04	1.03E-03	12.960	1.533	82.53	0.073
2	5.64E-06	-4.81E-04	1.03E-03	22.355	3.344	85.12	0.122
3	5.50E-06	-4.81E-04	1.04E-03	0.013	0.002	87.43	0.000
<b>Totals</b>	5.71E-06	-4.81E-04	1.03E-03	35.328	8.879	84.17	0.195

Total Unaccountable Loss = Volume Added + dV = -37.28 gal

Total Unaccountable Loss allowed by CSFM= 8.88 gal



# Pressurization Log



<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	10/29/2002
<b>Segment Name:</b>	Test Section No. 7 PH 1982 to Pier 1 & 1A	<b>File:</b>	L1707416(9) P1A(49) General Report/Puerto Rico Pressure Test Report/Appendix C/Test Section No. 7.1a/PTCW

Segment Pipe Specification						Conditions for Pressurization		
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
16	0.406	1295	18	1332	12536	Buried Pipe Temperature	F	84.9
12	0.375	3675	604	3678	21609	Exposed Pipe Temperature	F	85
10	0.365		3	3	12	Ambient Temperature	F	84.6
						Ground Temperature	F	
						Start Time	hr:min	10:50
						Finish Time	hr:min	11:05

Pressurization Log				Pressurization Plot	
Deadwt. Tester (psig)	Change In Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)	Pressure (psig)	Added Volume (gal)
15				15	0
20	5	5.0	1	20	5
25	5	7.4	0.48	25	10
30	5	9.0	0.32	30	15
35	5	9.6	0.12	35	20
40	5	10.2	0.12	40	25
45	5	11.0	0.16	45	30
50	5	11.9	0.18	50	35
55	5	12.4	0.10	55	40
60	5	13.0	0.12	60	45
65	5	13.7	0.14	65	50
70	5	14.3	0.12	70	55
75	5	14.8	0.10	75	60
80	5	15.3	0.10	80	65
85	5	15.9	0.12	85	70
90	5	16.8	0.18	90	75
95	5	17.5	0.14	95	80
100	5	17.8	0.06	100	85
105	5	18.1	0.06	105	90
110	5	18.6	0.10	110	95
115	5	18.9	0.06	115	100
120	5	19.3	0.08	120	105
125	5	19.9	0.12	125	110
130	5	20.6	0.14	130	115
135	5	21.3	0.14	135	120
140	5	21.7	0.08	140	125
145	5	22.0	0.06	145	130
150	5	22.2	0.04	150	135
155	5	22.7	0.10	155	140
160	5	23.1	0.08	160	145
165	5	23.6	0.10	165	150

**Remarks**

Initial Pressuring conducted on 29 October 2002.

## Pressurization Log




<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	10/30/2002
<b>Segment Name:</b>	Test Section No. 7 PH 1982 to Pier 1 & 1A	<b>File:</b>	L:\707418(V) PM(4) General Reports\Plans Rico Pressure Test Report\Appendix C[Test Section No. 7.3e]PTCW

Segment Pipe Specification						Conditions for Pressurization		
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
16	0.406	1295	18	1332	12536	Buried Pipe Temperature	F	84.9
12	0.375	3675	604	3678	21609	Exposed Pipe Temperature	F	85
10	0.365		3	3	12	Ambient Temperature	F	84.6
						Ground Temperature	F	
						Start Time	hr:min	10:50
						Finish Time	hr:min	11:05


Pressurization Log				Pressurization Plot	
Deadwt. Tester (psig)	Change in Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)	Pressure (psig)	Added Volume (gal)
75					
80	5	0.4	0.08		
85	5	1.0	0.12		
90	5	1.4	0.08		
95	5	1.8	0.08		
100	5	2.2	0.08		
105	5	2.5	0.06		
110	5	2.8	0.06		
115	5	3.1	0.06		
120	5	3.5	0.08		
125	5	3.9	0.08		
130	5	4.3	0.08		
135	5	4.8	0.10		
140	5	5.1	0.06		
145	5	5.7	0.12		
150	5	6.4	0.14		
155	5	6.9	0.10		
160	5	7.5	0.12		
165	5	7.9	0.08		
170	5	8.4	0.10		

**Remarks**

Initial Pressuring conducted on 29 October 2002.



Pressure/Temperature/Time  
Test Section No. 7



Temperature deg. F





## Pressure Test Calculation Worksheet



Location:	Naval Station Roosevelt Roads	Date:	7/11/2002
Segment Name:	Test Section 8-DFM: Primary	File:	C:\7\A18 E3 P\1105 General Report\Public Blue Pressure Test Report\Appendix D\Test Section No. 08 Primary.asp

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.L. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.500	315	30	345	3167	7.9%	0.8%
2	12	12.750	0.375	5685	5	5690	33430	91.3%	0.1%
<b>Totals</b>				6000	35	6035	36597	99.2%	0.8%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	157.2	153.0	-4.2
Buried Temp.	deg F	89.7	89.6	-0.1
Exposed Temp.	deg F	95.2	89.3	-5.9
Average Temp.	deg F	89.7	89.4	-0.3
Volume Added	gal			

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		DFM
Fluid Density	lb/cu.ft.	53.05
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	4.63E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.58E-06	-4.44E-04	1.30E-04	0.412	0.392	79.49	0.018
2	5.64E-06	-4.44E-04	1.30E-04	4.334	5.173	78.57	0.189
<b>Totals</b>							
	5.64E-06	8.01E-05	-5.14E-05	-1.880	9.565	78.65	0.206


Total Unaccountable Loss = Volume Added +dV = 1.88 gal (gain)  
 Total Unaccountable Loss allowed by CSFM= 9.56 gal  
 \* Sum includes an additional 1 gal/hr (of testing) allowance







Pressure/Temperature/Time  
Test Section No. 8 DFM Primary



Pressure (psi)

Temperature deg. F

- ◆ Deadweight Tester (psig)
- ▲ Exposed Pipe Temp.
- Buried Pipe Temp.
- × Ambient Air Temp.

6:30 PM

2:30 PM

12:30 PM

10:30 AM

# Pressure Test Calculation Worksheet



<b>Location:</b>	Naval Station Roosevelt Roads	<b>Date:</b>	7/10/2002
<b>Segment Name:</b>	Test Section No. 8 DFM - Secondary	<b>File:</b>	

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	12	12.750	0.375	5950	135	6085	35751	97.8%	2.2%
<b>Totals</b>				5950	135	6085	35751	97.8%	2.2%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	163.5	158.5	-5.0
Buried Temp.	deg F	88.5	88.5	
Exposed Temp.	deg F	93.9	89.2	-4.7
Average Temp.	deg F	88.6	88.5	-0.1
Volume Added	gal			

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		DFM
Fluid Density	lb/cu.ft.	53.05
Fluid Bulk Modulus	psi	161290
Co-eff. Vol. Expansion	1/F	4.63E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	7.25E-06	-4.44E-04	1.00E-05	0.358	5.532	61.19	0.259
<b>Totals</b>							
	7.25E-06	-4.44E-04	1.00E-05	0.358	9.532	61.19	0.259

Total Unaccountable Loss = Volume Added +dV = -0.36 gal (gain)

Total Unaccountable Loss allowed by CSFM= 9.53 gal

\* Sum includes an additional 1 gal/hr (of testing) allowance




# Pressurization Log



Location:	Naval Station Roosevelt Roads	Date:	7/10/2002
Segment Name:	Test Section No. 8 DFM - Secondary	File:	<small>L:\70761.R\01 PMA\81 General Report\Puerto Rico Pressure Test Report\Appendix C\Fail Section No. 08-Secondary.M8\SLTDL</small>

Segment Pipe Specification					Conditions for Pressurization			
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
12	0.375	5950	135	6085	35751	Buried Pipe Temperature	F	88.5
						Exposed Pipe Temperature	F	93.9
						Ambient Temperature	F	92.9
						Ground Temperature	F	
						Start Time	hr:min	9:25
						Finish Time	hr:min	10:10


Pressurization Log			
Deadwt. Tester (psig)	Change In Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)
96			
100	4	2.2	0.55
105	5	4.6	0.48
110	5	6.7	0.42
115	5	8.7	0.40
120	5	10.7	0.40
125	5	12.5	0.36
130	5	14.1	0.32
135	5	15.6	0.30
140	5	17.3	0.34
145	5	18.7	0.28
150	5	20.3	0.32
155	5	21.7	0.28
160	5	23.3	0.32



**Remarks**



Pressure/Temperature/Time  
Test Section No. 8 DFM-Secondary





## Pressure Test Calculation Worksheet



Location:	Naval Station Roosevelt Roads	Date:	7/23/2002
Segment Name:	Test Section No. 9 VP #9 to PH 1982	File:	C:\VP\41982 (PH) (9) (Data) Reports\9822 Pipe Pressure Test Report\98222 (Test Section No. 9 VP) (TDV)

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	12	12.750	0.322	66		66	395	1.9%	
2	12	12.750	0.375	3407	20	3427	20134	96.7%	0.6%
3	14	14.000	0.375		24	24	172		0.8%
<b>Totals</b>				<b>3473</b>	<b>44</b>	<b>3517</b>	<b>20701</b>	<b>98.6%</b>	<b>1.4%</b>

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	166.8	162.8	-4.0
Buried Temp.	deg F	90.5	90.3	-0.2
Exposed Temp.	deg F	93.5	88.3	-5.2
Average Temp.	deg F	90.5	89.4	-1.1
Volume Added	gal			

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		JP-5
Fluid Density	lb/cu.ft.	52.33
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.83E-06	-4.81E-04	5.25E-04	0.207	0.061	82.45	0.002
2	5.64E-06	-4.81E-04	5.26E-04	10.593	3.115	85.12	0.114
3	5.75E-06	-4.81E-04	5.26E-04	0.090	0.024	83.51	0.001
<b>Totals</b>	<b>5.65E-06</b>	<b>-4.76E-04</b>	<b>5.21E-04</b>	<b>10.795</b>	<b>7.200</b>	<b>85.06</b>	<b>0.117</b>

Total Unaccountable Loss = Volume Added +dV = -10.80 gal (gain)

Total Unaccountable Loss allowed by CSFM= 7.20 gal

\* Sum includes an additional 1 gal/hr (of testing) allowance



# Pressurization Log




Location:	Naval Station Roosevelt Roads	Date:	7/23/2002
Segment Name:	Test Section No. 9 VP #9 to PH 1982	File:	L:\707618(0) PM(49) General Reports\Puerto Rico Pressure Test Report\Appendix C\Test Section No. 9.9a\PTCW

Segment Pipe Specification						Conditions for Pressurization		
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
12	0.322	66		66	395	Buried Pipe Temperature	F	
12	0.375	3407	20	3427	20134	Exposed Pipe Temperature	F	86.4
14	0.375		24	24	172	Ambient Temperature	F	88
						Ground Temperature	F	
						Start Time	hr:min	8:30
						Finish Time	hr:min	9:00

Pressurization Log				Pressurization Plot
Deadwt. Tester (psig)	Change in Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)	
67				
76	9	2.0	0.222	
80	4	3.1	0.275	
85	5	4.2	0.22	
90	5	5.2	0.20	
95	5	6.1	0.18	
100	5	7.0	0.18	
105	5	7.9	0.18	
110	5	8.9	0.20	
115	5	9.8	0.18	
120	5	10.6	0.16	
125	5	11.5	0.18	
130	5	12.3	0.16	
135	5	13.2	0.18	
140	5	14.1	0.18	
145	5	14.9	0.16	
150	5	15.7	0.16	
155	5	16.6	0.18	
160	5	17.4	0.16	
165	5	18.2	0.16	
170	5	19.1	0.18	

### Remarks

Pressure/Temperature/Time  
Pressure Test Segment No. 9



9:30 AM

2:15 PM

Temperature deg. F

Pressure (psig)

◆ Buried Pipe Temp.  
 ▲ Exposed Pipe Temp.  
 × Ambient Air Temp.

◆ Deadweight Tester (psig)  
 ▲ Exposed Pipe Temp.

## Pressure Test Calculation Worksheet



Location:	Navsta Roosevelt Roads	Date:	7/10/2002
Segment Name:	Test Section No. 10 VP#9 to Airfield Filter/Separator	File:	

### Segment Pipe Specification

Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.L. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	8	8.625	0.322	6500	15	6515	16931	99.8%	0.2%
<b>Totals</b>				6500	15	6515	16931	99.8%	0.2%

### Field Data

Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	155.0	152.0	-3.0
Buried Temp.	deg F	92.5	91.6	-0.9
Exposed Temp.	deg F	93.1	87.6	-5.5
Average Temp.	deg F	92.5	91.6	-0.9
Volume Added	gal		-0.02	-0.02

### Pipe Data

Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

### Fluid Data

Property	Units	Value
Fluid		JP-5
Fluid Density	lb/cu.ft.	52.33
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.41E-06	-4.81E-04	4.21E-04	7.133	3.939	88.84	0.092
<b>Totals</b>							
	5.41E-06	-4.81E-04	4.21E-04	7.133	7.939	88.84	0.092

Total Unaccountable Loss = Volume Added +dV = -7.15 gal (gain)

Total Unaccountable Loss allowed by CSFM= 7.94 gal

\* Sum includes an additional 1 gal/hr (of testing) allowance



# Pressurization Log



<b>Location:</b>	Navsta Roosevelt Roads	<b>Date:</b>	7/10/2002
<b>Segment Name:</b>	Test Section No. 10 VP #9 to Airfiled Filter/Separator	<b>File:</b>	L:\07\19(3) PM\48) General Report\Puerto Rico Pressure Test Report\Appendix C[Test Section 10.xls]TCW

Segment Pipe Specification					Conditions for Pressurization			
Nom. Size (in.)	w.t (in.)	Length (ft)			Volume (gal)	Quantity	Unit	Value
		Buried	Exposed	Total				
8	0.322	6500	15	6515	16931	Buried Pipe Temperature	F	90.5
						Exposed Pipe Temperature	F	95.6
						Ambient Temperature	F	97.1
						Ground Temperature	F	
						Start Time	hr:min	10:07
						Finish Time	hr:min	10:14


Pressurization Log				Pressurization Plot	
Deadwt. Tester (psig)	Change in Pressure (psi)	Volume Metered (gal)	dV/dP (gal/psi)	Pressure (psig)	Added Volume (gal)
70					
80	10	1.9	0.19		
85	5	2.6	0.14		
95	10	3.4	0.08		
100	5	4.2	0.16		
105	5	5.6	0.28		
110	5	6.8	0.24		
115	5	7.6	0.16		
120	5	8.4	0.16		
125	5	9.3	0.18		
130	5	10.1	0.16		
135	5	11.0	0.18		
140	5	11.7	0.14		
145	5	12.6	0.18		
150	5	13.4	0.16		
155	5	14.2	0.16		
160	5	15.0	0.16		
165	5	15.8	0.16		
170	5	16.6	0.16		

Remarks	



Pressure/Temperature/Time  
Test Section No. 10





# Pressure Test Calculation Worksheet



Location:	Navsta Roosevelt Roads	Date:	7/15/2002
Segment Name:	Test Section No. 12	File:	

C:\Program Files\Bentley\Report\Auto-Flow Pressure Test\Report\Appendix E (Test Section 12) 08/01/02

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	16	16.000	0.500	2245	513	2758	25918	59.1%	13.5%
2	12	12.750	0.375	1230	318	1548	9095	20.7%	5.4%
3	10	10.750	0.365		86	86	352		1.0%
4	8	8.625	0.322		27	27	70		0.2%
5	6	6.625	0.280		5	5	8		0.0%
<b>Totals</b>				3475	949	4424	34843	79.9%	20.1%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	179.5	168.5	-11.0
Buried Temp.	deg F	87.6	87.8	0.2
Exposed Temp.	deg F	90.3	91.9	1.6
Average Temp.	deg F	88.1	88.6	0.5
Volume Added	gal			-2.97

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		DFM
Fluid Density	lb/cu.ft.	53.05
Fluid Bulk Modulus	psi	161290
Co-eff. Vol. Expansion	1/F	4.63E-04

Pipe Segment	Kp	KI	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	7.18E-06	-4.44E-04	-2.93E-04	-7.408	3.134	61.74	0.182
2	7.25E-06	-4.44E-04	-2.93E-04	-2.668	1.407	61.19	0.066
3	7.10E-06	-4.44E-04	-2.92E-04	-0.103	0.065	62.47	0.003
4	7.01E-06	-4.44E-04	-2.91E-04	-0.020	0.016	63.25	0.000
5	6.91E-06	-4.44E-04	-2.90E-04	-0.002	0.002	64.19	0.000
<b>Totals</b>	7.20E-06	-4.44E-04	-2.93E-04	-10.201	8.625	61.61	0.251

Total Unaccountable Loss = Volume Added + dV = 7.23 gal (gain)

Total Unaccountable Loss allowed by CSFM= 8.63 gal


\* Sum includes an additional 1 gal/hr (of testing) allowance







Pressure/Temperature/Time  
Test Section No. 12



# Pressure Test Calculation Worksheet



<b>Location:</b>	Naval Station Roosevelt Roads	<b>Date:</b>	11/3/2002
<b>Segment Name:</b>	Test Section No. 13 PH 1982 to JP-5 Tank Farm	<b>File:</b>	

Segment Pipe Specification									
Pipe Segment	Nominal Dia. (in.)	Outside Dia. (in.)	w.t. (in)	Length (ft)			Volume (gal)	% Volume	
				Buried	Exposed	Total		Buried	Exposed
1	12	12.750	0.322	2830	3	2833	16940	19.0%	0.0%
2	16	16.000	0.500	4666	301	4967	45597	48.1%	3.1%
3	18	18.000	0.500	2240		2240	26412	29.7%	
4	6	6.625	0.280		81	81	122		0.1%
5	3	3.500	0.216		19	19	7		0.0%
<b>Totals</b>				9736	404	10140	89078	96.7%	3.3%

Field Data				
Property	Unit	Initial Value	Final Value	Change
Time	hr		4	4.0
Pressure	psig	212.0	188.0	-24.0
Buried Temp.	deg F	86.1	86.1	
Exposed Temp.	deg F	84.1	87.3	3.2
Average Temp.	deg F	86.0	86.1	0.1
Volume Added	gal			-2.25

Pipe Data		
Property	Units	Value
Material		Carbon Steel
Youngs Modulus	psi	2.90E+07
Poissons Ratio		0.3
Co-eff. Thermal Expansion	1/F	6.50E-06

Fluid Data		
Property	Units	Value
Fluid		JP-5
Fluid Density	lb/cu.ft.	52.33
Fluid Bulk Modulus	psi	217556
Co-eff. Vol. Expansion	1/F	5.00E-04

Pipe Segment	Kp	Kt	dV/V	dV (gal)	Allow* (gal)	dP/dT (psi/F)	dV/dP (gal/psi)
1	5.83E-06	-4.81E-04	-1.90E-04	-3.220	2.598	82.45	0.099
2	5.58E-06	-4.81E-04	-1.84E-04	-8.396	5.644	86.12	0.254
3	5.71E-06	-4.81E-04	-1.87E-04	-4.946	2.885	84.15	0.151
4	5.31E-06	-4.81E-04	-1.78E-04	-0.022	0.037	90.56	0.001
5	5.06E-06	-4.81E-04	-1.72E-04	-0.001	0.004	94.93	0.000
<b>Totals</b>	5.66E-06	-4.81E-04	-1.86E-04	-16.569	15.169	84.84	0.504

Total Unaccountable Loss = Volume Added +dV = 14.32 gal (gain)

Total Unaccountable Loss allowed by CSFM= 15.17 gal

\* Sum includes an additional 1 gal/hr (of testing) allowance

## Strength and Leak Test Data Log



Location:	Naval Station Roosevelt Roads	Date:	11/3/2002
Segment Name:	Test Section No. 13 PH 1982 to JP-5 Tank Farm	File:	LA707418(Q) PM(48) General Reports/Puerto Rico Pressure Test Report/Appendix C[Test Section No. 04.xls]PTCW


Segment Pipe Specification						Signatures and Approvals	
Nom. Size (In.)	w.t (In.)	Length (ft)			Volume (gal)	NFESC	
		Buried	Exposed	Total			
12	0.322	2830	3	2833	16940	Project Engineer	<i>Dale A. England</i>
16	0.500	4666	301	4967	45597		
18	0.500	2240		2240	26412	Test Engineer	<i>Dale A. England</i>
6	0.280		81	81	122		
3	0.216		19	19	7	Test Engineer	

Equipment Calibration Data		Manufacturer/Model No.	Serial No.	Calibration Date
Deadweight Tester		Chandler Engineering / 23-1	25005	4/10/2001
Pressure Recorder		Dickson / PR8100PB24S	8114532	4/2/2001
Digital Thermometer		Fluke 52	7021142	4/2/2001
Pressure Gauge		Wika	7021142	7/12/2002

Test Data									
Time	Deadweight Tester (psig)	Ambient Air Temp. (°F)	Buried Pipe Temp. (°F)	Exposed Pipe Temp. (°F)	Ground Temp. (°F)	Volume Added (gal)	Volume Removed (gal)	Gauge Pressure (psig)	Remarks (weather conditions or test activities)
6:20 AM	67.0								Start Pressuring
7:50 AM	224.0	81.2	81.2	81.7					START TEST
8:00 AM	222.0	82.3	81.3	81.7					Overcast
8:15 AM	219.0	82.4	81.4	81.9					Overcast
8:30 AM	215.0	82.4	81.5	81.9					
8:45 AM	213.0	83.5	81.7	82.3					
9:00 AM	210.0	83.7	81.9	82.3					
9:15 AM	209.0	83.7	81.9	82.5					
9:30 AM	207.0	84.7	82.1	82.9					
9:45 AM	205.0	85.1	82.4	83.1					
10:00 AM	204.0	85.1	82.5	83.3		10.9			Repressure
10:01 AM	220.0	85.1	82.5	83.5					
10:15 AM	219.0	85.7	82.7	83.3					
10:30 AM	218.0	85.0	82.9	83.5					
10:45 AM	217.0	86.2	83.0	83.3					Overcast
11:00 AM	215.0	85.6	83.3	83.3					
11:15 AM	214.0	86.2	83.4	83.7					
11:30 AM	213.0	86.3	83.5	84.1					
11:45 AM	212.0	85.5	83.8	84.1					
11:50 AM	212.0	85.6	83.9	84.1					START LEAK TEST
12:20 PM	207.0	89.4	85.9	87.0					
12:50 PM	204.0	88.3	85.5	86.5					
1:10 PM	202.0	86.6	86.3	86.5					
1:40 PM	197.0	86.6	87.7	86.5					
2:20 PM	193.0	88.0	88.3	87.2					
2:32 PM	192.0	88.1	88.7	87.2					Repressure
2:33 PM	200.0	87.9	88.7	87.2		5.5			
2:50 PM	196.0	87.9	89.0	87.3					
3:20 PM	192.0	86.0	89.2	87.5					
3:50 PM	188.0	86.1	89.5	87.3					LEAK TEST ACCEPTED



Pressure/Temperature/Time  
Pressure Test Segment No. 13



8:30 AM 12:20 PM

Temperature deg. F

Pressure (psi)





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix D – Test Equipment Calibration Certificates**



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**



## *Standard Calibrations, Inc.*

Electronic & Pneumatic Control System Specialist

### Certificate of Calibration

**For Instrument** EG&G CHANDLER ENG.      **Model** 23-1      **Serial Number** 25005

**Description**      DEAD WEIGHT TESTER

<b>Customer</b> OCSF	<b>ID Number</b> 053342	<b>Asset #</b>
<b>P.O. #</b> VISA	<b>Job ID</b> 12838-03	<b>Cert #</b> 053342:986892203

**Notes**

Standard Calibrations, Inc. hereby certifies that...

the above described instrument was tested in accordance with all published specifications at the time of calibration specified below. Using standards whose accuracies are traceable to the National Institute of Standards and Technology (NIST) within the limitations of the Institute's calibration services, or have been derived from accepted values or physical constants, or have been derived by ratio or self calibration techniques. All calibration activities performed are in compliance with MIL-STD-45662A; ANSI/Z540-1-1994 and ISO 9002.

Note: This document may not be reproduced except in full, without the written approval of Standard Calibrations, Inc.

**CALIBRATION INFORMATION**

<b>Received</b>	<b>Cal Date</b> 04/10/01	<b>Temperature</b> 70.00 °F
<b>INOPERATIVE</b>	<b>Cal Due</b> 04/10/03	<b>Humidity</b> 50.00 %
	<b>Pass</b> Y	<b>Tech</b> 7
	<b>Cal Procedure</b> OOL	

**Notes** OOL CAL

**STANDARDS USED FOR CALIBRATION**

Asset	Mfg	Mod.	Description	Calibration Date	Due Date
-------	-----	------	-------------	------------------	----------

Approved By:   
Title: Calibration Coordinator

SCI Chesapeake, VA 23320 Office 757-549-6534 Fax 757-549-0666  
www.standardcal.com

Page 1 of 1 of Cert # 053342:986892203

File: rcent01.rpt



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

**CHANDLER  
ENGINEERING**

ISO 9001 CERTIFIED

**HYDRAULIC DEADWEIGHT TEST CERTIFICATE - 0.05% ACCURACY**

Customer:	STANDARD CALIBRATION	Certificate Number:	10144
Address:	908 A VENTURES WAY	Calibration Date:	April 10, 2001
City, State, Country:	CHESAPEAKE, VA	Reference Temperature:	70°F
Sales Order Number:	RASB33	Calibration Procedure:	MTE-2001
Customer Order Number:	N/A		

CALIBRATION STANDARDS					
Identification Number	Manufacturer	Description	Model Number	Serial Number	Exp. Date
620-051	Sartorius	Balance	1602	3310020	06/20/01
620-052	Sartorius	Balance	E55005	37010015	06/20/01
620-053	Sartorius	Balance	3662	3210003	06/20/01
620-055	Chandler Engineering	MFG. Transfer Standard	15-0006	620-055	03/16/02

Chandler Engineering certifies that the instrument listed below has been tested, calibrated (if necessary), and meets the criteria established in the referenced procedure. The standards used are traceable to the National Institute of Standards and Technology.

DWT Type:	23-001	Reference Height (in/cm):	3.1779	Total Mass (grams):	6273.6
Serial No:	25005	Crossfloat Pressure (psi):	600.00	Calculated Piston Area (in <sup>2</sup> ):	0.027662
Press. Range:	5/1,000	Gravity (cm/sec <sup>2</sup> ):	980.665	Calculated Piston Area (cm <sup>2</sup> ):	0.378972

Nominal Pressure (grams)	Bottom Tolerance	Top Tolerance	Mass Before Adj. (grams)	Pass/Fail (P/F)	Mass After Adj. (grams)	Pass/Fail (P/F)	Calculated Pressure (kPa)	Calculated Pressure (BAR)	Calculated Pressure (psi)
100A	1,254.2	1,254.6	1,254.5	P	1,254.6	P	689.35	6.89	99.98
100B	1,254.2	1,254.6	1,254.6	P	1,254.6	P	689.41	6.89	99.99
100C	1,254.2	1,254.6	1,254.5	P	1,254.5	P	689.35	6.89	99.98
100D	1,254.2	1,254.6	1,254.6	P	1,254.6	P	689.41	6.89	99.99
100E	1,254.2	1,254.6	1,254.6	P	1,254.6	P	689.41	6.89	99.99
100F	1,254.2	1,254.6	1,254.6	P	1,254.6	P	689.41	6.89	99.99
100G	1,254.2	1,254.6	1,254.5	P	1,254.5	P	689.35	6.89	99.98
100H	1,254.2	1,254.6	1,254.6	P	1,254.6	P	689.41	6.89	99.99
100I	1,254.2	1,254.6	1,254.6	P	1,254.6	P	689.41	6.89	99.99
20A	250.84	250.93	250.92	P	250.92	P	137.88	1.38	20.00
20B	250.84	250.93	250.93	P	250.93	P	137.89	1.38	20.00
20C	250.84	250.93	250.84	P	250.84	P	137.84	1.38	19.99
20D	250.84	250.93	250.91	P	250.91	P	137.88	1.38	20.00
10	125.42	125.46	125.45	P	125.45	P	68.94	0.69	10.00
5	62.708	62.733	62.719	P	62.719	P	34.46	0.34	5.00
2A	25.084	25.093	25.084	P	25.084	P	13.78	0.14	2.00
2B	25.084	25.093	25.084	P	25.084	P	13.78	0.14	2.00
1	12.542	12.546	12.543	P	12.543	P	6.89	0.07	1.00
Table Weight	62.708	62.733	62.718	P	62.718	P	34.46	0.34	5.00
Total Mass	6,267.0	6,277.0	6,273.6	P	6,273.6	P	3,447.38	34.47	500.00

Certified By:

MTE-3013a

CHANDLER ENGINEERING COMPANY L.L.C.  
2001 N. INDIANWOOD AVE., BROKEN ARROW, OK 74012 USA  
PHONE: (918) 250-7200 FAX: (918) 458-0185 www.chandlereng.com  
e-mail address: chandler@chandlereng.com

Page 1 of 1



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO



## Standard Calibrations, Inc.

Electronic & Pneumatic Control System Specialist

### Certificate of Calibration

**For Instrument** DICKSON                    **Model** PR8100PB24S                    **Serial Number** 8114532  
**Description** PRESS. CHART RECORDER

**Customer** OCSF                    **ID Number** 11461-01                    **Asset #**  
**P.O.#** VISA                    **Job ID** 12838-05                    **Cert #** 10530-02:986244987  
**Notes**

**Standard Calibrations, Inc. hereby certifies that...**

the above described instrument was tested in accordance with all published specifications at the time of calibration specified below. Using standards whose accuracies are traceable to the National Institute of Standards and Technology (NIST) within the limitations of the Institute's calibration services, or have been derived from accepted values or physical constants, or have been derived by ratio or self calibration techniques. All calibration activities performed are in compliance with MIL-STD-45662A; ANSI/Z540-1-1994 and ISO 9002.

Note: This document may not be reproduced except in full, without the written approval of Standard Calibrations, Inc.

#### CALIBRATION INFORMATION

<b>Received</b>	Cal Date	04/02/01	Temperature	70.00 °F
IN TOLERANCE	Cal Due	10/02/01	Humidity	40.00 %
	Pass	Y	Tech	4
<b>Notes</b>	Cal Procedure	17-20MP-06		

#### STANDARDS USED FOR CALIBRATION

Asset	Mfg	Mod.	Description	Calibration Date	Due Date
SC094	USG	NA	GA 1500PSI	10/16/2000	10/16/2001

Approved By: \_\_\_\_\_

Title: Calibration Coordinator

SCI Chesapeake, VA 23320 Office 757-549-6534 Fax 757-549-0666  
www.standardcal.com

Page 1 of 1 of Cert # 10530-02:986244987

File: rrcer101.rpt



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**



## *Standard Calibrations, Inc.*

Electronic & Pneumatic Control System Specialist

### Certificate of Calibration

<b>For Instrument</b> FLUKE	<b>Model 52</b>	<b>Serial Number</b> 7021142
<b>Description</b> DMM		
<b>Customer</b> OCSF	<b>ID Number</b> 053340	<b>Asset #</b>
<b>P.O. #</b> VISA	<b>Job ID</b> 12838-01	<b>Cert #</b> 053340:986245606
<b>Notes</b>		

Standard Calibrations, Inc. hereby certifies that...  
the above described instrument was tested in accordance with all published specifications at the time of calibration specified below. Using standards whose accuracies are traceable to the National Institute of Standards and Technology (NIST) within the limitations of the Institute's calibration services, or have been derived from accepted values or physical constants, or have been derived by ratio or self calibration techniques. All calibration activities performed are in compliance with MIL-STD-45662A; ANSI/Z540-1-1994 and ISO 9002.

Note: This document may not be reproduced except in full, without the written approval of Standard Calibrations, Inc.

#### CALIBRATION INFORMATION

<b>Received</b>	<b>Cal Date</b> 04/02/01	<b>Temperature</b> 70.00° F
<b>IN TOLERANCE</b>	<b>Cal Due</b> 04/02/02	<b>Humidity</b> 40.00 %
	<b>Pass</b> Y	<b>Tech</b> 4
	<b>Cal Procedure</b> 17-20ST-132	

Notes

#### STANDARDS USED FOR CALIBRATION

Asset	Mfg	Mod.	Description	Calibration Date	Due Date
S628	FLUKE	5500A	CALIBRATOR	04/20/2000	04/20/2001
SC030	CODE FARMER	PSYCHRO-DYNE	ELECTRIC PSYCHROMETER	12/18/2000	12/18/2001

Approved By: Michael Buba  
Title: Calibration Coordinator

SCI Chesapeake, VA 23320 Office 757-549-6534 Fax 757-549-0666  
www.standardcal.com

Page 1 of 1 of Cert # 053340:986245606

File: rfcert01.rpt



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

# CALIBRATION CERTIFICATE

THERMOMETERS



HYDROMETERS

Mailing Address  
P.O. Box 640 • Westbury, NY 11590  
Plant Address  
160 Hicks Street • Westbury, NY 11590  
Website  
<http://www.kessler.thomasregister.com>

**KESSLER INSTRUMENTS, INC.**  
CALIBRATION SERVICES

Telephone  
516-334-4063  
Facsimile  
516-334-2689  
E-mail  
KesslerUSA@aol.com

This is to certify that the instrument listed below has been certified in our calibration laboratory using the most sensitive constant temperature equipment available. This calibration has been performed against National Institute for Standards and Technology (formerly NBS) certified master instruments in accordance with the procedures outlined by ASTM E77-98 and NIST (NBS) special publication 250-23, Liquid-in-glass Thermometer Calibration Services. This calibration meets all requirements of ISO 9000.

TESTED FOR: WORLEY INT'L IN

ISO 9002 CERTIFIED CALIBRATION PERFORMED

THERMOMETER CAT# 1256-C    ASTM 59F    RANGE: 0/180F    DIVISIONS: 1 DEG    IMMERSION: TTL  
Instrument serial number: 407192    Date certified: 04-19-2001  
Marked: KESSLER    RECALIBRATION RECOMMENDED 1 YEAR FROM ABOVE DATE

POINT(S) TESTED	READING OF THIS INSTRUMENT	CORRECTION
32.0F	32.0F	0.0F
80.0F	79.9F	0.1F
130.0F	129.7F	0.3F
180.0F	179.8F	0.2F

IF NO SIGN IS GIVEN ON THE CORRECTION, THE TRUE READING IS HIGHER THAN THE INDICATED READING.  
IF THE SIGN GIVEN IS NEGATIVE, THE TRUE READING IS LOWER THAN THE INDICATED READING.  
THE ABOVE READINGS WERE MADE UNDER 10X MAGNIFICATION AND RESOLVED TO THE NEAREST 0.1F  
ESTIMATED UNCERTAINTIES IN THE ABOVE CORRECTIONS DO NOT EXCEED +/- 0.2F  
FOR A DISCUSSION OF ACCURACIES ATTAINABLE WITH SUCH THERMOMETERS SEE NIST (NBS) SPECIAL PUBLICATION 250-23.  
ALL TEMPERATURES IN THIS REPORT ARE BASED ON THE INTERNATIONAL TEMPERATURE SCALE OF 1990 (ITS-90)  
PLEASE REFER TO ATTACHED SHEET FOR PROPER USAGE OF THIS THERMOMETER REGARDING IMMERSION.

SERIAL AND TEST NUMBERS OF KESSLER MADE, NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGY CERTIFIED LIQUID-IN-GLASS THERMOMETERS REFERENCED IN CERTIFICATION OF THE INSTRUMENT LISTED ABOVE: (SHOWN AS STANDARD#,TEST#)

769543,217368    859417,259412-98    791544,220391    793592,236418

CALIBRATION TECHNICIAN: Barbara Plaza

KESSLER INSTRUMENTS, INC.

Ania Watala  
Quality Control Manager  
AW/AW

Test number 37819  
Date completed:04-19-2001



**Distributed by: KESSLER INC. OF TEXAS, 7135 W. Tidwell, Houston TX 77092  
Phone (713) 895-8188    Fax (713) 895-8788**



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix E – Equipment and Materials List**



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

**Equipment**

Equipment	Supplier	Equipment	Supplier
Dead Weight Tester	NFESC	Fuel Bowser	Fuels
110v/220v Power Supply	NAVSTA RR	Clip Board	NFESC
Chart Recorder	NFESC	Misc. Fittings and Tools	NFESC
Pressure Pump	NFESC	Pipeline Locator	NFESC
Safety Gear	Individuals	Flexible Hose	NFESC
Thermometer (ambient)	NFESC	Thermocouples	NFESC
Pressure Gauges	NFESC	UT Measure	NFESC
Wheel and Tape Measure	NFESC	Generator	Worley

**Expendables**

Item	Supplier	Item	Supplier
POL Absorbent pads	NAVSTA RR	Gloves	NFESC
Office Supplies	NFESC	Safety Glasses	NFESC

**NFESC Equipment Inventory**

Inv ID	Component	Qty	Unit	Serial No.	Type
2	Metal Storage Box (Dayton)	1	Each		Support
3	Chair, Wooden Folding	1	Each		Support
5	Utility Bag (green)	1	Each		Support
6	Flash Light (6 Volt)	1	Each		Support
10	Bushings, 3/4-inch X 1/2-inch	14	Each	44244S	Fitting
11	Cup Measure	1	Each		Support
12	Tarp 5'X7'	2	Each		Support
13	Tape Measure - 100'	1	Each		Support
14	Hammer, 16 OZ	1	Each		Support
16	Pipe Nipple, 2-inch x 3-inch	1	Each	P/N: 62-6234	Fitting
17	Pipe Nipple, 2-inch x 6-inch	2	Each	P/N: 62-6283	Fitting





NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

Inv ID	Component	Qty	Unit	Serial No.	Type
18	Plug, 1/2-inch	3	Each	P/N: 62-7364	Fitting
19	Caution Sign	1	Each		Support
20	Valve, ball 1/2-inch	2	Each		Fitting
21	Camlock Fitting 1-1/2-inch	3	Each		Fitting
22	Camlock Fitting 1-inch	3	Each		Fitting
23	Pressure Chart Recorder Model PR8111PB24S	1	Each	S/N: 8114532	Test
24	Valve, ball 1/4-inch	7	Each		Fitting
25	Pipe Wrench 8-inch	1	Each		Support
26	Flow Meter Model 548.400.DU53	1	Each	S/N: 9810154	Test
27	High Pressure Pump	1	Each		Support
28	Dead Weight Tester Model 23- 001-J-B-T	1	Each	S/N: 25005	Test
29	Skillet, 8-inch	4	Each		Support
30	Skillet, 10-inch	4	Each		Support
31	Camlock fitting, 2-1/2-inch	3	Each		Fitting
32	Clamps, 18-inch	2	Each	P/N: 5842	Support
33	Clamps, 16-inch	2	Each	P/N: 5841	Support
34	Clamps, 14-inch	2	Each	P/N: 5840	Support
35	Clamps, 12-inch	2	Each	P/N: 2000	Support
36	Clamps, 8-inch, Clamps Viton	2	Each	P/N: 5836	Support
37	Plug, 1-inch HP	6	Each		Fitting
38	Pressure Regulator, 1/2-inch, 1200 psi	1	Each		Fitting
39	Tee, pipe Galvanized, 1/2-inch	6	Each		Fitting
40	Coupling, quick release 1/2- inch, female	2	Each	P/N: 5601-4- 4S	Fitting
41	Coupling, quick release 3/4- inch, male	1	Each	P/N: 5602-4- 4S	Fitting



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

Inv ID	Component	Qty	Unit	Serial No.	Type
42	Coupling, HP 1-1/2-inch	2	Each		Fitting
43	Coupling, HP 1-inch	6	Each		Fitting
44	Pipe Nipple, 1-inch	5	Each		Fitting
45	Pipe Nipple, 1/2-inch	25	Each		Fitting
46	Union, 1-inch	4	Each		Fitting
47	Coupling, Pipe HP 2-inch	4	Each		Fitting
48	Coupling, quick release, male	9	Each	P/N 5602-8-10S	Fitting
49	Caps, Pipe, HP, 1-inch	6	Each		Fitting
50	Coupling, quick release, female	7	Each	P/N 5601-8-10S	Fitting
51	Valve, ball 1/2-inch	4	Each	P/N: 65-6009	Fitting
52	Strainer, 1/2-inch	1	Each		Fitting
53	Coupling, quick release, male	2	Each	P/N: 5601-12-12S	Fitting
54	Coupling, quick release, female	2	Each	P/N: 5602-12-12S	Fitting
55	Plug, 1/4-inch galv., SQHD steel	1	Each		Fitting
56	Leak detection Ear w/ earphone	1	Each	#01624	Support
57	Oil, Tester 23-70	1	Each		Test
58	Elbow, 1"	1	Each		Fitting
59	Brush, Wire small	1	Each		Support
60	Hose assembly, 1/4" x 16'	1	Each		Fitting
61	Hose assembly, 3/4"x20'	1	Each		Fitting
62	Hose assembly, 1/2"x15'	5	Each		Fitting
63	Hose assembly, 1/2"x20'	2	Each		Fitting
64	Hard plastic shipping container	1	Each		Support



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

Inv ID	Component	Qty	Unit	Serial No.	Type
65	Coupling, 1/2"	4	Each		Fitting
66	Bushings, 2" x 1"	3	Each		Fitting
67	Bushings, 1" x 3/4"	2	Each		Fitting
68	Bushings, 1/4" x 1/2"	3	Each		Fitting
69	Bushings, brass, 1/2" x 1/4"	1	Each		Fitting
70	Pressure Relief, 1/2", 200 psi	1	Each	#101-303	Fitting
71	Check (swing) valve, 1/2"	1	Each		Fitting
72	Pipe Nipple, 3/8"	5	Each		Fitting
73	Thermometer Fluke, Series 51	1	Each	S/N: 6970129	Test
74	Thermometer Fluke, Series 51	1	Each	S/N: 6970130	Test
75	Thermometer Fluke, Series 52	1	Each	S/N: 7021142	Test
76	Thermometer, Fluke, Series 51	1	Each	S/N: 75340007	Test
77	Thermometer, Fluke, Series 51	1	Each	S/N: 75340008	Test
78	Thermometer Fluke, Series 52	1	Each	S/N: 74890020	Test
79	Pressure gauge, 0-600 psi	1	Each	S/N: 8016788-1	Test
80	Pressure gauge, 0-600 psi	1	Each	S/N: 8016788-2	Test
81	Pressure gauge, Test, 0-600	1	Each	ID: 22529	Test
82	First Aid Kit	1	Each		Support
83	Adjustable wrench, 10"	1	Each		Support
84	Adjustable wrench, 12"	1	Each		Support
85	Adjustable wrench, 18"	1	Each		Support
86	Pliers, Tongue & Groove	1	Each		Support
87	Wire Strippers	1	Each		Support
88	Pipe Wrench 18"	1	Each		Support
89	Skillet, 8" x 1/8"	2	Each		Support



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

<b>Inv ID</b>	<b>Component</b>	<b>Qty</b>	<b>Unit</b>	<b>Serial No.</b>	<b>Type</b>
90	Skillet, 6" x 1/8"	2	Each		Support
91	Pressure Relief valve, 1/2"	1	Each	101 to 400 psi	Test
92	Thermocouple Wire	1	Roll	Type K	Test
93	Valve, ball 1/4", w/ vent hoses	10	Each		Fitting



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix F – NAVSTA Roosevelt Roads Project Photographs**



NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO

**Photographs**

<b>Photograph No.</b>	<b>Description</b>
1	Test No. 1 Pier 1 Test Location
2	Test No.1 DFM Valves FP1-102 and FP1-103
3	Test No. 1 DFM Valves FP1-104 and FP1-105
4	Test No. 1 DFM Valves FP1-100 and FP1-101
5	Test No. 1 DFM-Valves FP1-106 and FP1-107
6	Test No. 1 DFM Blind Flange Gasket Leak
7	Test No. 2 JP-5 Valves FP1-108 and FP1-109
8	Test No. 2 JP-5 Valves FP1-110 and FP1-111
9	Test No. 2 JP-5 Valves FP1-112 and FP1-113
10	Test No. 3 Pier 1A Test Location
11	Pier 1A Gate Valves 159, 160, 161, 162, 163 and 164
12	Pier 1 Shore Block Valves TFD-146, TFD-147 and TFJ-216
13	Pier 1A Shore Block Valves TFD-148, TFD-149 and TFJ-217
14	Test No. 7 and 8 Pier 3 Double Block and Bleed Valves
15	Test No. 7 PH 1982 Test Location
16	Pit 24 JP-5 Valve TFJ-213 and DFM Valve No.TFD-154
17	Test No. 8 Valve Pit 56 DFM Valve No.TFD-128
18	Test No. 8 DFM-Primary Test Location at Valve Pit 27
19	Test No. 9 Test Location
20	Test No. 9 PH 1982 JP-5 Valve No.TFJ-231
21	Test No. 10 Test Location
22	Test No. 12 DFM Tank 82
23	Test No. 12 DFM Tank 83
24	DFM Valve Pit No. 18



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

<b>Photograph No.</b>	<b>Description</b>
25	Test No. 12 DFM Tank 1082
26.	Test No. 12 DFM Tank 1995
27	Test No. 12 DFM Tank 1996
28	Test No. 12 DFM Tank 2436
29	Test No. 12 Valve Pit No. 8 DFM Valve No.TFD-144
30	Test No. 12 Pump Pressure Relief Gasket Leak
31	Test No. 13 JP-5 Test Location
32	Test No. 13 Tank 381 Valves TFJ-134, TFJ-135 and TFJ-138
33	Test No. 13 Valve Pit No. 10 JP-5 Valve No.TFJ-123
34	Test No. 13 JP-5 Tank 2270
35	Test No. 13 JP-5 Tank 2271
36	Test No. 13 JP-5 Tank 2272
37	Test No. 13 JP-5 Tank 2273
38	Test No. 13 JP-5 Tank 2274
39	Test No. 8 Secondary PH 466 Valve No. PH-466-108 and PH-466-109
40	PH 1982 Containment Area 16-Inch Tees and Check Valves
41	Annovi Reverberi Pressure Pump
42	Valve Pit No.3 Valve No.TFJ-212
43	Leak Detection Probe Holes
44	Nitrogen and SF <sub>6</sub> Injection for Leak Detection



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 1 – Test No. 1 Pier 1 Test Location




Photograph No. 2 – Test No. 1 DFM Valves FP1-102 and FP1-103





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 3 – Test No. 1 DFM Valves FP1-104 and FP1-105




Photograph No. 4 – Test No. 1 DFM-S Valves FP1-100 and FP1-101



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 5 – Test No. 1 DFM Valves FP1-106 and FP1-107




Photograph No. 6 – Test No. 1 DFM Blind Flange Gasket Leak



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 7 – Test No. 2 JP-5 Valves FP1-108 and FP1-109




Photograph No. 8 – Test No. 2 JP-5 Valves FP1-110 and FP1-111




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 9 – Test No. 2 JP-5 Valves FP1-112 and FP1-113




Photograph No. 10 – Test No. 3 Pier 1A Test Location




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 11 – Pier 1A Gate Valves 159, 160, 161, 162, 163 and 164




Photograph No. 12 – Pier 1 Shore Block Valves TFD-146, TFD-147 and TFJ-216




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 13 – Pier 1A Shore Block Valves TFD-148, TFD-149 and TFJ-217




Photograph No. 14 – Test No. 7 and 8 Pier 3 Double Block and Bleed Valves



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 15 – Test No. 7 PH-1982 Test Location



Photograph No. 16 –Pit 24 JP-5 Valve No.TFJ-213 and DFM Valve No.TFD-154




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 17 – Test No. 8 Valve Pit 56 DFM Valve No.TFD-128




Photograph No. 18 – Test No. 8 DFM-Primary Test Location at VP 27






**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 19– Test No. 9 Test Location



Photograph No. 20– Test No. 9 PH 1982 JP-5 Valve No.TFJ-231




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 21– Test No. 10 Test Location




Photograph No. 22–Test No. 12 DFM Tank 82 Valves TFD-108 and TFD-110




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 23–Test No. 12 DFM Tank 83




Photograph No. 24–DFM Valve Pit No. 18




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 25–Test No. 12 DFM Tank 1082



Photograph No. 26 Test No 12 DFM Tank 1995




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 27 – Test No. 12 DFM Tank 1996



Photograph No. 28 – Test No. 12 DFM Tank 2436



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 29 – Test No. 12 Valve Pit No. 8 DFM Valve No.TFD-144




Photograph No. 30 – Test No. 12 Pump Pressure Relief Gasket Leak




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Test No. 31 Test No. 13 JP-5 Test Location




Photograph No. 32 –Test No. 13 Tank 381 Valves TFJ-134, TFJ-135 and TFJ-138




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 33 – Test No. 13 Valve Pit No. 10 JP-5 Valve No. TFJ-123




Photograph No. 34 – Test No. 13 JP-5 Tank 2270





**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 35 – Test No. 13 JP-5 Tank 2271



Photograph No. 36 – Test No. 13 JP-5 Tank 2272




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 37 – Test No. 13 JP-5 Tank 2273



Photograph No. 38 – Test No. 13 JP-5 Tank 2274




**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 39 – Test No. 8-Secondary PH 466 Valve No. PH-466-108 and PH-466-109




Photograph No. 40 – PH 1982 Containment Area 16-Inch Tees and Check Valves



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 41 – Anovi Reverberi Pressure Pump



Photograph No. 42 – Valve Pit No.3 Valve No.TFJ-212



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---



Photograph No. 43 – Leak Detection Probe Holes



Photograph No. 44 – Nitrogen and SF6 Injection for Leak Detection



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix G – Alpha Leak Detection Records**

---

**Summary of Events for Worley International  
Job #6161 in Puerto Rico  
19-28 August 2002**

**19 August 2002**

- Travel and purchase supplies.

**20 August 2002**

- Received site orientation and work permits
- Performed line location and began probing. Requested laborers to probe and rock drill as specified in Purchase Order due to ground conditions

**21 August 2002**

- Resumed line location. Two additional laborers arrived with jackhammer (not rock drill). Gave them instructions on how to probe.
- Receive delivery of nitrogen and argon cylinders.
- Probing continued to be difficult and time-consuming.

**22 August 2002**

- SF6 cylinder arrived at 7:00 a.m.
- Probers acquired drill and drilled holes.
- Lynn Thornton went to find welder to repair probe bars.
- At 2:53 p.m., Alpha technicians started to inject SF6 then nitrogen. Collins Albert and Kirsten Glesne went to the other end and found JP-5 coming out of pipeline. Shutdown and called in trucks to get JP-5 out of pipeline. Began to GPS pipeline. Two workers continued probing pipeline.

**23 August 2002**

- Vacuum truck arrived, started pushing JP-5 with N2. Probers continued probing pipeline. As of 12:00 p.m. have removed 9,000 gallons total.
- Kirsten Glesne showed Lynn Thornton what pipeline needed to be located. Also added more nitrogen to pipeline.
- At 4:00 pm 12,600 gallons had been retrieved from pipeline.

**24 August 2002**

- Vacuum truck arrived and started to retrieve more JP-5.
- At 3:00 p.m. estimated retrieve from pipeline was 17,000 gallons.
- Performed line location on 12" pipeline that was pigged and GPS data collected.

**25 August 2002**

- Performed line location and GPS all other pipelines as directed by Kirsten Glesne.

**26 August 2002**

- Connected SF6 and nitrogen to fill pipeline so we could test probe holes. We tried to remove more JP-5.
- Bled down to atmospheric pressure
- Began flow with SF6 and then added nitrogen. Had line starting to pressure up.
- At 3:30 p.m., Commander shut us down. We were at 67 psig on pipeline and as late as it was, he didn't want us to go over 70 psig. We then took leak guns and went over pipeline. No indications of leaks were found.

**27 August 2002**

- Hooked up and started to pressure up pipeline.
- At 6:00 p.m., reached 153 psig., Collins Albert and Lynn Thornton tested probe holes to check for leaks. No indications of SF6 were found.

**28 August 2002**

- Verified pressure on pipeline 153 psig. Lynn Thornton and Collins Albert started to test probe holes. No indications of SF6 were found.
- At 7:20 a.m., Kirsten Glesne arrived and verified pipeline pressure.
- Bled off pipeline, then purged line with nitrogen to displace SF6/nitrogen mixture.
- Installed new gaskets on flanges and checked for SF6. Pressured line to 20 psig. for nitrogen blanket on line.



## Job Record - Services

Client: Wesley Jones

Date: 8/16/02

Contact Name: Wesley Jones

Client Job No.: 2074512

Job Description: SF6 Leak Detection (listening equipment) at 200

Lead Technician: T. J. ...

Technicians: Call ...

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection – SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	2:28	5:58	/	3	
<b>Leak Detection – Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem						
Vehicle - ½ or ¾ ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft.						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
<b>Total</b>						<b>\$</b>

Wesley Jones  
Approval - Customer Representative

8/16/02  
Date

## Job Record - Services

Client: Worley T. Department 2 Date: 8/19/02

Contact Name: H. S. Glover Client Job No.: 7070.10

Job Description: SF6 Leak Detection (7.00)

Lead Technician: T. Lynn Thorton Technicians: Colton Albert

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF6</b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	8:30	8:45	/	14.5	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem _____	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF6 Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
					<b>Total</b>	<b>\$</b>

*T. Lynn Thorton*  
Approval - Customer Representative

8/28/02  
Date

Rev.: 07/19/02

## Job Record - Services

Client: Walter International Inc Date: 5/20/02  
 Contact Name: Kevin Glover Client Job No.: 7074-12  
 Job Description: SF6 Leak Detection (Secondary Piping on P-100)

Lead Technician: T Lynn Throster Technicians: Collins M.B.

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	6:30	5:30	1	10	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>2</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
<b>Total</b>						<b>\$</b>

K. Glover  
**Approval - Customer Representative**


5/28/02  
**Date**

## Job Record - Services

Client: Walter International Tank Date: 8/28/02  
 Contact Name: Kimberly Gloom Client Job No.: 7074-12  
 Job Description: SF6 Leak Detection (Locating Pipeline Leak)

Lead Technician: T Lynn Thurston Technicians: Colleen Abbott

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF6</b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	1:30	6:30	1	4	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>for two</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF6 Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
<b>Total \$</b>						

  
 \_\_\_\_\_  
 Approval - Customer Representative

8/28/02  
 \_\_\_\_\_  
 Date

rev.: 07/19/02

## Job Record - Services

Client: Water International Inc. Date: 8/22/02  
 Contact Name: Ronnie Glover Client Job No.: 7074-8  
 Job Description: Probing Pipeline, 60' and 100' deep, all work 12  
and installing GPS for the  
 Lead Technician: T Lynn Thayer Technicians: Colton Albert

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	6:30	6:30	1	11	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>for two men</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
<b>Total \$</b>						

*R. Glover*  
 Approval - Customer Representative


8/22/02  
 Date

rev.: 07/19/02

## Job Record - Services

Client: Worley International Inc Date: 8/23/02  
 Contact Name: Kevin Glasgow Client Job No.: 7074-18  
 Job Description: Robbing 1/2" & 3/4" iron pipe, 305' from P/L, 7:11 AM - 8:00 AM, 556' loss detection.  
 Lead Technician: Thyng Thornton Technicians: Colleen Adams

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	6:30	8:00	1	10	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>for two</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
<b>Total \$</b>						

  
 \_\_\_\_\_  
 Approval - Customer Representative

8/28/02  
 \_\_\_\_\_  
 Date

rev.: 07/19/02

## Job Record - Services

Client: Winters International Inc. Date: 8/24/02  
 Contact Name: Kristen Glover Client Job No.: 7074-10

Job Description: JIS removal on high polyethylene  
with 1/2 ton pick-up and 1/4 ton pick-up  
also 1/2 ton pick-up

Lead Technician: T Lynn Thornton Technicians: Colleen Albert

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> Two technicians, one leak detection instrument, one electronic line locator, one GPS, & one vehicle.	1	6:30	5:30	1	10	
<b>Leak Detection - Sonic</b> Two technicians, one sonic leak detection instrument, one electronic line locator, & one vehicle.						
<b>Electronic Line Location Services</b> Two technicians, one sonic leak detection instrument, one electronic line locator, & one vehicle.						
<b>Pig-Tracking Services</b> Two technicians, one line locator, one listening device, one notebook computer, one GPS, & one vehicle.						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> Two technicians, one leak detection instrument, one GPS, & one vehicle.						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>for 2 techs</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: <u>115</u> lbs.	1					
No. of Leaks Found: _____						
Other: <u>500</u>	1					
Other: _____						
Other: _____						
Other: _____						
<b>Total \$</b>						

[Signature]  
 Approval - Customer Representative

8/28/02  
 Date

## Job Record - Services

Client: Wentley International Inc

Date: 8/25/02

Contact Name: Justin Glenn

Client Job No.: 5070-12

Job Description: Locate pipeline and GPS system, replace  
on road pipe

Lead Technician: T Lynn Thurston

Technicians: Colton Alford

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	21	8:00	1:00	/	18	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>for two men</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other: <u>GPS</u>	1					
Other:						
Other:						
Other:						
<b>Total</b>						<b>\$</b>

A. Glenn  
Approval - Customer Representative

8/28/02  
Date



## Job Record - Services

Client: Worley International Inc. Date: 8/26/02  
 Contact Name: Kristin Calant Client Job No.: 7074-12  
 Job Description: Finish cutting fuel line on #2 start with SF6  
Leak Detection on #2 fuel  
 Lead Technician: T. Lynn Thornton Technicians: Collin Albert

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> Two technicians, one leak detection instrument, one electronic line locator, one GPS, & one vehicle.	1	5:30	5:30	/	11	
<b>Leak Detection - Sonic</b> Two technicians, one sonic leak detection instrument, one electronic line locator, & one vehicle.						
<b>Electronic Line Location Services</b> Two technicians, one sonic leak detection instrument, one electronic line locator, & one vehicle.						
<b>Pig-Tracking Services</b> Two technicians, one line locator, one listening device, one notebook computer, one GPS, & one vehicle.						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> Two technicians, one leak detection instrument, one GPS, & one vehicle.						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>for two men</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input checked="" type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator	1	4:30	5:30	/	1	111
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other: <u>NO. S.N. 8K 159, 94117, 2400</u>	9					
Other: <u>106370, 106373, 64513, 440104</u>						
Other: <u>1011, 400000, 101</u>						
Other: <u>no reads on line 21' long</u>	1					
<b>Total \$</b>						

Kristin Calant  
 Approval - Customer Representative

8/28/02  
 Date

## Job Record - Services

Client: Leisure International Tr Date: 8/27/02  
 Contact Name: Kristen Glaze Client Job No.: 7074-12  
 Job Description: SFB Leak Detection, A\* Injection

Lead Technician: Tyler Thornton Technicians: Collins Albert

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	6:30	7:30		1.0	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem <u>For Tyler</u>	2					
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input checked="" type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator	1					
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
<b>Total \$</b>						

AK Glaze  
Approval - Customer Representative

8/28/02  
Date

rev.: 07/19/02

## Job Record - Services

Client: Worley International Inc Date: 8/28/02  
 Contact Name: Kristen Glavin Client Job No.: 7070-0

Job Description: SF6 Leak Detection, New holes on line, bleed out  
1/2" & 3/4" on 10" line, truck, pig out line and  
lower 10" to 12" on pipe line (Trench)

Lead Technician: T Lynn Thornton Technicians: Collin Alder

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>	1	<del>5:30</del>	<del>11:00</del>	<del>1:00</del>	<del>4:30</del>	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: <input type="text"/>						
Senior Technician: <input type="text"/>						
Supervisor / Inspector / Boat Captain: <input type="text"/>						
Engineer / Superintendent: <input type="text"/>						
Per Diem						
Vehicle - 1/2 or 3/4 ton pick-up: <input type="text"/>						
Vehicle - 4-wheel drive or one ton pick-up: <input type="text"/>						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: <input type="text"/> ft. <input type="text"/>						
SF <sub>6</sub> Used: <input type="text"/> lbs.						
No. of Leaks Found: <input type="text"/>						
Other: <input type="text"/>						
Other: <input type="text"/>						
Other: <input type="text"/>						
Other: <input type="text"/>						
<b>Total \$</b>						

*T. Lynn Thornton*  
 Approval - Customer Representative

8/28/02  
 Date

rev.: 07/19/02

## Job Record - Services

Client: Wesley Industrial Tank  
 Contact Name: Kurtis G...

Date: 8/28/02  
 Client Job No.: 700418

Job Description: Report and Cleanup on Tank

Lead Technician: Dylan Thomas

Technicians: Callan Alpat

	Quantity	Time Start	Time Stop	Break	Hours	Amount (\$)
<b>Services</b>						
<b>Leak Detection - SF<sub>6</sub></b> <small>Two technicians, one leak detection instrument, one electronic line locator, one GPS, &amp; one vehicle.</small>					1.5	
<b>Leak Detection - Sonic</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Electronic Line Location Services</b> <small>Two technicians, one sonic leak detection instrument, one electronic line locator, &amp; one vehicle.</small>						
<b>Pig-Tracking Services</b> <small>Two technicians, one line locator, one listening device, one notebook computer, one GPS, &amp; one vehicle.</small>						
<b>Flame Ionization &amp; Combustible Gas Leak Surveys</b> <small>Two technicians, one leak detection instrument, one GPS, &amp; one vehicle.</small>						
<b>Additional Personnel / Equipment</b>						
Technician: _____						
Senior Technician: _____						
Supervisor / Inspector / Boat Captain: _____						
Engineer / Superintendent: _____						
Per Diem						
Vehicle - 1/2 or 3/4 ton pick-up: _____						
Vehicle - 4-wheel drive or one ton pick-up: _____						
Other: <input type="checkbox"/> Leak Detection Instrument <input type="checkbox"/> Electronic Line Locator						
Other: <input type="checkbox"/> Pig-Tracking Transmitter <input type="checkbox"/> Pig-Tracking Receiver						
Other: Trailer: _____ ft. _____						
SF <sub>6</sub> Used: _____ lbs.						
No. of Leaks Found: _____						
Other:						
Other:						
Other:						
Other:						
					<b>Total</b>	<b>\$</b>

[Signature]  
 Approval - Customer Representative

8/28/02  
 Date



**NAVAL FACILITIES ENGINEERING SERVICE CENTER  
PRESSURE TESTING COMPLETION REPORT – NAVAL STATION ROOSEVELT ROADS PUERTO RICO**

---

**Appendix H – Daily Production Site Reports**



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #1

**Date:** Monday, July 08, 2002      **Job No:** 065/07074-18  
**Delivery Order No:** 7074-18      **Site Report No:** 707418-G44-0800D  
**Project Title:** Pressure Testing      **Work Location:** Roosevelt Roads, Puerto Rico  
**COTR:** Terri Regin      **Contract No:** N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1		
<b>Contractor Name:</b>	Worley International Inc		
<b>General Type of Work:</b>	Pressure Testing		
<b>Number of Staff on site:</b>	2		
<b>Work Location:</b>	NAVSTA Fuels Depot		
<b>Hours Worked Today:</b>	9.5		
<b>Job Safety Meeting:</b>	YES / NO		
<b>Lost Time Incident:</b>	YES / NO		
<b>Hazardous Material Release:</b>	YES / NO		

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	0%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	Dale England & Bill Hinkle arrived at NAVSTARR at 8:00 AM after renting generator. At 9:20 AM obtained Contractor ID Cards. At 9:30 AM, discussed SOW with Jim Rice. Jim said that SOW for pressure testing had changed. New pressure testing schedule would test all DFM-S system first. Prepared test manifold, hoses, etc and connected to VP-27. At 4:30 PM, left NAVSTARR when notified that DFM-S system not ready until Tuesday 9 July.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Change to test DFM-S first. Jim Rice said that he was unaware that Worley would arrive on Monday. No preparation of DFM-S pipelines or personnel allocated. Fuels said that no personnel would be available after 3:30 PM each day to support testing. ** While reviewing test sections, discovered that 12" flange and 6" flanges in JP-5 Tank Farm Valve Pit 11 were leaking and pit bottom contained JP-5. Notified Jim Rice at 12:00 PM and he organized vacuum truck to suction JP-5. Jim Rice said that he would temporarily tighten flanges and Worley to install missing bolts and repair.
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Pressure test DFM-S pipelines from Pier 1, 1A, 3 to PH 1982 to 82-83 to 1995, 1996.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #2

**Date:** Tuesday July 09, 2002      **Job No:** 065/07074-18  
**Delivery Order No:** 7074-18      **Site Report No:** 707418-G44-0801D  
**Project Title:** Pressure Testing      **Work Location:** Roosevelt Roads, Puerto Rico  
**COTR:** Terri Regan      **Contract No:** N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	2			
<b>Work Location:</b>	NAVSTA Fuels Depot			
<b>Hours Worked Today:</b>	9.5			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	0%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 9:36 AM, instruments and manifold connected. At 9:39 AM, Fuels pressured from PH 1982 to 27 PSI using Tank 83. Secure PH 1982 valves. At 9:45 AM, start pressuring. At 10:15 AM, NFESC pump stopped. At 10:30 AM, repaired pump. No pressure increase evident. At 11:15 AM, Fuels pressured from PH 1982 to 70 PSIG. At 11:12 AM, pressure fell to 27 PSIG. At 11:15 AM, pressured from PH 1982 to 80 PSIG. Pressure fell to 27 PSIG. Removed Tank 82-83 line from test segment. At 11:45 AM, Fuels personnel to lunch. NFESC pump stopped after pumping 2 additional gallons. At 1:40 PM, Fuels pressured to 80 PSIG from PH 1982. At 2:00 PM, pressure to 27 PSIG. 27 PSIG is static head pressure. Received permission from Jim Rice to use Fuels pressure pump. Looked for connecting fittings to use Fuels pump until 2:45 PM. Fuels notifies that all fuel, vacuum truck and personnel would secure area at 3:00 PM. At 4:30 PM, off NAVSTARR.
<b>Problems / Areas of Concern:</b>	NFESC pump inoperable. Using Fuels pump. Unexplained pressure drop. All Teflon tape left in PH 466 missing. Fuels spent till 2:00 PM, attempting drain up of JP-5 pipeline to tighten VP 11 flange leaks. Will attempt repairs on 10 July
<b>General Comments:</b>	Plan to pressure system. Open individual tank valves to allow air to vent into tanks while running PH 1982 pump. Pressure pipeline in segments to rule in/rule out possible piping/ valving leaks. Obtained permission from Jim Rice to furnish personnel and fuel truck until 6:00 PM to support testing. Pigs for cleaning and gauging arrive NAVSTARR. Jim Rice informs that he will be on leave on 10 July. Mr. Brown stateside until 15 July.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #3

**Date:** Wednesday July 10, 2002      **Job No:** 065/07074-18  
**Delivery Order No:** 7074-18      **Site Report No:** 707418-G44-0802D  
**Project Title:** Pressure Testing      **Work Location:** Roosevelt Roads, Puerto Rico  
**COTR:** Terri Regin      **Contract No:** N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	2			
<b>Work Location:</b>	NAVSTA Fuels Depot			
<b>Hours Worked Today:</b>	12			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	10%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 8:20 AM, pressure from PH 1982 to 95-96-466-Pier 1A and Pier 1 to 70 PSIG. At 8:25 AM, open PH 466 valve and include Pier 3 piping. At 8:34 AM, pressure pipeline system to 95 PSIG. At 8:39 AM, 96 PSIG at VP 27 (test site). Wait on 1-1/2" suction hose and tanker truck. At 9:10 AM, connected pump. Fuels pump would not start. Motor froze. At 9:25 AM, turned motor by hand and connected fuel truck to pump suction. Start pressuring with 96 PSIG. At 9:55 AM, shut down pressuring with 140 PSIG on gauge. Actual pressure 87 PSIG with friction pressure removed. At 10:03 AM, 136 PSIG on pipeline with 15.2 gallons injected. At 10:10 AM, start test with 162 PSIG from VP 27. At 2:10 PM, strength test accepted with 163.5 PSIG. At 6:10 PM, leak test accepted with 158.5 PSIG. Fuels bled pressure through PH 1982. Rigged down equipment. At 6:45 PM, left NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	NFESC pump inoperable. Using Fuels pump. Have to supply positive suction pressure to Fuels pump as Fuels pump will not pull own suction. Lt. Feliz denied any pressure testing on Saturday and Sunday.
<b>General Comments:</b>	Hot and Sunny. Storm expected on Friday 12 July.
<b>Work Planned Next 24 Hours:</b>	Pressure test DFM-Primary pipeline from Pier 1, 1A, 3 to PH 1982 to 1995, 1996.





NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #4

Date: Thursday July 11, 2002      Job No: 065/07074-18  
 Delivery Order No: 7074-18      Site Report No: 707418-G44-0803D  
 Project Title: Pressure Testing      Work Location: Roosevelt Roads, Puerto Rico  
 COTR: Terri Regin      Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1			
Contractor Name:	Worley International Inc			
General Type of Work:	Pressure Testing			
Number of Staff on site:	2			
Work Location:	NAVSTA Fuels Depot			
Hours Worked Today:	12			
Job Safety Meeting:	YES / NO			
Lost Time Incident:	YES / NO			
Hazardous Material Release:	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	10%			
Anticipated Completion Date:	August 05, 2002			

Summary of Work Completed:	<p>At 7:00 AM, Dale England &amp; Bill Hinkle arrived at NAVSTARR. At 7:30 AM, disconnected Test Manifold at VP27 and reinstalled from DFM-S to DFM-Primary. At 8:45 AM, open VP-27 Main Line Valve. At 9:22 AM, start pressuring from PH 1982 with 96 PSIG. At 9:38 AM, pressure at PH 1982. At 10:12 AM, repressured from PH 1982 to 140 PSIG. Shut PH 1982 valves. At 10:15 AM, start pressuring with Fuels pressure pump from 132 PSIG. At 10:29 AM, at test pressure with 157 PSIG and 8.8 gallons pumped. At 10:30 AM, start strength test with 157 PSIG. At 2:30 PM, strength test accepted with 157.2 PSIG and start leak test. At 6:30 PM, leak test accepted with 153.0 PSIG. At 7:00 PM, left NAVSTARR.</p> <p>** Leaks to be repaired on new VP 24 valve 2" nipple on air eliminator and tubing fitting on body block and bleed. Outer seal on check valve movement arm dripping at PH 1982.</p>
Agreed Scope Changes:	
Problems / Areas of Concern:	NFESC pump inoperable. Using Fuels pump. Lt. Feliz after discussion will allow one four hour test on Saturday. Schedule DFM Pier 1 test on Saturday 13 July.
General Comments:	Hot and Sunny.
Work Planned Next 24 Hours:	Test from PH 1982 to 95-96 and 82-83.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**

**DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING**

**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY  
SITE WORK DAY #5**

<b>Date:</b>	Friday July 12, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G44-0804D
<b>Project Title:</b>	Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1		
<b>Contractor Name:</b>	Worley International Inc		
<b>General Type of Work:</b>	Pressure Testing		
<b>Number of Staff on site:</b>	2		
<b>Work Location:</b>	NAVSTA Fuels Depot		
<b>Hours Worked Today:</b>	8.5		
<b>Job Safety Meeting:</b>	YES / NO		
<b>Lost Time Incident:</b>	YES / NO		
<b>Hazardous Material Release:</b>	YES / NO		

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	15%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 8:30 AM, connected Test Manifold at PH 1982 to test 95-96 and 82-83 primary pipeline with 35 PSIG. At 8:32 AM, start pressuring. At 9:00 AM, 90 gallons pumped. At 9:30 AM, 176 gallons pumped. At 9:42 AM, shut down 1-1/2" suction hose gasket leaking. At 10:15 AM, 262 gallons pumped. At 11:00 AM, 383 gallons pumped. At 12:40 PM, 489 gallons pumped. At 12:55 PM, shut down closed 95-96 pipeline off. Pressure from 1982 to 82-83 to 142 PSIG. At 1:05 PM, open 95-96 valve pipeline system equalized to 134 PSIG. At 1:30 PM, could not start pressure test due to time that pressure test would complete. Also thunder and lightning on base. At 2:00 PM, rig down and move testing equipment to Pier 1A. At 3:30 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	NFESC pump inoperable. Using Fuels pump.
<b>General Comments:</b>	Early morning rain. Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	Test Pier 1A DFM-S and DFM-Primary Pipeline.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**

**DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING**

**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY  
SITE WORK DAY #6**

<b>Date:</b>	Saturday July 13, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G44-0805D
<b>Project Title:</b>	Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	2			
<b>Work Location:</b>	NAVSTA Fuels Depot			
<b>Hours Worked Today:</b>	8			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	25%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 7:25 AM, connected Test Manifold at Pier 1A to test DFM-Primary and DFM-Secondary. At 8:12 AM, 137 PSIG on pipeline system. Pressure pump would not pump. At 8:39 AM, sun brought pressure to test pressure of 150 PSIG. Bleed eight times during pressure test. At 12:39 PM, test accepted with 166 PSIG. At 1:00 PM, rigged down test equipment and moved to PH 1982. Rigged up to test PH 1982 to test 95-96 and 82-83 primary pipeline on Monday 15 July. At 3:00 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	NFESC pump inoperable. Using Fuels pump.
<b>General Comments:</b>	Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	None. Test PH 1982 to 82-83 and 95-96 pipelines on Monday 15 July.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #7

Date: Monday July 15, 2002 Job No: 065/07074-18  
 Delivery Order No: 7074-18 Site Report No: 707418-G44-0806D  
 Project Title: Pressure Testing Work Location: Roosevelt Roads, Puerto Rico  
 COTR: Terri Regin Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1			
Contractor Name:	Worley International Inc			
General Type of Work:	Pressure Testing			
Number of Staff on site:	2			
Work Location:	NAVSTA Fuels Depot			
Hours Worked Today:	12			
Job Safety Meeting:	YES / NO			
Lost Time Incident:	YES / NO			
Hazardous Material Release:	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	33%			
Anticipated Completion Date:	August 05, 2002			

Summary of Work Completed:	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 7:25 AM, rigged up to test PH1982 to test 95-96 and 82-83 primary pipeline. At 8:30 AM, open pipeline segment with 34 PSIG. At 8:55 AM, pressure to 82-83 to 148 PSIG. Shut Tanks 95-96 valves. At 9:00 PM, open 95-96 134 PSIG when equalized. At 9:10 AM, start pressuring with 140 PSIG. At 10:05 AM, start pressure test with 185 PSIG. Leaks in Pressure Relief Pop Off Flange DFM Pump No. 1 & No. 2 in PH 1982. Leak in PH 1982 DFM Pump No. 2 Casing Seals. Estimated 95 ounces per hour. At 6:05 PM, leak test accepted with 168.5 PSIG. At 6:45 PM, leave NAVSTARR.
Agreed Scope Changes:	
Problems / Areas of Concern:	NFESC pump inoperable. Using Fuels pump.
General Comments:	Hot and Sunny.
Work Planned Next 24 Hours:	Test JP-5 from PH 1982 to Pier1, Pi1A, Pier 3. No pigging scheduled for Tuesday 16 July and Wednesday 17 July as Fuels must replenish Air Field JP-5 volume after repairing leaking flanges in Valve Pit 11.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #8

<b>Date:</b>	Tuesday 16, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G44-0807D
<b>Project Title:</b>	Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	3			
<b>Work Location:</b>	NAVSTA Fuels Depot			
<b>Hours Worked Today:</b>	09			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	40%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England, Kirsten Glesne & Bill Hinkle arrived at NAVSTARR. At 9:05 AM, rigged up to pressure Pier 1A JP-5 pipeline from PH 1982. At 10:35 AM, start pressuring with 107 PSIG. At 11:02 AM, start pressure test with 152 PSIG. Bleed 4 times. At 3:02 PM test accepted with 192 PSIG. At 3:10 PM bleed system and FUELS pull suction from PH 1982. At 3:45 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	NFESC pump inoperable. Using Fuels pump.
<b>General Comments:</b>	Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	Test JP-5 from PH 1982 to Pier 1, Pier 1A, Pier 3. Pigging scheduled for Thursday 18 July.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #9

Date: Wednesday July 17, 2002 Job No: 065/07074-18  
 Delivery Order No: 7074-18 Site Report No: 707418-G44-0808D  
 Project Title: Pressure Testing Work Location: Roosevelt Roads, Puerto Rico  
 COTR: Terri Regin Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1			
Contractor Name:	Worley International Inc			
General Type of Work:	Pressure Testing			
Number of Staff on site:	3			
Work Location:	NAVSTA Fuels Depot			
Hours Worked Today:	10.5			
Job Safety Meeting:	YES / NO			
Lost Time Incident:	YES / NO			
Hazardous Material Release:	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	40%			
Anticipated Completion Date:	August 05, 2002			

Summary of Work Completed:	At 7:00 AM, Dale England, Kirsten Glesne & Bill Hinkle arrived at NAVSTARR. At 7:30 AM, close Pier 1, Pier 1A and Pier 3 valves. At 8:20 AM, fill and pressure pipeline system from PH 1982. At 8:25 AM, close 12" & 10" valves at PH 1982 with 95 PSIG. At 8:52 AM, start test with 161.7 PSIG. Four leaks observed in flanges of check valves and flange spools at PH 1982. At 10:49 AM, pipeline pressure at 153.0 PSIG. Suspect possible leak on 12" JP-5 pipeline from VP 24 Block Valve to Pier 3. Close VP 24 Valve to isolate Pier 3 pipeline from pressure test. At 11:00 AM, Pier 3 gauge reading 148 PSIG. At 4:52 PM, leak test accepted with 144.7 PSIG. Total of four flange leaks of 32 ounces caught during four hour leak test. At 5:30 PM, leave NAVSTARR.
Agreed Scope Changes:	
Problems / Areas of Concern:	Possible leak from JP-5 VP 24 Valve to Pier 3.
General Comments:	Hot and Sunny. Observed pressure from JP-5 VP 24 to Pier 3 for six hours at Pier 3 pump house. Pressure fell from 148 PSIG to 136 PSIG. Recommend at later date to refill vent air at Pier 3 Block Valve and repressure to test pressure and observe pressure trend.
Work Planned Next 24 Hours:	Pressure from VP 24 Block Valve to Pier 3 Pump House and observe pressure. Start pigging from 381 to PH 1982.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #10

Date: Thursday July 18, 2002 Job No: 065/07074-18  
 Delivery Order No: 7074-18 Site Report No: 707418-G44-0809D  
 Project Title: Pressure Testing Work Location: Roosevelt Roads, Puerto Rico  
 COTR: Terri Regin Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1			
Contractor Name:	Worley International Inc			
General Type of Work:	Pressure Testing			
Number of Staff on site:	3			
Work Location:	NAVSTA Fuels Depot			
Hours Worked Today:	9.5			
Job Safety Meeting:	YES / NO			
Lost Time Incident:	YES / NO			
Hazardous Material Release:	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	40%			
Anticipated Completion Date:	August 05, 2002			

Summary of Work Completed:	At 7:00 AM, Dale England, Kirsten Glesne & Bill Hinkle arrived at NAVSTARR. At 8:30 AM, open VP #24 block valve to Pier 3 Pump House. Remove gauge at Pier 3 Pump House. Bleed air. At 9:55 AM, start pressuring from VP 24 block valve to Pier 3 Pump House. At 10:02 AM, start pressure test with 161.5 PSIG. At 1:15 PM, pressure 151.7 PSIG. At 1:27 PM, bleed pressure to 87 PSIG. Waiting on Fuels to provide additional canisters to drain pressure. At 1:38 PM, pressure 75 PSIG. Pressure settling. At 2:03 PM, 76.5 PSIG on pipeline from VP 24 block valve to Pier 3 Pump House. At 2:45 PM, 76.7 PSIG on pipeline. Open VP 24 valve and terminated test. Moved instruments to 381 and set up to pressure test 8" pipeline to air field. At 4:30 PM, leave NAVSTARR.
Agreed Scope Changes:	
Problems / Areas of Concern:	Possible leak on 12" JP-5 from VP 24 Block Valve to Pier 3 Pump House.
General Comments:	Hot and Sunny. Pressure trending indicates a leak at test pressure of 150 PSIG from VP 24 to Pier 3 pump house.
Work Planned Next 24 Hours:	Pressure test 8" from VP 9 to Air Field.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #11

Date: Friday July 19, 2002 Job No: 065/07074-18  
 Delivery Order No: 7074-18 Site Report No: 707418-G44-0810D  
 Project Title: Pressure Testing and Pigging Work Location: Roosevelt Roads, Puerto Rico  
 COTR: Terri Regin Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1			
Contractor Name:	Worley International Inc			
General Type of Work:	Pigging			
Number of Staff on site:	3			
Work Location:	NAVSTA Fuels Depot			
Hours Worked Today:	9.5			
Job Safety Meeting:	YES / NO			
Lost Time Incident:	YES / NO			
Hazardous Material Release:	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	55%			
Anticipated Completion Date:	August 05, 2002			

Summary of Work Completed:	At 7:00 AM, Dale England, Kirsten Glesne & Bill Hinkle arrived at NAVSTARR. At 8:45 AM, bleed air. Fill launch barrel. At 9:00 AM, open trap gate valve. At 9:02 AM, launch polly pig. At 9:11 AM, passed blow off pit. At 9:19 AM, receive polly pig. At 10:16 AM, load polly brush pig. At 10:36 AM, open trap gate valve. At 10:38 am, launch polly brush pig. At 10:58 AM, receive polly brush pig. At 11:35 AM, load bidi brush pig. At 12:40 PM, open trap gate valve. At 12:42 PM, launch bidi gauge pig. At 12:54 PM, pig passed blow off pit. At 1:11PM, bidi-brush pig received. At 1:40 PM, load bidi-gauge pig. At 1:45 PM, open trap gate valve. At 1:47 PM, launch bidi-gauge pig. At 2:01 PM, pig passed blow off pig. At 2:12 PM, bidi-gauge pig received. At 4:30 PM, leave NAVSTARR.
Agreed Scope Changes:	
Problems / Areas of Concern:	None.
General Comments:	Hot and Sunny.
Work Planned Next 24 Hours:	Pressure test 1DFM Primary & Secondary on Pier 1.





NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #12

**Date:** Saturday July 20, 2002 **Job No:** 065/07074-18  
**Delivery Order No:** 7074-18 **Site Report No:** 707418-G44-0811D  
**Project Title:** Pressure Testing and Pigging **Work Location:** Roosevelt Roads, Puerto Rico  
**COTR:** Terri Regin **Contract No:** N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	2			
<b>Work Location:</b>	NAVSTA Fuels Depot			
<b>Hours Worked Today:</b>	8			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	66%			
<b>Anticipated Completion Date:</b>	August 05, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 7:40 AM, open DFM-Primary line valve at VP 27 on Pier 1. At 8:45 AM, fill DFM-Primary & DFM-Secondary. At 9:15 AM, start pressuring with 29 PSIG. At 9:25 AM, start pressure test on DFM-Primary & DFM-Secondary on Pier 1 with 166 PSIG. Bleed pressure eight times during test. At 1:25 PM, pressure test accepted with 177 PSIG. At 2:45 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Leak in DFM-Primary line blind flange at Pier 1 end.
<b>General Comments:</b>	Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	Pressure test DFM Primary & Secondary on Pier 1.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #13

Date: Monday July 22, 2002 Job No: 065/07074-18  
 Delivery Order No: 7074-18 Site Report No: 707418-G44-0812D  
 Project Title: Pressure Testing and Pigging Work Location: Roosevelt Roads, Puerto Rico  
 Cotr: Terri Regin Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1			
Contractor Name:	Worley International Inc			
General Type of Work:	Pressure Testing			
Number of Staff on site:	3			
Work Location:	NAVSTA Fuels Depot			
Hours Worked Today:	12			
Job Safety Meeting:	YES / NO			
Lost Time Incident:	YES / NO			
Hazardous Material Release:	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	77%			
Anticipated Completion Date:	August 05, 2002			

Summary of Work Completed:	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 9:20 AM, open 8" valve in VP 9 to JP-5 pipeline. At 9:25 AM, pressure from Pump 1084 to Valve TFJ-153 to 70 PSIG and check valves at air field. Found Valve TFJ-153 open. Closed Valve TFJ-153. At 10:07 AM, start pressuring 8" pipeline with 70 PSIG from VP9 to Valve TFJ-153. At 10:14 AM, start pressure test on 8" pipeline with 169 PSIG. At 2:14 PM, completed strength test with 155.0 PSIG and started leak test. At 6:14 PM, completed leak test with 152.0 PSIG. Three ounces were collected in leak in 1" valve in VP 9. Leak test held for thirty minutes between 3:45 PM and 4:15 PM. At 6:45 PM, leave NAVSTARR.
Agreed Scope Changes:	
Problems / Areas of Concern:	
General Comments:	Hot and Sunny.
Work Planned Next 24 Hours:	Pressure test 12" JP-5 pipeline from VP 9 to PH 1982.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #14

Date: Tuesday July 23, 2002 Job No: 065/07074-18  
 Delivery Order No: 7074-18 Site Report No: 707418-G44-0813D  
 Project Title: Pressure Testing-Pigging Work Location: Roosevelt Roads, Puerto Rico  
 CONTR: Terri Regin Contract No: N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

Contractor Number:	#1	#2		
Contractor Name:	Worley International Inc	Enduro Pipeline Services		
General Type of Work:	Pressure Testing	Pigging		
Number of Staff on site:	3	1		
Work Location:	NAVSTA Fuels Depot	NAVSTA Tank Farm 381		
Hours Worked Today:	10.5	3		
Job Safety Meeting:	YES / NO	YES / NO		
Lost Time Incident:	YES / NO	YES / NO		
Hazardous Material Release:	YES / NO	YES / NO		

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

Contractor Number:	#1	#2	#3	#4
Percentage of Work Complete:	88%	0%		
Anticipated Completion Date:	July 27, 2002	July 24, 2002		

Summary of Work Completed:	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR. At 7:30 AM, open 12"receiver by pass valve bypass and fill 12" pipeline. At 7:45 AM, connect instruments to 12" launcher barrel. At 8:20 AM, Fuels truck arrives at 381 and pressure 12" pipeline using 1084 pump. At 8:35 AM, start pressuring with 67 PSIG. At 8:43 AM, start strength test with 170 PSIG. At 12:43 PM, strength test accepted with 166.8 PSIG and start leak test. At 4:43 PM, leak test accepted with 162.8 PSIG. At 5:30 PM, leave NAVSTARR.
Agreed Scope Changes:	
Problems / Areas of Concern:	None.
General Comments:	Overcast. Hot and Sunny.
Work Planned Next 24 Hours:	Run Enduro Ddl Tool from 381 Launcher to PH 1982 Receiver.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #15

**Date:** Wednesday July 24, 2002      **Job No:** 065/07074-18  
**Delivery Order No:** 7074-18      **Site Report No:** 707418-G11-0814D  
**Project Title:** Pressure Testing and Pigging      **Work Location:** Roosevelt Roads, Puerto Rico  
**COTR:** Terri Regin      **Contract No:** N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1	#2		
<b>Contractor Name:</b>	Worley International Inc	Enduro Pipeline Services		
<b>General Type of Work:</b>	Pigging	Pigging		
<b>Number of Staff on site:</b>	3	1		
<b>Work Location:</b>	NAVSTA Tank Farm 381	NAVSTA Tank Farm 381		
<b>Hours Worked Today:</b>	9.5	8		
<b>Job Safety Meeting:</b>	YES / NO	YES / NO		
<b>Lost Time Incident:</b>	YES / NO	YES / NO		
<b>Hazardous Material Release:</b>	YES / NO	YES / NO		

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	88%	100%		
<b>Anticipated Completion Date:</b>	July 27, 2002	July 24, 2002		

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England, Kirsten Glesne & Bill Hinkle arrived at NAVSTARR. At 8:15 AM, drain launcher barrel. At 8:30 AM, load Enduro Dummy tool. At 8:46 AM, fill launcher barrel. Circulate JP-5 to Tank 2273. At 8:51 AM, open launcher trap valve. At 8:53 AM, launch Enduro dummy tool. Close 6" kicker line. At 9:04 AM, Enduro dummy tool passed blow off pit. At 9:13 AM, receive Enduro dummy tool. At 9:25 AM, dummy tool removed with no damage. At 10:00 AM, drain launcher barrel. At 10:08 AM, load Enduro DDL tool. At 10:15 AM, fill launcher barrel. At 10:18 AM, start Pump 1084. At 10:20:00 AM, launch Enduro DDL tool. At 10:31 AM, Enduro DDL tool passed blow off pit. At 10:40:20 AM, receive Enduro DDL tool. At 2:30 PM, Enduro delivered final DDL report. At 4:30 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	None.
<b>General Comments:</b>	Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	Pressure test from Pantographs to Air Field Filters on Flight Line.



NAVAL FACILITIES ENGINEERING SERVICE CENTER

DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING

NAVSTA ROOSEVELT ROADS, PUERTO RICO

CONTRACTOR WORK SUMMARY  
SITE WORK DAY #16

<b>Date:</b>	Thursday July 25, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G44-0815D
<b>Project Title:</b>	Pressure Testing-Pigging	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	3			
<b>Work Location:</b>	Flight Line			
<b>Hours Worked Today:</b>	9.5			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	88%			
<b>Anticipated Completion Date:</b>	July 27, 2002			

<b>Summary of Work Completed:</b>	At 5:50 AM, Dale England & Bill Hinkle arrived at NAVSTARR Flight Line. A 6:00 AM, start rig up. At 7:20 AM, start pressuring with 5 PSIG. At 7:30 AM, start test from Flight Line Filters to Pantographs with 132 PSIG. At 7:47 AM, repressured from 126 PSIG to 135 PSIG. At 8:37 AM, test terminated with 137 PSIG due to leaks in Hot Pits. At 11:00 AM, off flight line. Rigged up instrumentation to 16" JP-5 DB & B Valve at PH 1982. Removed 3" valve and installed blind flanges at 381. At 4:00 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Leaks in Cla-Val and Vallen Ball Valves caused cancellation of test.
<b>General Comments:</b>	Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	Pressure test from PH 1982 to JP-5 Tank Farm.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**

**DAILY PRODUCTION SITE REPORT CONTRACTOR WORK SUMMARY – PRESSURE TESTING & PIGGING**

**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY  
SITE WORK DAY #17**

<b>Date:</b>	Friday July 26, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G44-0816D
<b>Project Title:</b>	Pressure Testing and Pigging	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1			
<b>Contractor Name:</b>	Worley International Inc			
<b>General Type of Work:</b>	Pressure Testing			
<b>Number of Staff on site:</b>	2			
<b>Work Location:</b>	PH 1982			
<b>Hours Worked Today:</b>	9.5			
<b>Job Safety Meeting:</b>	YES / NO			
<b>Lost Time Incident:</b>	YES / NO			
<b>Hazardous Material Release:</b>	YES / NO			

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2	#3	#4
<b>Percentage of Work Complete:</b>	88%			
<b>Anticipated Completion Date:</b>	July 27, 2002			

<b>Summary of Work Completed:</b>	At 7:00 AM, Dale England & Bill Hinkle arrived at NAVSTARR Flight Line. At 7:45 AM, open PH 1982 with 14 PSIG. At 8:29 AM, start pressuring from 1084. At 8:36 AM, 76 PSIG at PH 1982. At 8:50 AM, start pressuring with 75 PSIG. At 9:10 AM, pumped 51 gallons with no pressure gain. At 9:20 AM, discover 1084 valve open. Closed valve. At 9:30 AM, stopped after no pressure gain. With 102 gallons pumped. Open Tank 2272, 2271, 2273, and 2274 tank valves and filled piping with JP-5. At 10:15 AM, repressured system from Pump 1084. At 10:32 AM; 42 gallons pumped with 88 PSIG. At 11:24 AM, 94 PSIG with 164 gallons pumped. At 11:45 AM, pressure increasing on tank 2270. No blind flanges or skilket installed in valve. Decision to terminate pressure test. At 4:30 PM, leave NAVSTARR.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Leaks in Cla-Val and Vallen Ball Valves in Hot Pits caused cancellation of test.
<b>General Comments:</b>	Hot and Sunny.
<b>Work Planned Next 24 Hours:</b>	Install tubing on DB & B Valves.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #4**

<b>Date:</b>	Monday, October 28, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0849D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1	#2
<b>Contractor Name:</b>	Worley International Inc	Riviera Engineering
<b>General Type of Work:</b>	Project Engineer	Contractor
<b>Number of Staff on site:</b>	1	3
<b>Work Location:</b>	NAVSTA Fuels Depot	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	10	4
<b>Job Safety Meeting:</b>	YES / NO	YES / NO
<b>Lost Time Incident:</b>	YES / NO	YES / NO
<b>Hazardous Material Release:</b>	YES / NO	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2
<b>Percentage of Work Complete:</b>		
<b>Anticipated Completion Date:</b>	Nov 2, 2002	October 31, 2002

<b>Summary of Work Completed:</b>	Verified both barrels were empty. Removed both barrels and gate valves. Installed two new twin seal valves and blind flanges.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Contractor did not show up until 11:00 am and had no tools or crane. Used Fuels tools and borrowed crane from Relable to remove and install valves. Welders will not be available until Wed to do welding. If they show up on Wednesday, will not cause overall delay in project as planning on pressure testing thru Thursday. If welders cannot be secured, qualified welder will be brought out from US to complete work.
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Prepare JP-5 pipeline from PH 1982 to Pier 1 for pressure test and test if time permitting. Verify availability of welders. Verify as-built drawings.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #5**

<b>Date:</b>	Tuesday, October 29, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0850D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1
<b>Contractor Name:</b>	Worley International Inc
<b>General Type of Work:</b>	Project Engineer
<b>Number of Staff on site:</b>	2
<b>Work Location:</b>	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	10
<b>Job Safety Meeting:</b>	YES / NO
<b>Lost Time Incident:</b>	YES / NO
<b>Hazardous Material Release:</b>	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1
<b>Percentage of Work Complete:</b>	
<b>Anticipated Completion Date:</b>	Nov 1, 2002

<b>Summary of Work Completed:</b>	Rigged up necessary equipment for pressure testing of JP-5 pipeline from PH 1982 to Pier 1. Delay in getting equipment ready due to Mr. Brown not leaving orders for fuels personnel. Pressured pipeline to 130 psi around lunch and allowed to stabilize. Left pressured overnight. Hauled away trap barrels to be welded off site.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Tank 2270 could not be filled as previously discussed, as Mr. Brown was not in the office. This will delay pressure testing the 18-inch JP-5 pipeline until Thursday assuming the tank is filled and line circulated on Wednesday. Welding on trap barrels will be done off site. Barrels will be returned on Thursday for installation. If all goes well, all pressure testing and construction will be done on Thursday.
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Pressure testing of JP-5 pipeline from PH 1982 to Pier 1. Filling of tank 2270 and circulating 18-inch pipeline to try and remove all air in pipeline.





**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #6**

<b>Date:</b>	Wednesday, October 30, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0851D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1
<b>Contractor Name:</b>	Worley International Inc
<b>General Type of Work:</b>	Project Engineer
<b>Number of Staff on site:</b>	2
<b>Work Location:</b>	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	10
<b>Job Safety Meeting:</b>	YES / NO
<b>Lost Time Incident:</b>	YES / NO
<b>Hazardous Material Release:</b>	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1
<b>Percentage of Work Complete:</b>	
<b>Anticipated Completion Date:</b>	Nov 1, 2002

<b>Summary of Work Completed:</b>	Completed pressure test on JP-5 pipeline from PH 1982 to Pier 1. Filled tank 2270 to prepare for pressure test. Observed fabrication of traps at contractors yard.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Fill JP-5 12-inch pipeline. Pressure up 18-inch pipeline and bleed air into tanks. Pressure test 18-inch JP-5 pipeline from PH 1982 to JP-5 tanks. Install trap barrels and complete touch-up painting. Complete installation of pressure relief tubing on twin seal valves. If all goes as planned, project will be complete by end of business on Thursday.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #7**

<b>Date:</b>	Thursday, October 31, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0852D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

	#1	#2
<b>Contractor Number:</b>		
<b>Contractor Name:</b>	Worley International Inc	Riviera Engineering
<b>General Type of Work:</b>	Project Engineer	Contractor
<b>Number of Staff on site:</b>	2	3
<b>Work Location:</b>	NAVSTA Fuels Depot	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	11	8
<b>Job Safety Meeting:</b>	YES / NO	YES / NO
<b>Lost Time Incident:</b>	YES / NO	YES / NO
<b>Hazardous Material Release:</b>	YES / NO	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

	#1	#2
<b>Contractor Number:</b>		
<b>Percentage of Work Complete:</b>		
<b>Anticipated Completion Date:</b>	Nov 2, 2002	Nov 1, 2002

<b>Summary of Work Completed:</b>	Pressured up 18-inch JP-5 pipeline to JP-5 hill. Bled air into tanks. Pressure did not hold. Installed cap in pressure relief line in tank 381. Re-pressured. Did not hold. Leak at tank 2273 flange may be potential cause. Relieved pressure from pipeline. Completed pressure relief tubing in tank farm and airfield. Installed both trap barrels and secured after crane and barrels showed up at 2:30.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	Pressure test from PH 1982 to JP-5 hill is not holding. Replacement of gasket at tank 2273 may be problem, but air also believed to be in pipeline.
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Pull back suction on JP-5 pipeline. Install new 16-inch gasket on tank 2273 valve. Tighten two additional flanges with small leaks. Pressure up JP-5 pipeline and relief air into tanks to assure flange no longer leaks. Pressure test JP-5 pipeline in Saturday.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #8**

<b>Date:</b>	Friday, November 1, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0854D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1	#2
<b>Contractor Name:</b>	Worley International Inc	Riviera Engineering
<b>General Type of Work:</b>	Project Engineer	Contractor
<b>Number of Staff on site:</b>	2	3
<b>Work Location:</b>	NAVSTA Fuels Depot	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	10	8
<b>Job Safety Meeting:</b>	YES / NO	YES / NO
<b>Lost Time Incident:</b>	YES / NO	YES / NO
<b>Hazardous Material Release:</b>	YES / NO	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1	#2
<b>Percentage of Work Complete:</b>		
<b>Anticipated Completion Date:</b>	Nov 2, 2002	Nov 1, 2002

<b>Summary of Work Completed:</b>	Assisted Fuels in installing a new 16-inch gasket on tank 2272 valve that leaked. Tightened dripping flanges on other tanks. Pumped from Tank 381 into 18-inch pipeline. Opened twin seal valves on all JP-5 tanks to bleed air into tank. Secured 18-inch pipeline and pipeline filled. Finished painting of all new piping.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Pressure test 18-inch JP-5 pipeline from PH 1982 to JP-5 tanks. Pack-up test kit.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #9**

<b>Date:</b>	Saturday, November 2, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0855D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1
<b>Contractor Name:</b>	Worley International Inc
<b>General Type of Work:</b>	Project Engineer
<b>Number of Staff on site:</b>	2
<b>Work Location:</b>	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	10
<b>Job Safety Meeting:</b>	YES / NO
<b>Lost Time Incident:</b>	YES / NO
<b>Hazardous Material Release:</b>	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."

**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1
<b>Percentage of Work Complete:</b>	
<b>Anticipated Completion Date:</b>	Nov 3, 2002

<b>Summary of Work Completed:</b>	When arrived in AM, 18-inch pipeline was believed to be packed with fuel. Pressure at PH 1982 only showed 23 psi indicating air was still in pipeline. After a great deal of discussion, convinced fuels that we needed to flow pipeline up the 18-inch pipeline from low point to high point. Turned on pumps in PH 1982 to flow from tank 2271 to tank 2274 down 12-inch and up 18-inch pipelines. Flowed for 45 minutes. Then closed tank 2274 to build pressure on 18-inch. Opened tanks valves on all 5 tanks while pumping to assure air was out of pipeline. Secured 18-in pipeline with approximately 80 psi at PH. Pressured up to 225 psi with test pump. Pressure was still dropping but at much slower rate. Verified previous leaks were not severe. Leak was noticed at JP-5 fill stand. Was determined that fuels personnel had opened 6-inch twin seal inside tank 381, without informing Worley. Secured 6-inch in tank 381 and pressure held at 160 psi at PH 1982. Too late in day to start test as overtime was not available. De-pressured fill stand line into buckets. De-pressured JP-5 18-inch into tank through by-pass to approximately 100 psi. Secured 18-inch pipeline.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	
<b>General Comments:</b>	
<b>Work Planned Next 24 Hours:</b>	Pressure test 18-inch JP-5 pipeline from PH 1982 to JP-5 tanks. Pack-up test kit.



**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
**DAILY PRODUCTION SITE REPORT- CONSTRUCTION AND PRESSURE TESTING**  
**NAVSTA ROOSEVELT ROADS, PUERTO RICO**

**CONTRACTOR WORK SUMMARY**  
**SITE WORK DAY #10**

<b>Date:</b>	Sunday, November 3, 2002	<b>Job No:</b>	065/07074-18
<b>Delivery Order No:</b>	7074-18	<b>Site Report No:</b>	707418-G11-0856D
<b>Project Title:</b>	Construction and Pressure Testing	<b>Work Location:</b>	Roosevelt Roads, Puerto Rico
<b>COTR:</b>	Terri Regin	<b>Contract No:</b>	N47408-99-D-8014

**CONTRACTOR / SUBCONTRACTOR DETAILS:**

<b>Contractor Number:</b>	#1
<b>Contractor Name:</b>	Worley International Inc
<b>General Type of Work:</b>	Project Engineer
<b>Number of Staff on site:</b>	2
<b>Work Location:</b>	NAVSTA Fuels Depot
<b>Hours Worked Today:</b>	10
<b>Job Safety Meeting:</b>	YES / NO
<b>Lost Time Incident:</b>	YES / NO
<b>Hazardous Material Release:</b>	YES / NO

NOTE: "If yes, attach a copy of safety meeting minutes, a copy of the completed OSHA report, a full report of the incident, and/or a list of materials received."


**CONTRACTOR / SUBCONTRACTOR WORK SUMMARY:**

<b>Contractor Number:</b>	#1
<b>Percentage of Work Complete:</b>	
<b>Anticipated Completion Date:</b>	Nov 3, 2002

<b>Summary of Work Completed:</b>	Pressured up JP-5 pipeline from PH 1982 to JP-5 tanks. Tested for 8 hours. Some drop in pressure still occurred, but within tolerance allowed. Released pressure on 18-inch pipeline and secured. Packed up pressure test kit for shipment.
<b>Agreed Scope Changes:</b>	
<b>Problems / Areas of Concern:</b>	
<b>General Comments:</b>	Site work for project is complete
<b>Work Planned Next 24 Hours:</b>	Deliver pressure test kit to supply office and fly home.

NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFIX FP1A BEFORE THE VALVE NUMBERS.

M-108



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 1
DRAWN	BAS
DATE	12-05-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01
SCALE	-
DRAWING NO.	SK-18-15-0101
REV	1

PLOT DATE: 06 NOV 02  
TIME: 12:40  
PI BY: MWHITE

J7A\18\DRAWINGS\15\SK18150101.DWG

DESIGN FILE: N1



Worley International Inc  
HOUSTON, TEXAS USA

WOLLEY PROJECT NUMBER	065-07074	LAST UPDATE	06 NOV 2002	12:40	INT REV	1B
DRAWING NUMBER		REFERENCE DRAWINGS				
REV	DATE	REVISION				
1	11/06/02	GENERAL UPDATE				
0	12-21-01	ISSUED AS FINAL				


THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.



CLIENT  
Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-05-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

NOTES:  
ALL VALVES ON PIER 1A HAVE TAG FROM FP1A BEFORE THE VALVE NUMBERS.




INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

DRAWN BAS		TITLE	
DATE	12-05-01	TEST SEGMENT 2	
CHECKED	RS	-	
DATE	12-20-01	-	
ENGINEER	BM	-	
DATE	12-20-01	-	
APPROVED	DAE	SCALE	DRAWING NO.
DATE	12-20-01	-	SK-18-15-0102
			REV 1

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  

 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS
DATE	12-05-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

REV	DATE	ISSUED AS FINAL	REVISION	DRAWN	CHECK	ENG	APPROV	CLIENT
1	11/06/02	GENERAL UPDATE						
0	12-21-01	ISSUED AS FINAL						

WORLEY PROJECT NUMBER	065-07074
LAST UPDATE	06 NOV 2002 12:44
INT REV	1D

DRAWING NUMBER REFERENCE DRAWINGS


PLOT DATE: 06 NOV 02  
TIME: 12:44  
BY: MMWHITE  
PL

DESIGN FILE: N:\074\18\DRAWINGS\15\SK18150102.DWG

 **Worley International Inc**  
HOUSTON, TEXAS USA

NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFIX FPIA BEFORE THE VALVE NUMBERS.

M-108



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 3
DATE	12-05-01
CHECKED DATE	
ENGINEER DATE	
APPROVED DATE	
SCALE	-
DRAWING NO.	SK-18-15-0103
REV	0

PLOT DATE: 06 NOV 02 TIME: 12:47  
 BY: MWHITE  
 PLC  
 DESIGN FILE: N:\07A\18\DRAWINGS\15\SK18150103.DWG



WORLEY PROJECT NUMBER	LAST UPDATE	INT REV	OD	0	12-21-01	ISSUED AS FINAL	BAS	
065-07074	06 NOV 2002 12:47							
ISSUING NUMBER	REFERENCE DRAWINGS	REV	DATE	REASON	DRW	CHECK	ENG	APPROV

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.


CLIENT

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRW	BAS
DATE	12-05-01
CHECKED DATE	
ENGINEER DATE	
APPROVED DATE	



NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFIX FP1A BEFORE THE VALVE NUMBERS.



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 4
DATE	12-05-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01
SCALE	-
DRAWING NO.	SK-18-15-0104
REV	1

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT


Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

**Worley International Inc**  
HOUSTON, TEXAS USA

WORLEY PROJECT NUMBER	LAST UPDATE	BIT REV
065-07074	06 NOV 2002 12:49	1C

REV	DATE	REVISION
1	11/06/02	GENERAL UPDATE
0	12-21-01	ISSUED AS FINAL

PLOT DATE: 06 NOV 02 TIME: 12:49  
 BY: MWH/WHITE  
 PL  
 DESIGN FILE: N:\174\18\DRAWINGS\15\SK18150104.DWG



**INFORMATION ONLY**

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	
TEST SEGMENT 5	
SHEET 1 OF 2	
SCALE	DRAWING NO.
-	SK-18-15-0105
REV	1


THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  
  
 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

WORLD PROJECT NUMBER	LAST UPDATE	BY	REV	DATE	REVISION
065-07074	06 NOV 2002 13:11	1B	1	11/06/02	GENERAL UPDATE
			0	12-21-01	ISSUED AS FINAL
DRAWING NUMBER	REFERENCE DRAWINGS	REV	DATE	REVISION	



PLOT DATE: 06 NOV 02 TIME 13:11  
 BY: MWHITE  
 DESIGN FILE: N:\7074\18\DRAWINGS\15\SK18150105.DWG



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 5 - SHEET 2 OF 2
DRAWN	BAS 12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01
SCALE	-
DRAWING NO.	SK-18-15-0105
REV	0

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT


Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

**Worley International Inc**  
HOUSTON, TEXAS USA

WORLD PROJECT NUMBER	065-07074	LAST UPDATE	06 NOV 2002 13:13	INT REV	OC
DRAWING NUMBER		REFERENCE DRAWINGS		REV	DATE
				0	12-21-01 ISSUED AS FINAL
				BAS	RS
				BM	-
				ENG	APPR
				CLIENT	

PLOT DATE: 06 NOV 02  
 TIME: 13:13  
 BY: MWWHITE  
 PLC


DESIGN FILE: N:\C  
 174\18\DRAWINGS\15\SK18150105B.DWG




**INFORMATION ONLY**

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 6 - SHEET 1 OF 2
SCALE	-
DRAWING NO.	SK-18-15-0106
REV	1

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

**CLIENT**  
  
 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063


DRAWN	BAS
DATE	12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

 **Worley International Inc**  
HOUSTON, TEXAS USA

WORLEY PROJECT NUMBER	LAST UPDATE	INT REV
065-07074	06 NOV 2002 13:19	1A

REV	DATE	REVISION
1	11/06/02	GENERAL UPDATE
0	12-21-01	ISSUED AS FINAL

PLOT DATE: 06 NOV 02 TIME: 13:20  
 BY: MWWHITE  
 PL: PL  
 DESIGN FILE: N:\C:\DRAWINGS\15\SK18150106.DWG



PLOT DATE: 06 NOV 02  
TIME: 13:22  
BY: MWHITE

DESIGN FILE: N:\7074\18\DRAWINGS\15\SK18150106B.DWG

### INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 6 - SHEET 2 OF 2
SCALE	-
DRAWING NO.	SK-18-15-0106
REV	0



WORLEY PROJECT NUMBER	065-07074
LAST UPDATE	06 NOV 2002 13:22
INT REV	OC


NO.	DATE	DESCRIPTION	BY	CHKD	APPV	CLIENT
0	12-21-01	ISSUED AS FINAL				

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01




**INFORMATION ONLY**

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 7 - SHEET 1 OF 3
SCALE	-
DRAWING NO.	SK-18-15-0107
REV	1


THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

**CLIENT**  
  
 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS
DATE	12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01


PLOT DATE: 06 NOV 02 TIME: 13:30 BY: MWHITE

DESIGN FILE: N:\074\18\DRAWINGS\15\SK18150107.DWG


 **Worley International Inc**  
HOUSTON, TEXAS USA

WORLEY PROJECT NUMBER	LAST UPDATE	INT REV
065-07074	06 NOV 2002 13:30	1B

REV	DATE	REVISION	DRAWN	CHECK	ENG	APPRV	CLIENT
1	11/06/02	GENERAL UPDATE					
0	12-21-01	ISSUED AS FINAL	BAS	RS	BM	DAE	



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1982 ARE LABELLED AS PH 1982-XXX



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 7 - SHEET 2 OF 3
SCALE	-
DRAWING NO.	SK-18-15-0107
REV	1

PLOT DATE: 07 NOV 02 TIME: 07:44  
MWH WHITE  
PLC  
074\18\DRAWINGS\15\SK18150107B.DWG



WORLEY PROJECT NUMBER	LAST UPDATE	WT REV
065-07074	07 NOV 2002 07:45	1C

REV	DATE	REVISION	DRWN	CHECK	ENG	APPR	CLIENT
1	11/06/02	GENERAL UPDATE					
0	12-21-01	ISSUED AS FINAL	BAS	RS	BM	DAE	

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.


CLIENT

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFIX FP1A BEFORE THE VALVE NUMBERS.

M-108



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 7 - SHEET 3 OF 3
SCALE	-
DRAWING NO.	SK-18-15-0107
REV	1

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063


DRAWN	BAS
DATE	12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01



DESIGN FILE: N:\7074\18\DRAWINGS\15\SK18150107C.DWG  
PLOT DATE: 06 NOV 02  
TIME: 13:34  
BY: MWHITE

WORLEY PROJECT NUMBER	065-07074	
LAST UPDATE	06 NOV 2002 13:34	
INT REV	1A	
DRAWING NUMBER		
REFERENCE DRAWINGS		
REV	DATE	REVISION
1	11/06/02	GENERAL UPDATE
0	12-21-01	ISSUED AS FINAL
BAS	RS	BM
DRWN	CHECK	ENG
APPR	CLIENT	





16" DFM FROM PUMPHOUSE 1982, SEE M-105 FOR CONT.

16" JP-5 FROM PUMPHOUSE 1982, SEE M-105 FOR CONT.

12" DFM, SEE M-105 FOR CONT.

16" JP-5, SEE M-106 FOR CONT.

12" DFM, SEE M-108 FOR CONT.

12" DFM, SEE M-108 FOR CONT.

DFM ONLY

PIER 3 PUMPING STATION

PIER 3 PIPE TRENCH VALVES SHOWN ON SHEET M-107

INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA



WORLDY PROJECT NUMBER	LAST UPDATE	INT REV	DATE	DESCRIPTION	BY	CHKD	APPV	CLIENT
065-07074	06 NOV 2002	1C	14:16					NAVAL FACILITIES ENGINEERING SERVICE CENTER
REVISION	DATE	DESCRIPTION	BY	CHKD	APPV	CLIENT		
1	11/06/02	GENERAL UPDATE						
0	12-21-01	ISSUED AS FINAL						

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  
  
 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063


DRAWN	BAS	DATE	12-06-01
CHECKED	RS	DATE	12-20-01
ENGINEER	BM	DATE	12-20-01
APPROVED	DAE	DATE	12-20-01

TITLE	TEST SEGMENT 8 - PRIMARY
	SHEET 1 OF 4
SCALE	-
DRAWING NO.	SK-18-15-0108
REV	1


PLOT DATE: 06 NOV 02 TIME: 14:16

DESIGN FILE: N:\7074\18\DRAWINGS\15\SK18150108.DWG

BY: MWHITE



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1982 ARE LABELLED AS PH 1982-XXX



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	
TEST SEGMENT 8 - PRIMARY	
SHEET 2 OF 4	
SCALE	DRAWING NO. SK-18-15-0108
REV 1	

**Worley International Inc**  
HOUSTON, TEXAS USA

DESIGN PROJECT NUMBER: 065-07074  
LAST UPDATE: 06 NOV 2002 13:37  
BIT REV: 1C

REV	DATE	REVISION	BY	CHECKED	APP'D	CLIENT
1	11/06/02	GENERAL UPDATE	AW			
0	12-21-01	ISSUED AS FINAL	BAS	RS	BM	DAE

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.


CLIENT: **NOVAL FACILITIES ENGINEERING SERVICE CENTER**  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

PLOT DATE: 06 NOV 02 TIME: 13:37 PLO. MWHITE

DESIGN FILE: N:\J74\18\DRAWINGS\15\SK18150108A.DWG

NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFIX FP1A BEFORE THE VALVE NUMBERS.



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 8 - PRIMARY - SHEET 3 OF 4
SCALE	-
DRAWING NO.	SK-18-15-0108
REV	0

PLOT DATE: 06 NOV 02 TIME: 14:17 PLO JY: MWHITE

DESIGN FILE: N:\074\18\DRAWINGS\15\SK18150108C.DWG



WORLEY PROJECT NUMBER	065-07074
LAST UPDATE	06 NOV 2002 14:17
INT REV	00


DRAWING NUMBER	REFERENCE DRAWINGS	REV	DATE	REVISION
		0	12-21-01	ISSUED AS FINAL

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 8 - PRIMARY - SHEET 4 OF 4.
SCALE	-
DRAWING NO.	SK-18-15-0108
REV	0

PLOT DATE: 06 NOV 02 TIME: 14:18  
 BY: MWHITE  
 FILE: \\7074\18\DRAWINGS\15\SK18150108D.DWG  
 DESIGN FILE:

**Worley International Inc**  
HOUSTON, TEXAS USA

WORLDY PROJECT NUMBER	LAST UPDATE	WT REV
065-07074	06 NOV 2002 14:18	00


0	12-21-01	ISSUED AS FINAL	BAS	RS	EM	DAE	-
REV	DATE	REVISION	DRAWN	CHECK	ENG	APPROV	CLIENT

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	EM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO	
ORIGINAL DATA SUPPLIED BY: U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA	
TITLE TEST SEGMENT 8 - SECONDARY - SHEET 1 OF 4	
SCALE -	DRAWING NO. SK-18-15-0108
REV 1	

PLOT DATE: 06 NOV 02  
TIME: 14:16  
PLC  
3Y: MWHITE

074\18\DRAWINGS\15\SK18150108E.DWG




WORLD PROJECT NUMBER 065-07074	LAST UPDATE 06 NOV 2002	HT REV 1C	DRAWING NUMBER	REFERENCE DRAWINGS	REV	DATE	REVISION
					1	11/06/02	GENERAL UPDATE
					0	12-21-01	ISSUED AS FINAL


THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  
  
 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS
DATE	12-06-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1982 ARE LABELLED AS PH 1982-XXX



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 8 - SECONDARY
	SHEET 2 OF 4
SCALE	-
DRAWING NO.	SK-18-15-0108
REV	1

PLOT DATE: 06 NOV 02 TIME: 13:37  
 BY: MWHITE  
 PLU  
 DESIGN FILE: N:\074\18\DRAWINGS\15\SK18150108B.DWG

**Worley International Inc**  
HOUSTON, TEXAS USA

WORLDY PROJECT NUMBER	LAST UPDATE	INT REV
065-07074	06 NOV 2002 13:37	1C


REV	DATE	REVISION
1	11/06/02	GENERAL UPDATE
0	12-21-01	ISSUED AS FINAL

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT: **NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

NOTES:  
ALL VALVES ON PIER 1A HAVE THE PREFIX FP1A BEFORE THE VALVE NUMBERS.



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 8 - SECONDARY
	SHEET 3 OF 4
SCALE	-
DRAWING NO.	SK-18-15-0108
REV	0


PLOT DATE: 06 NOV 02  
TIME: 14:17  
PLC JY: MWHITE

DESIGN FILE: N:\074\18\DRAWINGS\15\SK18150108F.DWG




WORLEY PROJECT NUMBER	LAST UPDATE	INT REV	0	12-21-01	ISSUED AS FINAL	BAS	RS	BM	DAE	-
065-07074	06 NOV 2002	14:17	OD							
DRAWING NUMBER	REFERENCE DRAWINGS	REV	DATE	REVISION						

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.



DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 8 - SECONDARY - SHEET 4 OF 4
SCALE	DRAWING NO. SK-18-15-0108
REV	A

PLOT DATE: 06 NOV 02  
TIME: 14:18  
BY: MWHITE  
PL

DESIGN FILE: N:\7074\18\DRAWINGS\15\SK18150108G.DWG



**Worley International Inc**  
HOUSTON, TEXAS USA

WORLD PROJECT NUMBER	LAST UPDATE	BY	REV
065-07074	06 NOV 2002 14:18	A1	

DRAWING NUMBER	REFERENCE DRAWINGS	REV	DATE	REVISION	DRAWN	CHECK	ENG	APPROV	CLIENT


THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.



CLIENT  
Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	SCA
DATE	12/06/02
CHECKED	DATE
ENGINEER	DATE
APPROVED	DATE





8" JP-5 TO AIRFIELD, SEE M-109 FOR CONT.

12" JP-5, SEE M-102 FOR CONT.

12" JP-5, SEE M-105 FOR CONT.

INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 9 - SHEET 1 OF 2
SCALE	-
DRAWING NO.	SK-18-15-0109
REV	1

PLOT DATE: 07 NOV 02 TIME: 07:53

074\18\DRAWINGS\15\SK18150109.DWG

DESIGN FILE: N:\


**Worley International Inc**  
HOUSTON, TEXAS USA

WORLD PROJECT NUMBER	LAST UPDATE	INT REV
065-07074	07 NOV 2002 07:54	1C

REV	DATE	REVISION	BY	CHKD	APPV	CLNT
1	11/06/02	GENERAL UPDATE				
0	12-21-01	ISSUED AS FINAL				

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.


CLIENT



Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

NOTE: ALL VALVE NUMBERS IN THE FILTER/SEPARATOR STAND AND IN THE TANK 243.7 PUMP STATION ARE LABELLED AS TFJ-XXX.



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 11
SCALE	DRAWING NO. SK-18-15-0111

PLOT DATE: 06 NOV 02  
TIME: 14:12  
BY: MWHITE  
PL

074\18\DRAWINGS\15\SK18150111.DWG




DESIGN PROJECT NUMBER	065-07074	LAST UPDATE	06 NOV 2002	INT REV	1A	DRAWING NUMBER	
REFERENCE DRAWINGS		REV	DATE	REVISION			
		1	11/06/02	GENERAL UPDATE			
		0	12-21-01	ISSUED AS FINAL			

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  
  
 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01



12" DFM TO PUMP-HOUSE 1982, SEE M-105 FOR CONT.

INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

DRAWN BAS DATE 12-07-01		TITLE TEST SEGMENT 12 - SHEET 1 OF 3
CHECKED RS DATE 12-20-01		
ENGINEER BM DATE 12-20-01		SCALE -
APPROVED DAE DATE 12-20-01		
DRAWING NO. SK-18-15-0112		REV 1




WORLEY PROJECT NUMBER	LAST UPDATE	INT REV
065-07074	20 DEC 2001 09:22	18

REV	DATE	CHANGES	BY	CHKD	APP'D	CLIENT
1	3-25-02	CHANGES PER SITE VISIT	GWK			
0	12-21-01	ISSUED AS FINAL	BAS	RS	BM	DAE

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  
**NAVAL FACILITIES ENGINEERING SERVICE CENTER**  
Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DESIGN FILE: N:\065\07074\18\DRAWINGS\15\SK18150112.DWG PLOT DATE: 01 APR 02 TIME: 14:07 PLOT FILE: GKIMBRO



REDUCED FROM  
18" TO 16" JP-5 TO  
PUMPHOUSE 1982, SEE  
M-105 FOR CONT.

INFORMATION ONLY

PIPELINE DRAWINGS	
SITE U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO	
ORIGINAL DATA SUPPLIED BY: U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA	
TITLE TEST SEGMENT 13 - SHEET 1 OF 3	
SCALE	DRAWING NO. SK-18-15-0113
REV	0

PLOT DATE: 11 APR 02  
 TIME: 16:15  
 BY: RSTRANCE  
 PI'  
 7074\18\DRAWINGS\15\SK18150113.DWG  
 DESIGN FILE: N:





WORLEY PROJECT NUMBER 065-07074	LAST UPDATE 11 APR 2002 16:15	WT REV 00	DRAWING NUMBER	REFERENCE DRAWINGS	REV	DATE	REVISION	BAS	DATE	ISSUED AS FINAL	DRAWN	CHECK	ENG	APPROV	CLIENT

THIS DRAWING WAS PREPARED BY  
WORLEY INTERNATIONAL, INC. AND  
CONTAINS PROPRIETARY COMPANY  
INFORMATION AND MAY NOT BE  
DISTRIBUTED, COPIED, OR USED  
BEYOND ITS INTENDED PURPOSE  
WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT  

 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	
DATE	
ENGINEER	
DATE	
APPROVED	
DATE	



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 13 - SHEET 2 OF 3
SCALE	DRAWING NO. SK-18-15-0113
REV	1

PLOT DATE: 07 NOV 02 TIME: 08:42  
 BY: MWHITE  
 P1'  
 '074\18\DRAWINGS\15\SK18150113B.DWG  
 DESIGN FILE: N1

**Worley International Inc**  
HOUSTON, TEXAS USA


WORLDLY PROJECT NUMBER	LAST UPDATE	BY	REV
065-07074	07 NOV 2002	08:42	1C

REV	DATE	REVISION	DRAWN	CHECK	ENG	APPROVAL	CLIENT
1	11/06/02	GENERAL UPDATE					
0	12-21-01	ISSUED AS FINAL					


THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PRIOR WRITTEN APPROVAL.

CLIENT: **Naval Facilities Engineering Service Center**  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS	DATE	12-07-01
CHECKED	RS	DATE	12-20-01
ENGINEER	BM	DATE	12-20-01
APPROVED	DAE	DATE	12-20-01



NOTE: ALL VALVE NUMBERS IN PUMPHOUSE NO. 1982 ARE LABELLED AS PH 1982-XXX



INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA
TITLE	TEST SEGMENT 9 - SHEET 2 OF 2
SCALE	-
DRAWING NO.	SK-18-15-0109
REV	1



WORLEY PROJECT NUMBER	LAST UPDATE	DATE	TIME	DIT	REV
065-07074	07 NOV 2002	07:52	10		

REV	DATE	REVISION	DRAWN	CHECK	ENG	APPROV	CLIENT
1	11/06/02	GENERAL UPDATE					
0	12-21-01	ISSUED AS FINAL					

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED WITHOUT PRIOR WRITTEN APPROVAL.




CLIENT  
Naval Facilities Engineering Service Center  
Washington Navy Yard  
1435 10th Street S.E., Suite 3000  
Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01

PLOT DATE: 07 NOV 02 TIME: 07:51


MWHITE

DRAWING FILE: N:\074\18\DRAWINGS\15\SK18150109B.DWG




12" JP-5, SEE M-102 FOR CONT.


12" JP-5, SEE M-105 FOR CONT.



TANK-1006  
OUT OF SERVICE  
28,000 BBLS



TANK-1004  
JP-5  
28,000 BBLS



TANK-801  
JP-5  
28,000 BBLS

INFORMATION ONLY

PIPELINE DRAWINGS	
SITE	U.S. NAVAL STATION ROOSEVELT ROADS, PUERTO RICO
ORIGINAL DATA SUPPLIED BY:	U.S. ARMY ENGINEER DIVISION HUNTSVILLE CORPS OF ENGINEERS HUNTSVILLE, ALABAMA

TITLE	TEST SEGMENT 13 - SHEET 3 OF 3
SCALE	-
DRAWING NO.	SK-18-15-0113
REV	1

PLOT DATE: 07 NOV 02 TIME: 08:51

774\18\DRAWINGS\15\SK18150113C.DWG

DESIGN FILE: N:\



WORLDWIDE PROJECT NUMBER	065-07074
LAST UPDATE	07 NOV 2002 09:09
BIT REV	1C
DRAWING NUMBER	
REFERENCE DRAWINGS	

REV	DATE	REVISION
1	11/06/02	GENERAL UPDATE
0	12-21-01	ISSUED AS FINAL

THIS DRAWING WAS PREPARED BY WORLEY INTERNATIONAL, INC. AND CONTAINS PROPRIETARY COMPANY INFORMATION AND MAY NOT BE DISTRIBUTED, COPIED, OR USED BEYOND ITS INTENDED PURPOSE WITHOUT PROOF WRITTEN APPROVAL.

CLIENT  

 Naval Facilities Engineering Service Center  
 Washington Navy Yard  
 1435 10th Street S.E., Suite 3000  
 Washington, DC 20374-5063

DRAWN	BAS
DATE	12-07-01
CHECKED	RS
DATE	12-20-01
ENGINEER	BM
DATE	12-20-01
APPROVED	DAE
DATE	12-20-01